



I-4 and Sand Lake Road Interchange Design-Build

11/06/2024



Status as of November 4, 2024

Days Used	Total Days	% Days Complete	Last Contract Day
582	1,456	40%	03/28/2027

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov
	Roadway			MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	MOT Nightly Lane Closures	Dennis Scott	Jamie Leone	N	N	N	N			N	N	N	N	N			N	N	N	N	N			N
MSE130	Excavate/Grade Level Pad 1-2/TWM9-4	Kyle Sample	Tyler Sample	X	X																			
EW600	Excavate/Grade Pond 206A	Kyle Sample	Tyler Sample			X	X																	
EW220	Grade for Sod Pond 207	Kyle Sample	Tyler Sample								X	X	X	X	X	X								
BASE210	Ramp J/SLR tie-in (permanent & temp)	Kyle Sample	Tyler Sample					X	X															
MSE210	Grade Level Pad RW104	Kyle Sample	Tyler Sample															X	X	X	X	X		
TWM130	Place Embankment Ramp M 1311-1320	Alex/Stephanie	Tyler Sample	X	X	X	X	X	X		X	X	X	X	X									
	Finish WB permanent Ditch	Alex/Stephanie	Tyler Sample															X	X	X	X	X		
	528	Jessie Wilson	Greg Lemire	528	528	528	528	528			528	528	528	528	528									
	Ramp J LBR'S	Jessie Wilson	Greg Lemire															X	X	X	X	X		
	Erosion Deficiency Items	Ferold Metelus	Greg Lemire	528	528	528	528	528																
	Mowing and Litter Pick Up	Billy Worles	Greg Lemire	535	535	535	535	535	535		SL	SL	SL	SL	SL			528	528	SL	SL	SL		
	Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Drainage / Utilities																							
DRG140	S-107 Turkey Lake	Jose Castro C.	Greg Lemire	X	X	X	X																	
DRG140	S-110 Turkey Lake	Jose Castro C.	Greg Lemire					X			X	X	X											
DRG140	S-1110A Turkey Lake	Jose Castro C.	Greg Lemire											X	X									
DRG140	S111A Turkey Lake	Jose Castro C.	Greg Lemire															X	X	X				
DRG140	S-119 Turkey Lake	Jose Castro C.	Greg Lemire																		X	X		
U-OUC100	Install Water Main Ramp J	Edward	Greg Lemire	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X	
	Structures																							
	RT crane assist B-2 rebar	Jaime Castillo	James	X	X	X	X	X			X	X	X											
DECK110	Dry run B-5	Jaime Castillo	James	X	X	X	X	X	X															
	Gravity wall Ramp M	Francisco	James	X	X	P	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X	
	Dry run B-2	Jaime Castillo	James										X	X	X	X		X	X	X				
	Build up S-1 Coping	Rafael	Jose P			X	X																	
	set precast 36in at S-1 wall	Rafael	Jose P					X	X		X	X												
	form moment slab wall S-1	Rafael	Jose P	X	X	X							X	X	X									

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
C - Confirmed or Cure
N - Night
D-Pile Delivery

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Suplt	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov
	Subs			MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
MSE350	Install MSE Wall 5-2	RWH Crew 1	Nate	X	X	X	X	X			X	X	X	X	X	X								
MSE350	Install MSE Wall 5-2	RWH Crew 2	Nate	X	X	X	X	X	X		X	X	X	X	X	X								
MSE130	Install MSE Wall 1-2	RWH Crew 1	Nate															X	X	X	X	X	X	
TWM100	Install TWM 9-4	RWH Crew 4	Nate	X	X	X	X	X	X															
MSE180	Install MSE Wall 6-1	RWH Crew 3	Nate	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X	
SEINF100/120	Bridge 2 rebar	Shelby	James	X	X	X	X	X			X	X	X											
SIP130	B1 S.I.P	Shelby	James							N	N	N	N	N										
	Guardrail on Tube & 528 Ramps	Acme Guardrail	Nate	X	X	X																		
	Widening and Overbuild on Ramp K	Hubbard	Nate							N														
	I-4 WB Overbuild	Hubbard	Nate									N												
	Permanent end of Ramp J	Hubbard	Nate								N													
	I-4 EB Barrier Wall and Attenuator Relocation	TCP	Roberto										N											
	Lighting Maintenance	Conti	Rainer		X														X					
	Bridge 5 Lighting	Conti	Rainer					X																
	Wall 5-2	Conti	Rainer	X	X	X	X	X			X	X	X	X	X									
	ITS Conduit	Conti/Synergy	Rainer	X	X	X	X	X			X	X	X	X	X									
	Utilities	UTILITY OWNER	STA																					
	12KV Underground Relo (Switching Order)	Duke	Pond 207		TBD	TBD	TBD					TBD	TBD	TBD										
	Officers Scheduled																							
	Place S if police are scheduled		Nate																					
	Orange County		Nate																					
	FHP		Nate																					
	Critical Protection Services		Nate	X	X	X	X	X																
	Road Closures / Sidewalk																							
	Sandlake Rd Singles / Double Lane Closure	OC Utility	Dennis	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
	Ramp K Single Lane Closures	APS	Dennis																					
	Sand Lake Contra-Flow	Lane	Dennis																					
	I-4 Single Lane Closures	Lane	Dennis	X	X	X	X			X	X	X	X	X			X	X	X	X	X			

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
C - Confirmed or Cure
N - Night
D-Pile Delivery



Phillips
Crossing

Rosen Inn
International



Agenda — Past Project Status

- **Past Project Status — FDOT to review past 7 days**
 - Install bridge lighting (Area 1)
 - Install water main near westbound I-4 entrance ramp (Areas 1 and 2)
 - Guardrail work on the express lanes and S.R. 528
 - Bridge deck installation (Areas 1, 2, and 3)
 - Turkey Lake median widening
 - Continue installing MSE walls (Area 1)
 - Excavate loop ramp (Area 3)
 - Install permanent drainage (Area 3)
 - Maintain temp drainage (Areas 3 and 4)
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Install water main near westbound I-4 entrance ramp (Areas 1 and 2)
 - Bridge deck installation (Areas 1, 2, and 3)
 - Turkey Lake median widening
 - Continue installing MSE walls (Area 1)
 - Excavate loop ramp (Area 3)
 - Grade and sod around retention pond
 - Maintain temp drainage (Areas 3 and 4)
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Phillips
Crossing

Rosen Inn
International





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Install water main near westbound I-4 entrance ramp (Areas 1 and 2)
 - Bridge deck installation (Areas 1, 2, and 3)
 - Turkey Lake median widening
 - Continue install MSE walls (Areas 1 and 3)
 - Excavate loop ramp (Area 3)
 - Maintain temp drainage (Areas 3 and 4)
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
- **Commitments Update**
 - Fencing and screening
 - Mowing and cleaning
 - Clean Team
 - Ponds



Agenda — New Business

- Next meeting — 11/13/24