



I-4 and Sand Lake Road Interchange Design-Build

12/04/2024



Status as of December 2, 2024

Days Used	Total Days	% Days Complete	Last Contract Day
610	1,456	41.9%	03/28/2027

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Roadway																							
	MOT Nightly Lane Closures	Dennis Scott	Jamie Leone	N	N	N	N																	
	Grade Level Pad RW104	Kyle Sample	Tyler Sample															X	X	X	X	X		
	Place Embankment WB 14 sta. 4223 - 4234	Kyle Sample	Tyler Sample			X	X	X			X	X	X	X	X									
	Support JVD (Ex, Grade, & Backfill)	Kyle Sample	Tyler Sample								X	X	X	X	X									
	Clearing Brush Ramp K	Kyle Sample	Tyler Sample	X	X																			
	Place Temp Embankment Ramp M	Alex	Tyler Sample															X	X	X	X	X		
	Grade for Sod Pond 207	Alex	Tyler Sample								X	X	X	X	X									
	Ramp K Temp Embankment	Alex	Tyler Sample	X	X	X	X	X																
	Finish Lime Rock sta. 4190 - 85	Jessie Wilson	Greg Lemire	X	X	X	X	X																
	Erosion Deficiency Reps	Ferold Metelus	Greg Lemire	X	X	X	X	X																
	Mowing and Litter Pick Up	Billy Worles	Greg Lemire	X	X	X								X	X			X						
	Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Drainage / Utilities																							
	Ramp M - Install CS-207 to S-800	Jose Castro C.	Greg Lemire							N	N	N	N	N										
	S-117 Turkey Lake	Jose Castro C.	Greg Lemire	X	X	X																		
	S-119 Turkey Lake	Jose Castro C.	Greg Lemire				X	X			X													
	Temp Pipe Ramp K 560'	Ferold Metelus	Greg Lemire								X	X	X	X	X									
U-OUC100	Install Water Main Ramp J	Edward	Greg Lemire	X	X	X	X	X					X	X	X									
	Lay 24" FM NW SL	Edward	Greg Lemire										X	X	X									
	Structures																							
DRX110/Canal 80	Pour B-5	Jaime/Eusebio	James	N/P	C	C	C	C	C	C														
AS110	form approach slab 5-1	Jaime Castillo	Jose P			X	X	X	X		X	p												
AS130	form approach slab 5-2	Victor M	Jose P					X	X				X	X	p									
BW180	form moment slap wall 5-2	Victor M	Jose P															X	X	X				
	Gravity wall Ramp M	Francisco	James	X	X	X	X	X			X	X	X											
	B-5 Pour	Victor	Jose P	N																				
	B-7 Rail	Victor	Jose P		N	N	N																	
BW150	Build up 5-2 Coving	Rafael	Jose P	X	X	X																		
	set precast 36in at 5-2 wall	Rafael	Jose P				X	X			X													
	form moment slap wall 5-2	Rafael	Jose P									X	X	X	X									
	B-7 MATERIAL	Juan Pinero	James	X	X																			

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
C - Confirmed or Cure
N - Night
D-Pile Delivery

Sand Lake 3470					Current Week						Week 1						Week 2								
					2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec
					日	一	二	三	四	五	六	日	一	二	三	四	五	六	日	一	二	三	四	五	六
	Subs																								
MSE130	Install MSE Wall 1-2	RWH Crew 1	Nate		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Install MSE Wall 6-1	RWH Crew 2	Nate		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Install MSE Wall 104	RWH Crew 3	Nate																X	X	X	X	X		
	Shoulder Barrier - Ramp J sta. 1014+60 - 1016+38	JVD	Nate									X	X	X	X	X									
	Shoulder Barrier - Ramp M sta. 1310+49 - 1312+84	JVD	Nate									X	X	X	X	X									
	10' Sidewalk Ramp J	JVD	Nate																X	X	X	X	X		
	Type F C&G Ramp J	JVD	Nate																		X	X	X		
	BS approach slabs 1&2	Shelby	Jose P				X	X	X	X		X	X	X											
	Permanent Ramp J	Hubbard	Nate									X	X	X	X	X									
	North of SL WB I-4	TCP	Roberto															NC	NC	NC	NC	NC			
	Video New Drainage	APS	Rainer		X	X	X	X	X																
	Lighting Maintenance (SLR & Ramp M)	Conti	Rainer				N	N																	
	Bridge 2 Underdeck Lighting	Conti	Rainer		X																				
	Ramp J Light Bases & Poles	Conti	Rainer		X	X	X	X	X			X	X	X	X	X									
	Wall 5-2 Lighting, conduit, Embedded Boxes	Conti	Rainer					X	X			X	X	X											
	MOC ITS Pole 73.3-EB-8	Conti	Rainer					X	X			X	X	X	X	X									
	Ramp M Gravity Wall Conduit & Embedded Boxes	Conti	Rainer																X	X	X	X	X		
	Ramp K Lighting	Conti	Rainer									X	X	X	X	X			X	X	X	X	X		
	Ramp K ITS, WWDS	Conti	Rainer									X	X	X	X	X			X	X	X	X	X		
	Ramp K Signage	Conti	Rainer									X	X	X	X	X			X	X	X	X	X		
	ITS Conduit I-4 WB	Conti/Synergy	Rainer		X	X	X	X	X			X	X	X	X	X									
	MOT HWB Phase 1B Barrier Wall Lights 13	Conti	Rainer																X	X	X	X	X		
	16" WM Wet Tap	Rangeline	John						X																
	UTILITIES	UTILITY OWNER	STA																						
	Pullbox/Fiber Relocation	ATT	TLR/SLR																						
	Mini Cell Array Relocation	Verizon	TLR/SLR																						
	RGB's SLR -->Intern DR	Summit	215 - 225																						
	Officers Scheduled																								
	Place 5 if police are scheduled		Nate																						
	Orange County		Nate																						
	FHP		Nate																						
	Critical Protection Services		Nate																						
	Road Closures / Sidewalk																								
	Sandlake Rd Singles / Double Lane Closure	Lane	Dennis									X	X	X	X	X			X	X	X	X	X		
	Ramp M Closure	Lane	Dennis									X	X	X	X	X									
	Sand Lake Contra-Flow	Lane	Dennis																						
	I-4 Single Lane Closures	Lane	Dennis		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Turkey Lake Single Lane Closures	Lane	Dennis																						

N/P - Night Pour
 X - Day Schedule
 NC - Night Time Confirmed
 C - Confirmed or Cure
 N - Night
 D-Pile Delivery





Agenda — Past Project Status

- **Past Project Status — FDOT to review past 7 days**
 - Install bridge lighting (Area 1)
 - Place and finish lime rock on the westbound I-4 entrance ramp (Area 1)
 - Install water main near westbound I-4 entrance ramp (Areas 1 and 2)
 - Bridge deck installation (Areas 1, 2, and 3)
 - Turkey Lake median widening
 - Continue installing MSE walls (Area 1)
 - Excavate loop ramp (Area 3)
 - Install permanent drainage (Area 3)
 - Maintain temp drainage (Areas 3 and 4)
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Bridge deck installation (Areas 1, 2, and 3)
 - Turkey Lake median widening
 - Continue installing MSE walls (Area 1)
 - Excavate loop ramp (Area 3)
 - Grade and sod around retention pond
 - Maintain temp drainage (Areas 3 and 4)
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Bridge deck installation (Areas 1, 2, and 3)
 - Turkey Lake Road median widening
 - Continue install MSE walls (Areas 1 and 3)
 - Excavate loop ramp (Area 3)
 - Maintain temp drainage (Areas 3 and 4)
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
- **Commitments Update**
 - Fencing and screening
 - Mowing and cleaning
 - Clean Team
 - Ponds



Agenda — New Business

- **Safety Diversion**
 - **Westbound I-4 exit ramp to Sand Lake Road**
 - **December 8 – 12, 2024**
 - **10 p.m. – 5 a.m.**
 - **Storm drain installation**





Agenda — New Business

- Next meeting — 12/11/24