



I-4 and Sand Lake Road Interchange Design-Build

12/11/2024



Status as of December 9, 2024

Days Used	Total Days	% Days Complete	Last Contract Day
617	1,462	42.2%	04/03/2027

Sand Lake 3470							Current Week								Week 1								Week 2							
				Start	Duration	Finish	9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec			
Activity ID		Activity Description	Foreman / Sub	Sup			MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN			
		Roadway																			Closed	Closed	Closed	Closed	Closed	Closed	Closed			
		MOT Nightly Lane Closures	Dennis Scott	Jamie Leone			N	N	N	N			N	N	N	N	N													
		Grade Level Pad RW104	Kyle Sample	Tyler Sample			X	X																						
		Place Embankment WB 14 sta. 4223 - 4234	Kyle Sample	Tyler Sample			X	X	X	X	X			X	X	X	X	X												
		Support JVD (Ex, Grade, & Backfill)	Kyle Sample	Tyler Sample			X	X	X	X	X																			
		Place Temp Embankment Ramp M	Alex	Tyler Sample										X	X	X	X	X												
		Ramp K Temp Embankment	Alex	Tyler Sample			X	X	X	X	X																			
		Temp. Drainage Ramp K (ph.1B)	Ferold Metelus	Greg Lemire			X	X	X	X	X																			
		Mowing and Litter Pick Up	Billy Worles	Greg Lemire						X	X			X																
		Clean Team	Billy Worles	Greg Lemire			X	X	X	X	X			X	X	X	X	X												
		Drainage / Utilities																												
DRG470		Ramp M - Install S-323 and S-275 crossings	Jose Castro C.	Greg Lemire			N	N	N	N																				
		Temp Pipe Ramp K 560'	Ferold Metelus	Greg Lemire			X	X	X	X	X																			
		Structures																												
		form approach slab S-1	Jaime Castillo	Jose P			6:00 AM																							
		form approach slab S-2	Victor M	Jose P				X	P	C	C	C	C	C	C	C	C													
		form moment slab wall S-2	Victor M	Jose P										X	X	X	X													
		Gravity wall Ramp M	Francisco	James			X	X	X																					
		set precast 36in at S-2 wall	Rafael	Jose P			X																							
BW180		form moment slab wall S-2	Rafael	Jose P				X	X	X	X																			
		Subs																												
MSE120		Install MSE Wall 1-2	RWH Crew 1	Nate			X	X	X	X	X			X	X	X	X	X												
		Install MSE Wall 6-1	RWH Crew 2	Nate			X	X	X	X	X			X	X	X	X	X												
MSE360		Install MSE Wall 104	RWH Crew 3	Nate										X	X	X	X	X												
		Shoulder Barrier - Ramp J sta. 1014+60 - 1016+38	JVD	Roberto			X	X	X	X	X																			
		Shoulder Barrier - Ramp M sta. 1310+80 - 1312+84	JVD	Roberto										X	X	X	X	X												
		10' Sidewalk Ramp J	JVD	Roberto										X	X	X	X	X												
		Type F C&G Ramp J	JVD	Roberto												X	X	X												
		BS approach slabs 1&2	Shelby	Jose P			X	X	X																					
PAVE240		Permanent Ramp J	Hubbard	Nate			N	N	N	N																				
		South of SL WB 1-4	TCP	Roberto									NC	NC	NC	NC	NC													
		Lighting Maintenance (SLR & Ramp M)	Conti	Rainer				N	N																					
		Ramp J Light Bases & Poles	Conti	Rainer			X	X	X	X	X																			
		Wall S-2 Lighting, conduit, Embedded Boxes	Conti	Rainer			X	X	X					X	X	X	X	X												
		Ramp M Gravity Wall Conduit & Embedded Boxes	Conti	Rainer										X	X	X	X	X												
		Ramp K Lighting	Conti	Rainer							X			X	X	X	X	X												
		Ramp K ITS, WWDS	Conti	Rainer										X	X	X	X	X												
		Ramp K Signage	Conti	Rainer										X	X	X	X	X												
		ITS Conduit 1-4 WB	Conti/Synergy	Rainer			X	X	X	X	X			X	X	X	X	X												
		Lighting Conduit 1-4 WB	Conti/Synergy	Rainer			X	X	X	X	X																			
		MOT HWB Phase 1B Barrier Wall Lights 13	Conti	Rainer										X	X	X	X	X												

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
C - Confirmed or Cure
T-N - Tentative
N - Night
D-Pile Delivery

Sand Lake 3470								Current Week								Week 1								Week 2							
					Start	Duration	Finish	9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec			
Activity ID		Activity Description	Foreman / Sub	Supt				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN			
		Sand Lake Officers Scheduled																				Closed	Closed	Closed	Closed	Closed	Closed	Closed			
		Place 5 (if police are scheduled & # once total of officers confirmed)		Nate																											
		Orange County		Nate																											
		FHP		Nate				2	2	2	2			1	1	1	1	1													
		Critical Protection Services		Nate					1	1																					
		Sand Lake Road Closures / Sidewalk																													
		Sand Lake Rd & Ramps																													
		Sandlake Rd Singles WB	Lane	Jerney				T-N	T-N	T-N	T-N			T-N	T-N	T-N	T-N	T-N													
		Sandlake Rd Singles EB Outside (11pm to 7am) (Conit Lighting)	Lane	Jerney				T-N	N-C	N-C	T-N			T-N	T-N	T-N	T-N	T-N													
		Ramp M Closure (10pm to 5am)(storm drain install & conit lighting)	Lane	Jerney				N-C	N-C	N-C	N-C																				
		Sand Lake Contra-Flow	Lane	Jerney																											
		I-4 EB																													
		I-4 Single Lane Closures EB	Lane	Jerney				T-N	T-N	T-N	T-N			T-N	T-N	T-N	T-N	T-N													
		I-4 WB																													
		I-4 Single Lane Closures WB Outside (8:30pm to 6:30am)	Lane	Jerney				N-C	N-C	N-C	N-C			T-N	T-N	T-N	T-N	T-N													
		I-4 Single Lane Closures WB Inside (10pm to 6:30am)	Lane	Jerney				T-N	T-N	T-N	T-N			N-C	N-C	N-C	N-C	N-C													
		Central Florida PKWY																													
		Full Detour CFP (12:30AM to 5:30AM)(Prep for Bridge Demo)	Lane	Jerney																											
		Turkey Lake Single Lane Closures																													

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
C - Confirmed or Cure
T-N - Tentative
N - Night
D-Pile Delivery



Rosen Inn International

Phillips Crossing





Agenda — Past Project Status

- **Past Project Status — FDOT to review past 7 days**
 - Lighting maintenance (Area 1)
 - Bridge deck installation (Areas 1, 2, and 3)
 - Turkey Lake median widening
 - Continue installing MSE walls (Area 1)
 - Maintain temp drainage (Areas 6 and 7)
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Bridge deck installation (Areas 1, 2, and 3)
 - Install lighting (Areas 6 and 7)
 - Turkey Lake median widening
 - Continue installing MSE walls (Area 1)
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Rosen Inn International



Phillips Crossing





Agenda — Future Project Status

- Future Project Status — FDOT to review next 14 – 21 days
 - No construction for holiday break
 - December 21, 2024 – January 1, 2025
- Committee's Comments & Suggestions



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
- **Commitments Update**
 - Fencing and screening
 - Mowing and cleaning
 - Clean Team
 - Ponds



Agenda — New Business

- **Safety Diversion**
 - **Westbound I-4 exit ramp to Sand Lake Road**
 - **December 11 – 12, 2024**
 - **10 p.m. – 5 a.m.**
 - **Storm drain installation**





Agenda — New Business

- Next meeting — 12/18/24 — or do we want to wait for 1/08/25?