



I-4 and Sand Lake Road Interchange Design-Build

02/12/2025



Status as of February 10, 2025

Days Used	Total Days	% Days Complete	Last Contract Day
680	1,474	46%	04/15/2027

Sand Lake 3470				Current Week								Week 1								Week 2									
Activity ID	Activity Description	Foreman / Sub	Supt	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	1-Mar	2-Mar					
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN					
	Roadway																												
EW330	Pic Embankment 4209-4214	Kyle Sample	Sample	X		X	X	X			X	X	X	X	X														
EW310/EW320	Pic Embankment 4190 - 4209	Kyle Sample	Sample								X	X	X	X	X			X	X	X	X	X							
	Excavate/Grade Level Pad/Strap Zone RW103	Kyle Sample	Sample	X	X	X	X	X																					
MSE250	Excavate/Grade Level Pad/Strap Zone RW102	Kyle Sample	Sample	X	X	X	X	X																					
	Balance/Mix Ramp M sta. 1310-1323	Jessie Wilson	Greg Lemire	X	X	LBR	LBR	LBR			LBR	LBR						X	X	X	528	528							
	Place/Finish Lime Rock Ramp M sta. 1310-1323	Jessie Wilson	Greg Lemire										X	X	X			X	X	X	528	528							
	Drainage / Utilities																												
	Install 5-318 to 5-315 18" pipe	Jose Castro C.	Greg Lemire	X	X	X	X	X	X																				
	Install 5-315 to 5-317 18" pipe	Jose Castro C.	Greg Lemire	X	X						X	X	X	X	X	X													
DRG250	Install 5-211 to 5-213 18" Pipe	Jose Castro C.	Greg Lemire			X	X	X	X																				
	Install 5-213 to 5-215 18" Pipe	Jose Castro C.	Greg Lemire								X	X	X	X															
	Install 5-212 to 5-213 18" Pipe	Jose Castro C.	Greg Lemire												X														
	Install 5-215 to 5-216 18" Pipe	Jose Castro C.	Greg Lemire													X		X	X	X	X	X	X						
U-OUC100	Install Line Stops	Edward	Greg Lemire					X																					
U-OUC100	Connect to Existing WM	Edward	Greg Lemire					X																					
	Lay 24" FM NW SL	Edward	Greg Lemire	X	X	X	X																						
	Connenct Phillips Crossing Plaza to New WM	Edward	Greg Lemire			X																							
	Grout fill Existing WM under wall 5-2	Edward	Greg Lemire									X																	
	Install temp pipeto existing at wall 1-1	Edward	Greg Lemire																										
	Install 5-106A to 5-106OF 30" Pipe	Edward	Greg Lemire								X	X	X	X															
	Install 5-241 to 5-241A 36" Pipe	Edward	Greg Lemire												X			X	X	X									
	Install 5-241A to 5-241OF 54" Pipe	Edward	Greg Lemire													X		X	X		X	X	X						
	Install 5-808 to 5-810 42" Pipe	Edward	Greg Lemire																										
	Structures																												
	B-6 Traffic rail	Jaime Castillo	James			X	X	P																					
DSOK120	Pour B-2 Span 2	Jaime Castillo	James	P																									
	Wreck B-2 Set B-1	Jaime Castillo	James							N	N	N	N	N			N	N	N	N	N			N					
	Form coping build up B5,B1&B2	Francisco	Jose P	X	X																								
	Form coping plain under B5,B1&B2	Francisco	Jose P			X	X	X	X		X	X	X	X	X	X		X	X	X	X	P							
	Pylon @ RW 1-2	Victor Medina	Jose P	X	X	X	X	X	X		X	X	X	X	P														
	Planter wall footer RW-2	Victor Medina	Jose P															X	X	X	X	X	X						
	Form moment slab Ramp M	Rafael	Jose P	X	X	X	P	X																					
	Form closure pours Ramp M	Rafael	Jose P	X	X	X	X	X	X		X	X	X	X	X														
	Set barrier wall precast on RW1-2, RW6-1 & RW104	Rafael	Jose P										X	X	X	X		X	X	X	X	X	X						
	B-7 Piles Endbent 2	Juan Pinero	James	X	X	X	X	X																					
	B-8 Piles Endbent 2	Juan Pinero	James								X	X	X	X	X														
	Subs																												
	Install MSE Wall 1-1	RWH Crew 1	Nate	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X							
	Install MSE Wall 103	RWH Crew 1	Nate								X	X	X	X	X			X	X	X	X	X							
BEINF120	Rebar B-2 Span 1	Shelby	James	X	X	X	X	X																					
	SIP B-1	Shelby	James							N	N	N	N	N															
	PDA Testing B-7&8 end bent 2	GRL	James	X	X	X	X	X			X	X	X	X	X														
	Complete Anchoring on I-4 WB Inside (Ramp J)	TCP	Roberto											N-C															
	Complete Anchor Tube Wall WB 14	TCP	Roberto											N-C															
	F&I Low Profile on Sandlake Rd EB	TCP	Roberto												N-C														
	Lighting																												
	Lighting Maintenance I4WB	Conti	Rainer	X	X	X	X	X																					
	MSE Wall 6-1	Conti	Rainer								X	X	X	X	X														
	Ramp K Lighting	Conti	Rainer															X	X	X	X	X							
	MOT I4WB Phase 1B Barrier Wall Lights	Conti	Rainer	X	X	X	X	X			X	X	X	X	X														
	Ramp M Graivty Wall Conduit & Embedded Boxes	Conti	Rainer	X	X	X	X	X																					
	Ramp M Shoulder Lights	Conti	Rainer															X	X	X	X	X							
	ITS																												
	ITS Fiber I-4 WB	Conti/PCS	Rainer															X	X	X	X	X							
																		N/P - Night Pour						T-N - Tentative					
																		X - Day Schedule						N - Night					
																		NC - Night Time Confirmed						D-Pile Delivery					
																		C - Confirmed on Curve											

Sand Lake 3470				Current Week								Week 1								Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt.	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	1-Mar	2-Mar			
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN			
	ITS Pullboxes I-4WB	Conti	Rainer	X	X	X	X	X			X	X	X	X	X												
	ITS Conduit I-4 WB	Conti/Synergy	Rainer								X	X	X	X	X												
	ITS Conduit I-4 EB	Conti/Synergy	Rainer								X	X	X	X	X			X	X	X	X	X					
	Ramp K WWDs	Conti	Rainer								X	X	X	X	X			X	X	X	X	X					
	Ramp K Temp ITS Pole 73.3-EB-B	Conti	Rainer																	X	X						
	MSE Wall 1-1 and 103	Conti	Rainer	X	X	X	X	X			X	X	X	X	X												
	SPM	Conti	Rainer																								
	Ramp K GMS	Conti	Rainer								X	X	X	X	X												
	Ramp K Cantilever Removal	Conti	Rainer															X	X	X							
	Pylon Embedded Cabinet CIP 1-2	Conti	Rainer								X	X	X	X	X												
	Pylon Bores CIP 1-2	Conti/Synergy	Rainer															X	X	X	X	X					
	Utilities	UTILITY OWNER	STA																								
	Pole Relocation: Gravity Wall (1/20 -5/14/25: 64 Days UWS)	Duke	TLR	N	N	N	N				N	N	N	N				N	N	N	N						
	Fiber Relocation	Crown Castle	SLR															X	X	X	X	X					
	Gas Line Relocation	Teco	SLR															TBD	TBD	TBD	TBD	TBD					
	Sand Lake Officers Scheduled																										
	Place 5 if police are scheduled & # once total of officers confirmed		Nate																								
	Orange County		Nate																								
	FHP		Nate																								
	Critical Protection Services		Nate																								
	Sand Lake Road Closures / Sidewalk																										
	Sand Lake Rd & Ramps																										
	Sandlake Rd Singles WB	Dennis	Jamey		N-C	N-C	N-C																				
	Sandlake Rd Singles EB	Dennis	Jamey		N-C	N-C	N-C								N-C												
	Sand Lake Contra-Flow WB (Pour Span 1 Bridge 2)	Dennis	Jamey																								
	Sand Lake Contra-Flow EB (Pour Span 2 Bridge 2)	Dennis	Jamey	N-C																							
	Ramp J Full Closure (Traffic Shift)	Dennis	Jamey																								
	Singal Outside Right Lane Ramp K	Dennis/APS	Jamey								N-C																
	I-4 EB																										
	I-4 Single Lane Closures EB Outside	Dennis	Jamey																								
	I-4 Lane Closures EB Double Inside Lanes DMS 74.3 North of SLR	Conti	Jamey				N-C																				
	I-4 WB																										
	I-4 Single Lane Closures WB Inside (TCP)	TCP	Jamey												N-C												
	I-4 Single Lane Closures WB Outside (TCP) & (Traffic Shift)	Dennis	Jamey												N-C												
	Central Florida PKWY																										
	Full Detour CFP (12:30AM to 3:30AM)	Dennis	Jamey																								

N/P - Night Pour	T-N - Tentative
X - Day Schedule	N - Night
NC - Night Time Confirmed	D-Pile Delivery
C - Confirmed or Cure	



Phillips
Crossing

Rosen Inn
International





Agenda — Past Project Status

- **Past Project Status — FDOT to review past 7 days**
 - Bridge deck installation (Areas 1, 2, and 3)
 - Pile driving (near Central Florida Parkway)
 - Turkey Lake median widening
 - Place embankment (Area 3)
 - Continue installing MSE walls (Area 1)
 - Lighting on westbound I-4
 - Connect to new water main
 - Utility relocation
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Bridge deck installation (Areas 1, 2, and 3)
 - Pile driving (near Central Florida Parkway)
 - Place lime rock on loop ramp (Area 3)
 - Place temporary embankment (Areas 2 and 3)
 - Continue installing MSE walls (Area 1)
 - Turkey Lake median widening
 - Utility relocation
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Bridge deck installation (Areas 1, 2, and 3)
 - Place lime rock on loop ramp (Area 3)
 - Continue installing MSE walls (Area 1)
 - Place temporary embankment (Areas 2 and 3)
 - Turkey Lake median widening
 - Lighting (Areas 6 and 7)
 - Utility relocation
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
- **Commitments Update**
 - Fencing and screening
 - Mowing and cleaning
 - Clean Team
 - Ponds



New Fence Banners





Agenda — Old Business

- Bridge deck pours over Sand Lake Road
 - Bridge 1
 - Late February
 - Overnight
- Safety diversion on Sand Lake Road
 - Removing deck forms
 - February 12 and 13
 - 11 p.m. – 6 a.m.



Agenda — New Business

- Next meeting: 02/19/25