



# I-4 and Sand Lake Road Interchange Design-Build

04/09/2025



# Status as of April 7, 2025

Days Used	Total Days	% Days Complete	Last Contract Day
736	1,478	49.8%	04/19/2027

Sand Lake 3470				Current Week							Week 2							Week 3								
Activity ID	Activity Description	Foreman / Sub	Supt	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr	17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Apr	25-Apr	26-Apr	27-Apr		
				MON	TUE	WED	THU	FRI	SAT	SUN								MON	TUE	WED	THU	FRI	SAT	SUN		
	Roadway																									
	Permanent Ramp M "eyebrow" Base	Kyle Sample	Sample								X	X	X	X	X			X	X	X	X	X				
	Grade for Curb & Gutter/Sidewalk Ramp M "eyebrow"	Kyle Sample	Sample								X	X	X	X	X			X	X	X	X	X				
	RW102/103	Kyle Sample	Sample	X	X	X	X	X	X																	
RW100	Ramp K Relocate Utilities	Conti	Rainer	X	X	X	X	X																		
	Ramp K Embankment	Dennis Scott	Sample								X	X	X													
	Ramp K Traffic swap	Dennis Scott	Sample														X									
-	Support JVD (Ex/Grade/Backfill: Ramp M Shoulder Barrier)	Dennis Scott	Sample	X	X	X	X	X	X		X	X	X	X	X			X	X	X	X	X				
	Support Blount Sanford (Ex/Grade/Backfill: I4 WB/Ramp M)	Dennis Scott	Sample	X	X	X	X	X	X		X	X	X	X	X			X	X	X	X	X				
	Approach Slab Base Bridge 1/2 (South side)	Dennis Scott	Sample								X	X	X	X	X											
STAR120	Mix/Plc/Balance Ramp M 1301 - 1310	Jessie Wilson	Greg Lemire				X	X	X		LBR	LBR	LBR	LBR	LBR											
	Grade Stab Ramp M 1301 - 1310	Jessie Wilson	Greg Lemire															X	X	X						
	Place/Finish Lime Ramp M 1301 - 1310	Jessie Wilson	Greg Lemire																		X	X	X			
	Drainage / Utilities																									
	Install S-215 to S-216 18" Pipe	Jose Castro C.	Greg Lemire	X	X	X																				
	Install S-215A and S-216A 18" Pipe	Jose Castro C.	Greg Lemire				X	X	X																	
DRG140	Install 42" steel pipe	Jose Castro C.	Greg Lemire																							
	Install S320A to S-334	Jose Castro C.	Greg Lemire								X	X	X													
	Install S-334 to S-335 18" pipe	Jose Castro C.	Greg Lemire											X	X		X									
	Install S-320 to S-320A	Jose Castro C.	Greg Lemire															X	X	X						
	Install S-229 to S-229A	Jose Castro C.	Greg Lemire																		X	X	X			
	Install S-515A to S-514	Edward	Greg Lemire	X	X																					
	Install S-241 to S-241A 36" Pipe	Edward	Greg Lemire			X	X	X	X																	
	Install S-241A to S-241OF 54" Pipe	Edward	Greg Lemire								X															
	Install S-241A to S-809 48" Pipe	Edward	Greg Lemire									X	X	X	X											
	Install S-809 to S-811 48" Pipe	Edward	Greg Lemire												X	X										
	Install S-811 to S-812 48" Pipe	Edward	Greg Lemire															X								
	Install S-812 to S-808 48" Pipe	Edward	Greg Lemire																X	X	X	X				
	Install S808 to S-325 18" Pipe	Edward	Greg Lemire																			X	X			
	Structures																									
	remove temp bracing span 2	Jaime castillo	Jose perez	N	N	N	N																			
	Strip Overhang b1	Jaime castillo	Jose perez		N	N	N																			
DRG330	Place concrete B1 - Span 1	Jaime Castillo	James			P																				
				N	N	N	N			N	N	N	N													
	F/G gravity wall ramp m	Francisco	Jose P																							
	form gravity wall ramp M	Francisco	Jose P	x	P	x	x	P																		
	rub and patch	Victor Medina	Jose P		P																					
	pylon footer RW1-1	Victor Medina	Jose P	P																						
	endbent 1 B7	Victor Medina	Jose P	x	x	x	x	x			x	x	x	P												
	M.S.E build up RW102	Rafael	Jose P	x	x	x	x	x			x	P														
	set precast ramp M gravity wall	Rafael	Jose P										x	x	x			x	x	x	x	x				
	Subs																									
MSE240	Install MSE Wall 103	RWH Crew 2	Nate	X	X	X	X	X																		
MSE250	Install MSE Wall 102	RWH Crew 2	Nate	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
	Shoulder Barrier (Ramp M Shoulder Barrier)	JVD	Roberto			X	X	X			X															
	Half-Wall (RW1-1)	JVD	Roberto								X	X	X	X	X			X	X	X						
	Median Barrier Wall I4 WB N	Blount Sanford	Roberto	X	X	X	X	X			X	X	X	X												
	Bridge 750485 Repulice Drive - I-4 EB - Existing Girders	Finishing Systems	Medani							N	N	N	N	N												
	Bridge 750485 Repulice Drive - I-4 EB Toll - Existing Girders	Finishing Systems	Medani														N									
	Bridge 750485 Repulice Drive - I-4 WB Toll - Existing Girders	Finishing Systems	Medani																N							
	Bridge 750485 Repulice Drive - I-4 WB - Existing Girders	Finishing Systems	Medani																					N		
	Ramp M Gravity Wall Conduit & Embedded Boxes	Conti	Rainer								X	X	X	X	X			X	X	X	X	X				
	Ramp M Shoulder Wall Conduit & Embedded Boxes	Conti	Rainer								X	X	X	X	X			X	X	X	X	X				
	Ramp M Shoulder Lights	Conti	Rainer	X	X	X	X	X																		
	HWB Barrier Wall Lights	Conti	Rainer	X	X	X	X	X																		
	Bridge 6 Underdeck Conduit	Conti	Rainer											X	X											
	ITS																									
	ITS Conduit I-4 EB Sta: 1433 - 1330	Conti/Synergy	Rainer	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
	Ramp M WWD5	Conti	Rainer	X	X	X	X	X			X	X	X	X	X											
	Ramp M Temp Bore	Conti/Synergy	Rainer	X	X	X	X	X																		
	Ramp K WWD5	Conti	Rainer	X	X	X	X	X																		
	Signals																									
	Ramp M Temp Strain Poles	Conti	Rainer								X	X	X	X	X											
	Ramp M/SLR Signal Head	Conti	Rainer															X	X	X	X	X				
	Ramp K Temp Ped Poles 2	Conti	Rainer	X	X																					
	SPM																									
	Ramp K GMS	Conti	Rainer	X	X	X	X	X																		
	Toll Plaza																									
	Gantry Loop, Data, Power Conduit	Conti	Rainer								X	X	X	X	X											
	Ramp M MOT Shift																									
U-OUCS00	20" WM Casing Weld	CFU	John		X	X	X																			
	Utilities	UTILITY OWNER	SDA																							
																		N/P - Night Pour			T-N - Tentative					
																		X - Day Schedule			N - Night					
																		NC - Night Time Confirmed			D-Pile Delivery					
																		C - Confirmed or Cure								

Sand Lake 3470				Current Week							Week 2							Week 3						
Activity ID	Activity Description	Person / Sub	Sept	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr	17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Apr	25-Apr	26-Apr	27-Apr
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Pole Relocation: Gravity Wall (1/20 -5/14/25: 64 Days UWS)	Duke	TLR	X	X	X	X				X	X	X	X				X	X	X	X			
	Pole Relocation: Soft Digs and Bores (2)	Duke	TLR	X	X	X	X				X	X	X	X										
	Fiber Relocation	Summit	SLR		X	X	X	X			X	X	X											
	Sand Lake Road Closures / Sidewalk																							
	Sand Lake Rd & Ramps																							
	Sand Lake Contra-Flow WB	Dennis	Jamey	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C			
	Sand Lake Contra-Flow EB	Dennis	Jamey	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C			
	Ramp J Full	Lane	Jamey							N-C	N-C	N-C	N-C	N-C										
	Ped Opening South Side (4/8/25)				X																			
	Ramp K opening (4/27/25)																							X
	Ramp M1 Eyebrow opening (5/6/25)																							
	I-4 EB																							
	I-4 Double Lane Closures EB	Finishing Systems	Jamey							N-C	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C			
	I-4 EB Express Lanes Single	Finishing Systems	Jamey							N-C	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C			
	I-4 WB																							
	I-4 Single Lane Closures WB	Finishing Systems	Jamey							N-C	N-C	N-C	N-C	N-C										
	I-4 Double Lane Closures WB	Finishing Systems	Jamey														N-C	N-C	N-C	N-C	N-C			
	I-4 WB Express Lanes Single	Finishing Systems	Jamey														N-C	N-C	N-C	N-C	N-C			

N/P - Night Pour	T-N - Tentative
X - Day Schedule	N - Night
NC - Night Time Confirmed	D-Pile Delivery
C - Confirmed or Cure	





Phillips  
Crossing

Rosen Inn  
International







# Agenda — Future Project Status

- **Past Project Status — FDOT to review past 7 days**
  - Jack and bore (Areas 2 and 3)
  - Bridge deck installation (Areas 1, 2, and 3)
  - Maintaining existing and installing new Wrong-Way Vehicle Detection Systems (Areas 3, 6, and 7)
  - Lighting (Areas 2, 3, 5, 6, and 7)
  - Turkey Lake median widening
  - Continue installing MSE walls (Area 1)
  - Utility relocation
  - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



# Jack and Bore







# Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
  - Jack and bore (Areas 2 and 3)
  - Embankment work (Areas 6 and 7)
  - Bridge deck installation (Areas 1, 2, and 3)
  - Continue installing MSE walls (Area 1)
  - Maintaining existing and installing new Wrong-Way Vehicle Detection Systems (Areas 3, 6, and 7)
  - Turkey Lake median widening
  - Utility relocation
  - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**





# Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
  - Bridge deck installation (Areas 1, 2, and 3)
  - Continue installing MSE walls (Area 1)
  - Place lime rock (Areas 2 and 3)
  - Turkey Lake median widening
  - Utility relocation
  - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



# Agenda — Cleanliness Review

- **Cleanliness Review**
  - Committee's observations over past 7 days
- **Condition Review**
  - Committee's observations over past 7 days  
(fencing, wraps, barricades, temporary signage)





# Agenda — Old Business

- **Public Input or Comments**
- **Commitments Update**
  - Fencing and screening
  - Mowing and cleaning
  - Clean Team
  - Ponds



# Agenda — New Business

- Next meeting: 04/16/25