

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
TS-Traffic Shift
T-N - Tentative
N - Night
D-Pile Delivery

Sand Lake 3470				Current Week								Week 1								Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt	22-Sep	23-Sep	24-Sep	25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct	12-Oct			
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN			
	Roadway																										
MSE280	Demo/Exc. MSE wall RW3-2	Kyle Sample	Tyler		X		X					X		X													
DEMO170	Rmv Lagging TW1-2	Kyle Sample	Tyler	X		X		X				X		X		X											
MSE270	Demo/Exc. MSE wall RW3-1	Kyle Sample	Tyler																X		X						
DEMO160	Rmv Lagging TW1-1	Kyle Sample	Tyler															X		X		X					
FLAT120	Turkey Lake Flatwork/Base	Dennis Scott	Tyler		X	X	X	X					X	X	X			X	X	X	X	X					
DEMO100	Bridge Demo (exist. Enbents)	Dennis Scott	Tyler	N								N	N					N	N								
EW530	Place Embankment Med I-4 North	Stephanie C	Tyler	X	X	X	X	X				X	X	X	X												
BW290	Grade for Median Barrier I4 WBXL (North)	Stephanie C	Tyler									X		X		X		X		X		X					
EW370	Exc/Grade Pond 206B	Stephanie C	Tyler									X	X	X	X	X											
EW360	Exc/Grade Pond 206	Stephanie C	Tyler															X	X	X	X	X					
BASE160/200	Fin Limerock Ramp M2/M3	Jessie Wilson	Tyler			X	X	X																			
STAB280	Sweeten Ramp M2 (RW6-2)	Jessie Wilson	Tyler									X	X							LBR	LBR	LBR					
	Day Mot \ Erosion Deficiency Items	Larry Rapp	Greg L	X	X	X	X	X	X	X		X	X	X	X	X	X	X	X	X	X	X	X				
	Turkey Lake Prep Assist Jvd	Larry Rapp	Greg L				X	X	X	X		X	X	X	X	X	X										
	Drainage / Utilities																										
DRG340	Install S-268A to S-269(24")	Jose Castro C.	Greg L	X	X	X	X	X	X	X																	
DRG340	Install S-269 to S-287 (30")	Jose Castro C.	Greg L									X	X	X	X	X	X	X									
DRG340	Install S-287 to S-272A (30")	Jose Castro C.	Greg L															X	X	X		X	X				
	Set Adjust P-tops	Isaias Barcen	Greg L			X	X																				
DRG340	Install S-248 to S-251A	Isaias Barcen	Greg L	X																							
DRG340	Install S-251A to S-251	Isaias Barcen	Greg L		X	X																					
DRG230	Install S-509 to S-514	Isaias Barcen	Greg L				X	X	X	X		X	x	X													
DRG280	Install S-525 to S-523	Isaias Barcen	Greg L												X	X	X										
DRG380	Install S-523 to S-528B	Isaias Barcen	Greg L															X	X	X							
	Install S-528 to S-337	Isaias Barcen	Greg L																		X	X	X				
	Install Line Stops checkers	Edward Benitez	Greg L		X	X																					
	Connect to Existing WM checkers	Edward Benitez	Greg L	X	X	X	X																				
	Remove WM @ Checkers	Edward Benitez	Greg L					X	X	X		X	X	X	X	X		X	X	X							
	Install S-540 to S-544	Edward Benitez	Greg L																		X	X	X				
	Structures																										
	<u>Pylons</u>																										
SUBS300	form pylon 1-2 Top	Victor Medina	Jose Perez	x																							
SUBS280	place concrete top/ top section 1-1	Victor Medina	Jose Perez		P	c	c	c	c	c		c	c	c													
SUBS300	1-2 remove forms/move to 1-1 pylon top section	Victor Medina	Jose Perez																								
SUBS280	form top section pylon 1-1	Victor Medina	Jose Perez															x	x	x	x	x					
	remove forms/ready for shipment pylon 1-1 bottom	Victor Medina	Jose Perez	x																							
	CIP plain coping under b1&b2	Victor medina	Jose perez																								
	<u>Planter wall 1-1</u>																										
CIP170	F/G for footer	Victor Medina	Jose Perez			x	x	x				x	x	x	x												
SUBS320	form footer	Victor Medina	Jose Perez												x	x		x	x	x	x	P					
SUBS320	hoist rebar footer	Victor Medina	Jose Perez															x	x								
	<u>RW6-2</u>																										
AS160	<u>form aproach slabe 2</u>	fransico Barragan	Jose Perez	x	x	x	x	x				x	x	x	P												
	form plain copin under b6 endbent 2	Fransico Barragan	Jose Perez																								
	<u>RW105</u>																										
BW100	form C.I.P 36"	Rafael Nunez/fransico	Jose Perez	x	x	x	x	P				x	x	x													

Sand Lake 3470				Current Week								Week 1								Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt	22-Sep	23-Sep	24-Sep	25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct	12-Oct			
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN			
	Bridge #3																										
PILE220	drive pile pier 2 footer east	Juan Pinero	James O'Neill	x	x								D	x	X	X		X	X	X							
	backfill east footer for crane	Juan Pinero	James O'Neill			x	x																				
	excavate west footer/install trench box	Juan Pinero	James O'Neill				x	x	x																		
PILE220	cut Pile pier 2 east footer	Juan Pinero	James O'Neill		x	x						x	x														
	form back wall endbent 1&2	Jaime Castillo	James O'Neill			x	x	x				x	x	x	x	x											
	form endbent 1	Jaime Castillo	James O'Neill	P	x																						
	remove form work/rub & patch endbents 1&2																	x	x	x	x						
	Subs																										
FLAT110/130	Traffic Rail B1 & B6	JVD	Roberto															N	N								
BW190	Shldr Barrier/Half Wall Ramp M2	JVD	Roberto														N							N			
BW290	Median Barrier I4 WB (5245 - 5252)	Blount Sanford	Roberto	x	x	x	x	x																			
TEMP180	Barrier Wall for Phase 2A I-4 EB	TCP	Roberto									x	x														
MOT280	I-4 EB Shift from Phase 1C Step 2 to Phase 2A	McShea	Nate	N																							
	Demo Mill Inside EB Shoulder 1494+50 - 1521+50	Transpremier	Nate					x																			
TW130/150	Install TW 4-1 and 4-2	Maylor	Nate	x	x	x	x	x				x	x	x	x	x		x	x	x	x	x					
	Install Well Points J&B SLR	Mercino	Rainer	.	x	x																					
	Daylight J&B SLR CS-206A - S-2000	Badger	Rainer																								
	Install J&B SLR CS-206A - S-2000	CFU	Greg																								
	Lighting																										
LGHT110	MSE Wall 6-2 Embedded Boxes	Conti	Rainer				x	x																			
	Light Pole Install I4WB North of SLR	Conti	Rainer				x	x				x	x	x	x	x		x	x	x	x	x					
	Signals																										
	TLR Mast Arms Drill Shaft Pole 1	Conti/Reliable	Rainer									x	x														
	TLR Mast Arms Drill Shaft Pole 3	Conti/Reliable	Rainer											x	x												
	SPM																										
SIGN100	Drill Shaft OHC 17	Conti/Reliable	Rainer				x	x																			
SIGN100	Drill Shaft OHS 13 RT	Conti/Reliable	Rainer	x	x																						
SIGN100	Drill Shaft OHS 13 LT	Conti/Reliable	Rainer			x																					
	Toll Plaza																										
TOLL200	Slab Rebar	Conti	Rainer	x	x	x	x	x				x	x	x	x	x											
TOLL200	Slab Pre-pour Inspection	Conti	Rainer																		x						
	Utilities	UTILITY OWNER	STA																								
	Gas Line Relocation (SLR/TLR Intersect)	Teco	SLR															TBD	TBD	TBD							
	Fiber Relocation/Power Underground (Gravity Wall)	Zayo	East SLR															TBD	TBD	TBD							
	Fiber Relocation Underground (24" Watermain)	Summit	SLR	x	x	x	x	x																			
	Pullbox Relocation	Verizon	TLR	x	x	x	x	x																			
	Sand Lake Road Closures / Sidewalk																										
	Sand Lake Rd & Ramps																										
	Sand Lake WB Contra flow (Bridge Demo)	James	Jamey	x	x							x	x					x	x								
	Sand Lake EB Contra flow (Bridge Demo)	James	Jamey	x	x							x	x					x	x								
	Sand Lake WB Contra flow (Delivers 3am to 6am)	James	Jamey			x	x							x	x					x	x						
	Sand Lake EB Contra flow (Delivers 3am to 6am)	James	Jamey			x	x							x	x					x	x						
	Full Closure of Ramp K	Lane	Jamey	x	x																						
	I-4 EB																										
	I-4 Single Lane Closures EB	Lane	Jamey									x	x					x	x								
	I-4 Double Lane Closures EB	Lane	Jamey	x	x																						
	I-4 EB Express Lanes Single	Lane	Jamey																								
	I-4 WB																										
	I-4 Single Lane Closures WB	Lane	Jamey	x	x							x	x					x	x								