




I-4 and Sand Lake Road Interchange Design-Build

As of 05/24/2023



I-4 & Sand Lake Road Final Configuration





Status as of May 24, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
52	1,380	3.8%	01/11/2027

Sand Lake 3470		Current Week							Week 1							Week 2						
Activity Description	Foreman / Sub Name	22-May	23-May	24-May	25-May	26-May	27-May	28-May	29-May	30-May	31-May	1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun	8-Jun	9-Jun	10-Jun	11-Jun
		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
Build and set Sound and Vib mon Equipment																						
						Hoilday	Hoilday	Hoilday	Hoilday													
Degress Temp Widening I4 EB median	Dennis Scott																					
Temp Drainage	Dennis Scott	X	X	X	X																	
Embankment Temp Widening I4 EB median	Dennis Scott									X	X	X	X									
Place Temp Base I4 Median	Dennis Scott															X	X	X	X	X		
Finish Temp Base I4 Median																						
Subs																						
Place project signs	Acme																					
Silt Fence install Sandlake	Rogers	X	X																			
Silt Fence on I-4 around existing boxes	Rogers	X	X	X	X	Hoilday	Hoilday	Hoilday	Hoilday													
Temp Fence	All-Rite Fence		X	X	X					X	X											
Milling	Trans Premier																					
Temp Milling	Turtle - Temp																					
Hourly Trucking	W Fisher																					
Lime Rock	CFT																					
APS Change Order Pipe Cleaning Ramp J	APS																					
Pave Temp Asphalt Median I4																						
Area 1	Tree cycle																					
Area 2	Tree cycle																					
Area 3	Tree cycle																					
Area 4	Tree cycle	X	X	X	X																	
Area 5	Tree cycle									X	X											
Area 6	Tree cycle											X	X									
Area 7	Tree cycle																X	X	X	X		
Area 8	Tree cycle																					
Area 9	Tree cycle																					

Updated 5-22-2023

Initial Construction Work Zone



Cyu-Kaku Japanese BBQ

Drury Inn & Suites near Universal Orlando Resort

Chick-fil-A

McDonald's Gaming HQ



Whole Foods Market

Golden Corral Buffet & Grill

Seito Sushi Sand Lake

Phillips Crossing

Golf Galaxy

Mango's Tropical Cafe Orlando

Michaels

Embassy Suites by Hilton Orlando International Airport






Construction Areas Map

Areas 1-7

The Design-Build Team has separated the project into 9 Areas.

To date Clearing & Grubbing has taken place in Areas 1-5 and 8-9.






Construction Areas Map

Area 8

The Design-Build Team has separated the project into 9 Areas.

To date Clearing & Grubbing has taken place in Areas 1-5 and 8-9.






Construction Areas Map

Area 9

The Design-Build Team has separated the project into 9 Areas.

To date Clearing & Grubbing has taken place in Areas 1-5 and 8-9.





I-4 Median Widening

Interstate Median
Widening preparing for
bridge construction





Planned Construction Activities

Planned activities in Late May:

- Continue Silt fence installation
- Clearing & Grubbing-
 - Mulching trees in various areas
 - Continue C&G in Areas 8 & 9
- Pot holing existing Utilities
- Temp Fence & Screening install
- Interstate Median Widening





MOT & Noise Restrictions

- **Lane Closures** typically Sunday to Thursday night
 - Sand Lake Road - generally one (1) lane 11 pm - 8 am & two (2) lanes 12 am – 6:30 am
 - Ramps - one (1) lane of a multilane ramp 10 pm – 6 am full ramp closure 10 pm – 5 am
 - I-4 generally one (1) lane 11:30 pm – 6:30 am two (2) lanes 12:30 am – 6:00 am
- **Construction work noise restrictions 10 p.m. and 7 a.m.**
- **Temp fence & screening planned with banners providing project information**





Fence and Screening

- Screening placed on the existing fence near Rosen Medical Center.
- Banners are in production and are approximately 2 weeks out
- This Oak tree in R.O.W. was saved.





Litter Concerns Within the Interchange Area

Litter & Debris crew started this morning until the **CLEAN TEAM** is established!



Wednesday, May 24, 2023 at 11:04 AM



Construction Information Meeting

- Covering Sand Lake Road and Daryl Carter Parkway construction
- June 21, 2023
- Westgate Lakes Resort & Spa
9500 Turkey Lake Road
Orlando, FL 32819

