




I-4 and Sand Lake Road Interchange Design-Build

05/31/2023



I-4 & Sand Lake Road Final Configuration





Status as of May 30, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
58	1,380	4.2%	01/11/2027


Sand Lake 3470		Current Week							Week 2							Week 3						
Activity Description	Foreman / Sub Name	29-May	30-May	31-May	1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun
		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
Build and set Sound and Vib mon Equipment																						
INSTALL Sound and Vib mon Equipment			X	X																		
Sandlake Cleanup			X	X	X																	
Set Up Load scan			X																			
Degrass Temp Widening I4 EB median	Dennis Scott	Hoilday																				
Temp Drainage	Dennis Scott								X	X	X	X	X									
Embankment Temp Widening I4 EB median	Dennis Scott				X	X			X	X	X	X	X									
Place Temp Base I4 Median	Dennis Scott															X	X	X	X	X		
Finish Temp Base I4 Median																						
Subs																						
Place project signs	Acme																					
Silt Fence Install Sandlake	Rogers																					
Silt Fence on I-4 areound existing boxes	Rogers	Hoilday																				
Temp Fence	All-Rite Fence		X	X	X	X			X													
Milling	Trans Premier																					
Temp Milling	Turtle - Temp																					
Hourly Trucking	W Fisher																					
Lime Rock	CFT																					
APS Change Order Pipe Cleaning Ramp J	APS																					
Pave Temp Asphalt Median I4																						
Area 5	Tree cycle								X	X	X											
Area 6	Tree cycle											X	X									
Area 7	Tree cycle															X	X	X	X			
Area 8	Tree cycle																					
Area 9	Tree cycle		X	X	X	X																

Updated 5-29-2023



Construction Areas Map


Areas 1-7





Construction Areas Map

Area 8





Construction Areas Map

Area 9

