




I-4 and Sand Lake Road Interchange Design-Build

06/14/2023



I-4 & Sand Lake Road Final Configuration





Status as of June 12, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
71	1,384	5.13%	01/15/2027


Sand Lake 3470		Current Week							Week 1							Week 2						
Activity Description	Foreman /	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	1-Jul	2-Jul
	Sub Name	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
Clean Existing Fence for Screen Stage Pipe	Dennis Scott				X	X																
Remove asphalt chunks				X																		
Lay Temp Drainage												X	X			X	X					
Sample New Pit				X																		
Millings from Wekiva for Water Embankment setup		X	X																			
Embankment Temp Widening I4 EB median	Dennis Scott									x												
Place Temp Base I4 Median	Dennis Scott										X	X	X			X	X	X	X	X		
Finish Temp Base I4 Median																						
Subs																						
Place project signs	Acme																					
Silt Fence install Sandlake	Rogers																					
Silt Fence on I-4 areound existing boxes	Rogers																					
Temp Fence Future Ramp J	All-Rite Fence	X																				
Temp Fence at Office Complex	All-Rite Fence									X	X	X	X									
Perm Fence Repair on Turkey Lake Rd	All-Rite Fence																					
Milling	Trans Premier																					
Temp Milling	Turtle - Temp																					
Hourly Trucking	W Fisher																					
Lime Rock	CFT																					
APS Change Order Pipe Cleaning Ramp J	APS																					
Pave Temp Asphalt Median I4																						
Area 5	Tree cycle																					
Area 6	Tree cycle																					
Area 7	Tree cycle	X	X	X	X																	
Area 8	Tree cycle																					
Area 9	Tree cycle																					
Survey																						
Notes/Vacation																						
As-built Utilities	Rafael																					
LaROW LO	Rafael																					
Rafael & Doug																						
Establish Benchmarks																						
Check & Establish Control																						

Updated 6-12-2023



Construction Areas Map


Areas 1-7





Construction Areas Map


Area 8





Construction Areas Map

Area 9



DIRECTION
16 deg(T)

28.45045°N
081.47357°W

ACCU
DATE



Date & Time: Thu, Jun 08, 2023 at 15:28:00 EDT

Position: +028.450862° / -081.473530° (± 16.0 ft)

Altitude: 131ft (± 10.5 ft)

Datum: WGS-84

Azimuth/Bearing: 154° S26E 2738mils True ($\pm 12^\circ$)

Elevation Angle: -04.6°

Horizon Angle: -02.1°

Zoom: 1.0X

Rosen



Date & Time: Tue, Jun 04, 2020 at 12:32:18 EDT
Position: +028.847154° / -081.432802° (+194.96)
Altitude: 142ft (+8.15)
Datum: WGS-84
Azimuth/Bearing: 245° 29'59" at 51 m/s (112°)
Elevation Angle: +01.2°
Horizon Angle: -00.9°
Zoom: 1.0x
Area 5 removal of Debris



DIRECTION
286 deg(T)

28.44730°N
081.47506°W

ACCURACY 15 m
DATUM WGS84



Taken With
Context Camera

2023-06-05
12:52:16-04:00

Date & Time: Thu, Jun 08, 2023 at 08:27:34 EDT
Position: +028.450109° / -081.475603° (± 280.3 ft)
Altitude: 131ft (± 30.7 ft)
Datum: WGS-84
Azimuth/Bearing: 135° S45E 2400mils True ($\pm 10^\circ$)
Elevation Angle: -02.2°
Horizon Angle: $+00.4^\circ$
Zoom: 4.0X
Area 2 Fence Installation





☀ 253°W (T) ● 28°26'59"N, 81°28'32"W ±9ft ▲ 133ft



13 Jun 2023, 09:06:50



☉ 241°SW (T) ● 28°26'59"N, 81°28'32"W ±13ft ▲ 138ft



13 Jun 2023, 09:07:08