



I-4 and Sand Lake Road Interchange Design-Build

07/19/2023




Status as of July 17, 2023

| Days Used | Total Days | % Days Complete | Last Contract Day |
|-----------|------------|-----------------|-------------------|
| 106 | 1,384 | 7.7% | 01/15/2027 |



Construction Areas Map Areas 1-7




[illegible]



Agenda — Past Project Status

- **Past Project Status - FDOT to review past 7 days**
 - Continue mulching in Area 1.
 - Hauling mulch from the project.
 - Continue I-4 median widening.
- **Committee's Comments & Suggestions**





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Continue I-4 median widening.
 - Mowing start date: Friday, July 21.
- **Committee's Comments & Suggestions**



Agenda

- **Future Major Milestones: FDOT to review next 14 – 21 days**
 - No major milestones for this period.
- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)
- **Gateway Enhancements**
 - Maria is working on ideas



Agenda — Old Business

- **Sweeper Truck Status**

- Lane Construction is still looking for a vehicle
- FDOT/CEI has requested pricing for a rental truck until a permanent sweeper can be purchased
- Hand sweeping will be performed if truck is unavailable

- **Ponds and Fountain Possibilities**

- Under design engineer review



Agenda — New Business

- **Next Meeting 7/26/23**