



# I-4 and Sand Lake Road Interchange Design-Build

08/16/2023



# Status as of August 14, 2023


Days Used	Total Days	% Days Complete	Last Contract Day
134	1,387	9.7%	01/15/2027





# Construction Areas Map

Areas 1 - 7






[illegible]



# Agenda — Past Project Status

- **Past Project Status - FDOT to review past 7 days**
  - Continue I-4 median widening
  - Ongoing mowing — contractor is currently self-performing the mowing in the interchange.
- **Committee's Comments & Suggestions**





# Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
  - Continue I-4 median widening
  - Begin base installation in I-4 median
  - Ongoing mowing
- **Committee's Comments & Suggestions**





# Agenda

- **Future Major Milestones: FDOT to review next 14 – 21 days**
  - No major milestones for this period
- **Cleanliness Review**
  - Committee's observations over past 7 days
- **Condition Review**
  - Committee's observations over past 7 days  
(fencing, wraps, barricades, temporary signage)
- **Gateway Enhancements**
  - Maria is working on ideas



# Agenda — Old Business

- **Public Input or Comments**
  - Global-5 has not received any public input
- **Sweeper Truck Status**
  - No Update
  - Lane Construction is still looking for a vehicle
  - FDOT/CEI has requested pricing for a rental truck until a permanent sweeper can be purchased
  - Hand sweeping will be performed if truck is unavailable
- **Ponds and Fountain Possibilities**
  - Under design engineer review





# Agenda — New Business

- **Upcoming Holiday: Labor Day**
  - The Friday, Saturday, and Sunday immediately preceding Labor Day: Sept. 1 – 4
- **Next Meeting 8/23/23**



# Agenda — New Business

## I-Drive Chamber Project Goals

- Goal 1 — Gateway enhancements/iconic signs.
- Goal 2 — Reconfigurations of the sidewalks and medians to prevent panhandling.
- Goal 3 — Maintenance of green space areas after construction.
- Goal 4 — French Drain Proposal for Area 7.

