



I-4 and Sand Lake Road Interchange Design-Build

08/23/2023




Status as of August 21, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
141	1,387	10.2%	01/18/2027



Construction Areas Map


Areas 1 - 7





Agenda — Past Project Status

- **Past Project Status - FDOT to review past 7 days**
 - Continue I-4 median widening
 - Ongoing mowing — contractor is currently self-performing the mowing in the interchange
- **Committee's Comments & Suggestions**





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Continue I-4 median widening
 - Begin base installation in I-4 median next week: 8/28
 - Begin widening of the loop ramp and on-ramp to WB I-4
 - Ongoing mowing
- **Committee's Comments & Suggestions**



Agenda

- **Future Major Milestones: FDOT to review next 14 – 21 days**
 - No major milestones for this period
- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
 - Site is available at I4Beyond.com/I4-SLR-Oversight
- **Sweeper Truck Status**
 - No Update
 - Lane Construction is still looking for a vehicle
 - FDOT/CEI has requested pricing for a rental truck until a permanent sweeper can be purchased
 - Hand sweeping will be performed if truck is unavailable
- **Ponds and Fountain Possibilities**
 - Under design engineer review



Agenda — New Business

- **Upcoming Holiday: Labor Day**
 - The Friday, Saturday, and Sunday immediately preceding Labor Day: Sept. 1 – 4
- **Next Meeting 8/30/23**



Agenda — New Business

I-Drive Chamber Project Goals

- Goal 1 — Gateway enhancements/iconic signs.
- Goal 2 — Reconfigurations of the sidewalks and medians to prevent panhandling.
- Goal 3 — Maintenance of green space areas after construction.
- Goal 4 — French Drain proposal for Area 7.

