



I-4 and Sand Lake Road Interchange Design-Build

09/06/2023




Status as of August 28, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
148	1,387	10.7%	01/18/2027



Construction Areas Map

Areas 1 - 7




[illegible]



Agenda — Past Project Status

- **Past Project Status - FDOT to review past 7 days**
 - Continue I-4 median widening
 - Ongoing mowing — contractor is currently self-performing the mowing in the interchange
- **Committee's Comments & Suggestions**





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Continue I-4 median widening
 - Begin base installation in I-4 median
 - Begin widening of the loop ramp and on-ramp to WB I-4
 - Ongoing mowing
- **Committee's Comments & Suggestions**



Agenda

- **Future Major Milestones: FDOT to review next 14 – 21 days**
 - No major milestones for this period
- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
 - None
- **Commitments Update**
 - Fencing and screening
 - Banners
 - Mowing and cleaning
 - Temporary planting
 - Clean Team
 - Vacuum sweeper truck



Agenda — New Business

- **Next Meeting 9/13/23**