



I-4 and Sand Lake Road Interchange Design-Build

09/13/2023




Status as of September 11, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
162	1,387	11.7%	01/18/2027



Construction Areas Map

Areas 1 - 7




Sand Lake 3470						Current Week							Week 1							Week 2				
Activity Description	Foreman / Sub Name	Supt	Start	Duration	Act Finish	11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep	17-Sep	18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep	24-Sep	25-Sep	26-Sep	27-Sep	28-Sep	29-Sep
						MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI
Finish Temp Base I4 Median	Dennis Scott																							
Locate BFO loop ramp																								
Prime Base in Median	Patriot Prime																							
Push Dirt at Loop ramp for detour	Dennis Scott																							
Place Temp Base Temp Ramp M2_1 & M_1A	Dennis Scott												X	X										
Maintain Erosion Control	Billy Worles					X	X	X	X	X			X	X	X	X	X			X	X	X	X	X
Grade swales median detour	Dennis Scott																							
Mowing and Litter Pick Up	Billy Worles					X	X	X	X	X			X	X	X	X	X			X	X	X	X	X
Move driveway pond 205D	Dennis Scott																							
MOT for I4 paving	Dennis Scott					N	N	N	N			N	N	N	N	N								
Remove trees ramp K for Duke	Dennis Scott																							
Temp Drain to T101-5	Dennis Scott																							
Subs																								
	Acme	John																						
	Rogers	Nate																						
	All-Rite Fence																							
	Precision Power Cuts																							
	Trans Premier																							
	W Fisher																							
	CFT																							
	APS	Nate																						
Pave Temp I4 median	OPC					N	N	N	N			N	N	N	N	N								
Remove Wall I4 median	TCP					N																		
Set wall I4 EB Phase 1 Step 4																								
Set Wall WB Phase 1 Step 4																								
Sod swales I4 median	Unlimited																							
Traffic switch Phase 1 Step 4 Striping	Ogelsby	Nate																						
Survey																								
Notes/Vacation																								
As-built Utilities	Rafael	Vincent																						
LaROW LO	Rafael	Vincent																						
Rafael & Doug																								
Establish Benchmarks																								
Check & Establish Control																								
Vacation, Weekend & Night schedule																								
Greg L																								
Dennis Scott																								
Road Closures																								
Place S if police are scheduled																								
Schedule Orange County FHP		John				S	S	S	S															
I-4 EB 1 LANE INSIDE Critical Protection						S	S	S	S			S	S	S	S	S								



Agenda — Past Project Status

- **Past Project Status - FDOT to review past 7 days**
 - Continue I-4 median widening
 - Ongoing mowing — contractor is currently self-performing the mowing in the interchange
- **Committee's Comments & Suggestions**





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Continue I-4 median widening
 - Continue base installation in I-4 median
 - Begin widening of the loop ramp and on-ramp to WB I-4
 - Ongoing mowing
- **Committee's Comments & Suggestions**



Agenda

- **Future Major Milestones: FDOT to review next 14 – 21 days**
 - No major milestones for this period
- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
 - None
- **Commitments Update**
 - Fencing and screening
 - Banners
 - Mowing and cleaning
 - Temporary planting
 - Clean Team
 - Vacuum sweeper truck



Agenda — New Business

- **Next Meeting 9/20/23**