



# I-4 and Sand Lake Road Interchange Design-Build

09/20/2023



# Status as of September 18, 2023


Days Used	Total Days	% Days Complete	Last Contract Day
169	1,390	12.2%	01/21/2027





# Construction Areas Map

Areas 1 - 7






[illegible]



# Agenda — Past Project Status

- **Past Project Status - FDOT to review past 7 days**
  - Continue I-4 median widening, removing barrier wall, and paving
  - Ongoing mowing
- **Committee's Comments & Suggestions**





# Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
  - Continue I-4 median widening
  - Continue base installation in I-4 median
  - Continue widening of the loop ramp and on-ramp to WB I-4
  - Ongoing mowing
- **Committee's Comments & Suggestions**





# Agenda

- **Future Major Milestones: FDOT to review next 14 – 21 days**
  - No major milestones for this period
- **Cleanliness Review**
  - Committee's observations over past 7 days
- **Condition Review**
  - Committee's observations over past 7 days  
(fencing, wraps, barricades, temporary signage)



# Agenda — Old Business

- **Public Input or Comments**
  - None
- **Commitments Update**
  - Fencing and screening
  - Banners
  - Mowing and cleaning
  - Temporary planting
  - Clean Team
  - Vacuum sweeper truck





# Agenda — New Business

- **Next Meeting 9/27/23**