



# I-4 and Sand Lake Road Interchange Design-Build

10/11/2023



# Status as of October 9, 2023


| Days Used | Total Days | % Days Complete | Last Contract Day |
|-----------|------------|-----------------|-------------------|
| 192       | 1394       | 13.8%           | 01/21/2027        |





# Construction Areas Map

Areas 1 - 7






[illegible]



# Agenda — Past Project Status

- **Past Project Status - FDOT to review past 7 days**
  - Westbound I-4 traffic shift 10-10-23
  - Ongoing mowing
- **Committee's Comments & Suggestions**








# Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
  - Continue new traffic pattern on westbound I-4, setting barrier wall on the outside shoulder
  - Ongoing mowing
  - Eastbound Sand Lake Road sidewalk detour





# Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
  - Long-term eastbound Sand Lake Road sidewalk detour, includes low-profile barrier wall
  - Median work, lane closures on Sand Lake Road
- **Committee's Comments & Suggestions**







# Agenda — Cleanliness Review


- **Cleanliness Review**
  - Committee's observations over past 7 days
- **Condition Review**
  - Committee's observations over past 7 days  
(fencing, wraps, barricades, temporary signage)





# Agenda — Old Business

- **Public Input or Comments**
  - None
- **Commitments Update**
  - Fencing and screening
  - Banners
  - Mowing and cleaning
  - Clean Team
  - Vacuum sweeper truck





# Agenda — New Business

- **Next Meeting 10/18/23**