



I-4 and Sand Lake Road Interchange Design-Build

10/18/2023




Status as of October 16, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
197	1394	14.1%	01/25/2027



Construction Areas Map

Areas 1 - 7




[illegible]

[illegible]



Agenda — Past Project Status

- **Past Project Status - FDOT to review past 7 days**
 - Continue new traffic pattern on westbound I-4, setting barrier wall on the outside shoulder
 - Eastbound Sand Lake Road sidewalk detour
 - Ongoing mowing
- **Committee's Comments & Suggestions**





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Continue new traffic pattern on westbound I-4, setting barrier wall on the outside shoulder
 - Ongoing mowing
 - Continue eastbound Sand Lake Road sidewalk detour





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Long-term eastbound Sand Lake Road sidewalk detour, includes low-profile barrier wall
 - Median work, lane closures on Sand Lake Road
- **Committee's Comments & Suggestions**





Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
 - None
- **Commitments Update**
 - Fencing and screening
 - Banners
 - Mowing and cleaning
 - Clean Team
 - Vacuum sweeper truck



Agenda — New Business

- **Next Meeting 10/25/23**