



I-4 and Sand Lake Road Interchange Design-Build

10/25/2023




Status as of October 23, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
204	1394	14.6%	01/25/2027



Construction Areas Map

Areas 1 - 7




Sand Lake 3470				Current Week							Week 2							Week 3				
Activity Description	Foreman /	Schedule ID	Supt	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov
	Sub Name			MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI
Place Embankment Ramp J Temp widening	Dennis Scott	EW130	Greg	X	X												N	N	N	N		
Place temp base ramp J widening	Dennis Scott	BASE100	Greg			X	X															
Finish base ramp J widening	Jessie Wilson	BASE100	Greg					X														
Strip grass SW Sandlake	Dennis Scott	EW120	Greg								X											
Grade for temp base SW Sand Lake	Dennis Scott	EW120	Greg									X										
Place base SW Sand Lake	Dennis Scott	BASE110	Greg										X	X								
Finish Base SW Sand Lake	Jessie Wilson	BASE110	Greg												X							
Lay temp draniage TS01-1 to TS01-2	Dennis Scott		Greg												X			X				
Stripe Grass SE Sand Lake temp widen	Dennis Scott		Greg										X						X			
Excavate for temp base SE Sand Lake	Dennis Scott		Greg											X					X	X		
Place temp basse SE Sand Lake	Dennis Scott		Greg												X						X	
Finish temp base SE Sand Lake	Jessie Wilson		Greg																			
Grade SE - SW Quad Middle SL																						
Asphalt all of J and SE - SW Quad																						
Remove curb and excavate median SL	Dennis Scott		Greg	X	X												N	N	N	N		
Subs																						
i-4 WB Mill and Resurface	Acme		Anthony																x	x	x	X
i-4 WB Mill and Resurface 535 tns	OPC		Nate																X	X	X	X
i-4 WB Mill and Resurface	Ogelsby		Nate																x	x	x	X
P-1 S1 Remove Curb/Seperator SandLake & Pave	OPC	PAVE120		N																		
Restripe Sand Lake EB	Ogelsby																					
Road Closures / Sidewalk																						
Place S if police are scheduled																						
Schedule Orange County			Anthony																			
FHP			Anthony	S	S	S																
Critical Protection Services			Anthony	S	S						S	S										
I-4 EB 1 LANE INSIDE																						
I-4 EB 2 LANE INSIDE				N	N	N																
I-4 WB LANE INSIDE	Dennis Scott		Greg	N	N	N																
Sand Lake Inside Lane Closures	Dennis Scott		Greg	N	N	N	N	N			N	N	N	N	N			N	N	N	N	N



Agenda — Past Project Status


- **Past Project Status - FDOT to review past 7 days**
 - Continue new traffic pattern on westbound I-4, barrier wall set on the outside shoulder
 - Eastbound Sand Lake Road sidewalk detour
 - Median work on Sand Lake Road, lane closures
 - Ongoing mowing
- **Committee's Comments & Suggestions**





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Continue new traffic pattern on westbound I-4
 - Bridge and roadway work on outside of westbound I-4
 - Ongoing mowing
 - Continue eastbound Sand Lake Road sidewalk detour
 - Median work, lane closures on Sand Lake Road
 - Eastbound Sand Lake Road to westbound I-4 on ramp work





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Long-term eastbound Sand Lake Road sidewalk detour, includes low-profile barrier wall
 - Median work, lane closures on Sand Lake Road
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
 - None
- **Commitments Update**
 - Fencing and screening
 - Banners
 - Mowing and cleaning
 - Clean Team
 - Vacuum sweeper truck



Agenda — New Business

- **Next Meeting 11/1/23**