



# I-4 and Sand Lake Road Interchange Design-Build

**11/15/2023**




# Status as of November 13, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
225	1394	16.1%	01/25/2027



# Construction Areas Map

Areas 1 - 7



Sand Lake 3470					Current Week									Week 1						Week 2						
Activity ID	Activity Description	Foreman / Sub Name	Schedule ID	Supt	Start	Duration	Act Finish	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	1-Dec
							MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	
	Rdway																									
	Place Embankment Ramp J Temp widening	Dennis Scott	EW130	Greg																						
	Place temp base ramp J widening	Dennis Scott	BASE100	Greg				N	N																	
	Finish base ramp J widening	Jessie Wilson	BASE100	Greg						X	X															
	Finish Base SW Sand Lake	Jessie Wilson	BASE130	Greg					N																	
	Stripe Grass SE Sand Lake temp widening	Kyle Sample		Greg				X																		
	Excavate for temp base SE Sand Lake	Kyle Sample		Greg				X	X																	
	Place temp base SE Sand Lake	Kyle Sample		Greg					X	X					X											
	Finish temp base SE Sand Lake	Jessie Wilson		Greg					N		X															
	Grade SE - SW Quad Middle SL	Dennis Scott		Greg				N	N	N	N															
	Close Sidewalk North side Sand Lake	Dennis Scott		Greg												X										
	Finish Base SL Medians	Jessie Wilson		Greg					N																	
	Exc NE and NW Side	Dennis Scott		Greg																		X	X	X	X	X
	Degrass & Fill came area under Ramp J	Stephanie Cannon		Tyler Sample				X	X	X	X	X														
	Structures																									
	Crane Delivery / And Setup	Juan P		James																						
	Pile Delivery	Juan P	PILE100	James					X	X																
	Pile Driving B-6	Juan P	PILE100	James							X	X			X	X	X					X	X	X		
	Move to B-2 & B - 1 Endbent	Juan P		James																				X		
	Pile Delivery B-2	Juan P	PILE120	James																				X	X	
	Out	Juan P	PILE120	James																						
	Drive B-2 End Bent	Juan P	PILE120	James																						
	Police Material	Eusebio Perez		James											X	X	X									
	Form Cap End Bent 2	Eusebio Perez	SUB5420	James																		X	X	X	X	
	Pour B-2 End Bent 2	Eusebio Perez	SUB5420	James																						X
	Shaking out forms	Jose Perez		James				X	X	X	X	X			X	X	X									
	Subs																									
	Remove existing guardrail I4 over Sandlake	Acme		Anthony				X	X	X	X															
	Temp Overbuild WB Shoulder for Tube	OPC		Nate				NC	NC	NC	NC															
	Asphalt all of J and SE - SW Quad & Median	OPC		Nate										NC	NC	NC										
	Stripe Phase 1 step 3 Sand Lake WB	Ogelby		Anthony												N										
	WB Shoulder & EB Lane Median Barrier Damage	TCP		Anthony												N										
	WB Barrier Wall Staking	TCP		Anthony																						
	Change Order Work for Sand Lake Ped stripping	Ogelby		Anthony				NC																		
	Offices Scheduled																									
	Place 5 # police are scheduled																									
	Schedule Orange County			Anthony																						
	FHP			Anthony				N	N	N	N															
	Critical Protection Services			Anthony				NC																		
	Road Closures / Sidewalk																									
	I-4 EB LANE INSIDE	TCP		Greg																						
	I-4 WB SHOULDER INSIDE	TCP		Greg																						
	I-4 WB LANE INSIDE	TCP		Greg																						
	I-4 WB LANE INSIDE	OPC		Greg				N	N	N	N															
	I-4 WB LANE OUTSIDE	OPC		Greg				N	N	N	N															
	Sand Lake Inside Lane Closures	Dennis Scott		Greg				N	N	N	N			N	N	N										
	Ramp J Closure	Dennis Scott		Greg																						
	Pike Ramp K Lane Closure	Pike																								



# Agenda — Past Project Status

- **Past Project Status - FDOT to review past 7 days**
  - Continue new traffic pattern on westbound I-4
  - Bridge and roadway work on outside of westbound I-4
  - Continue eastbound Sand Lake Road sidewalk detour
  - Median work, lane closures on Sand Lake Road
  - Eastbound Sand Lake Road to westbound I-4 on ramp work
  - Crane delivered on-site for future bridge work
  - Ongoing mowing
- **Committee's Comments & Suggestions**



# Agenda — Future Project Status

- **Future Project Status - FDOT to review next 7 days**
  - Continue new traffic pattern on westbound I-4
  - Bridge and roadway work on outside of westbound I-4
  - Continue eastbound Sand Lake Road sidewalk detour
  - Median work, lane closures on Sand Lake Road
  - Eastbound Sand Lake Road to westbound I-4 on ramp work
  - Crane delivered on-site for future bridge work.
  - Ongoing mowing
- **Committee's Comments & Suggestions**



# Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
  - Long-term eastbound Sand Lake Road sidewalk detour, includes low-profile barrier wall
  - Median work, lane closures on Sand Lake Road
  - Crane going to be on-site for future bridge work. Construction noise limited to between 7 a.m. and 10 p.m.
- **Committee's Comments & Suggestions**



# Agenda — Cleanliness Review

- **Cleanliness Review**
  - Committee's observations over past 7 days
- **Condition Review**
  - Committee's observations over past 7 days  
(fencing, wraps, barricades, temporary signage)



# Agenda — Old Business

- **Public Input or Comments**
  - None
- **Commitments Update**
  - Fencing and screening
  - Banners
  - Mowing and cleaning
  - Clean Team
  - Vacuum sweeper truck
  - Ponds
  - 90% plans



# Agenda — New Business

- **Next Meeting 11/29/23**