

Sand Lake 3470					Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub Name	Schedule ID	Supt	27-Nov	28-Nov	29-Nov	30-Nov	1-Dec	2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec
					MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Rdway																								
	Place temp base ramp J widening	Dennis Scott	BASE100	Greg Lemire																					
	Grade SE - SW Quad Middle SL	Dennis Scott		Greg Lemire																					
	Asphalt all of J and SE - SW Quad- Medians	Dennis Scott		Greg Lemire																					
	Remove shoulder gutter Exist. WB I4	Dennis Scott		Greg Lemire	X	X	X	X	X																
	Close Sidewalk North side Sand Lake	Dennis Scott		Greg Lemire																					
	Stripe grass NW Quad Sand Lake	Dennis Scott		Greg Lemire		X	X																		
	Excavate for base NW Quad Sand Lake	Dennis Scott		Greg Lemire				X	X																
	Place Base NW Quad Sand Lake	Dennis Scott		Greg Lemire								X	X												
	Fine Grade for sod NW Quad Sand Lake	Dennis Scott		Greg Lemire											X	X									
	MOT Maintenance I4 & Sand Lake	Dennis Scott		Greg Lemire								X	X	X	X	X			X	X	X	X	X		
	Excavate for temp base SE Sand Lake	Kyle Sample		Greg Lemire																					
	Place temp basse SE Sand Lake	Kyle Sample		Greg Lemire																					
	Fine Grade for sod SE/SW Quad Sand Lake	Kyle Sample		Greg Lemire																					
	Install Temp drainage NE Sand Lake	Kyle Sample		Greg Lemire	N																				
	Stripe grass NE Quad Sand Lake	Kyle Sample		Greg Lemire		X																			
	Excavate for base NE Quad Sand Lake	Kyle Sample		Greg Lemire			X																		
	Place Base NE Quad Sand Lake	Kyle Sample		Greg Lemire				X	X																
	Fine Grade for sod SW Quad Sand Lake	Kyle Sample		Greg Lemire									X	X											
	Finish Base SW Sand Lake	Jessie Wilson	BASE110	Greg Lemire																					
	Finish Base SL Medians	Jessie Wilson		Greg Lemire																					
	Finish temp base SE Sand Lake	Jessie Wilson		Greg Lemire																					
	Finish base ramp J widening	Jessie Wilson	BASE100	Greg Lemire																					
	Finish base NW Quad Sand Lake	Jessie Wilson		Greg Lemire										X											
	Grade for new Gr EB I -4	Jessie Wilson		Greg Lemire											X	X			X	X	X	X	X		
	Finish base NE Quad Sand Lake	Jessie Wilson		Greg Lemire								X													
	Degrass & Fill carne area under Ramp J NW Section	Stephanie Cannon		Tyler Sample																					
	Degrass & Fill carne area under Ramp J SW Section	Stephanie Cannon		Tyler Sample	X	X	X	X	X																
	Place Embankment WB I4 1466-1455	Stephanie Cannon		Tyler Sample								X	X	X	X	X			X	X	X	X	X		
	Excavate Pond 205D	Stephanie Cannon		Tyler Sample		X						X	X	X	X	X			X	X	X	X	X		
	Mowing and Litter Pick Up	Billy Worles		Greg Lemire																					
	Clean Team	Billy Worles		Greg Lemire	X	X	X	X	X			X	X	X	X	X									
	Structures																								
	Crane Delivery / And Setup	Juan P		James																					
	Pile Delivery	Juan P	PILE100	James																					
	Pile Driving B-6	Juan P	PILE100	James	x	x	X																		
	Move to B-2 & B - 1 Endbent	Juan P		James				X																	
	Pile Delivery B-2	Juan P	PILE120	James				X	X																
	Crew Out	Juan P		James								x	x	x	x	x									
	Drive B-2 End Bent	Juan P	PILE120	James																					
	Police Material	Eusebio Perez		James																					
	Form Cap End Bent 2	Eusebio Perez	SUBS420	James	x	x	x	x																	
	Pour B-2 End Bent 2	Eusebio Perez	SUBS420	James					x																
	Shaking out forms	Jose Perez		James																					
	Cut & Remove Existing Bridge Deck	Jose Perez		James																					
	Subs																								
	Pave NW/NE Quad Sand Lake	OPC		Nate														NC							
	Prime all of J and SE - SW Quad & Median	Patriot Prime		Nate																					
	Stripe Phase 1 step 3 Sand Lake WB for Tube	Ogelsby		Anthony		NC																			
	Change Order Work for Sand Lake Ped stripping	Ogelsby		Anthony																					
	Restripe WB Sand Lake	Ogelsby		Anthony	NC																				
	Relocate 475' of low pro wall to WB	TCP		Anthony	NC																				
	WB Shoulder & EB Lane Median Barrier Damaged Barrier Wall Repair	TCP		Anthony																					
	Place K-Wall WB I-4 1435 -1390	TCP		Anthony								x	x	x											
	Acme Guard Rail Removal (waiting on contract)	Acme																							
	Road Closures / Sidewalk																								
	I-4 WB LANE INSIDE	OPC		Greg																					
	I-4 WB LANE OUTSIDE	OPC		Greg																					
	Sand Lake Inside Lane Closures	Dennis Scott		Greg	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC
	Ramp M Lane Closure	Dennis Scott		Greg	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC
	EB Sand Lake Side Walk Closure	Lane		Greg	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC