



# I-4 and Sand Lake Road Interchange Design-Build

**11/29/2023**



# Status as of November 27, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
239	1394	17.1%	01/25/2027





# Construction Areas Map

Areas 1 - 7





[illegible]

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity Description	Foreman / Sub Name	Schedule ID	Supt	27-Nov	28-Nov	29-Nov	30-Nov	1-Dec	2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
Structures																								
Crane Delivery / And Setup	Juan P		James																					
Pile Delivery	Juan P	PILE100	James																					
Pile Driving B-6	Juan P	PILE100	James	X	X	X																		
Move to B-2 & B - 1 Endbent	Juan P		James				X																	
Pile Delivery B-2	Juan P	PILE120	James				X	X																
Crew Out	Juan P		James								X	X	X	X	X									
Drive B-2 End Bent	Juan P	PILE120	James																					
Police Material	Eusebio Perez		James																					
Form Cap End Bent 2	Eusebio Perez	SUBS420	James	X	X	X	X																	
Pour B-2 End Bent 2	Eusebio Perez	SUBS420	James					X																
Shaking out forms	Jose Perez		James																					
Cut & Remove Existing Bridge Deck	Jose Perez		James																					
Subs																								
Pave NW/NE Quad Sand Lake	OPC		Nate														NC							
Prime all of J and SE - SW Quad & Median	Patriot Prime		Nate																					
Stripe Phase 1 step 3 Sand Lake WB for Tube	Ogelsby		Anthony		NC																			
Change Order Work for Sand Lake Ped stripping	Ogelsby		Anthony																					
Restripe WB Sand Lake	Ogelsby		Anthony	NC																				
Relocate 475' of low pro wall to WB	TCP		Anthony	NC																				
WB Shoulder & EB Lane Median Barrier Damaged Barrier Wall Repair	TCP		Anthony																					
Place K-Wall WB I-4 1435 -1390	TCP		Anthony								X	X	X											
Acme Guard Rail Removal (waiting on contract)	Acme																							
Road Closures / Sidewalk																								
I-4 WB LANE INSIDE	OPC		Greg																					
I-4 WB LANE OUTSIDE	OPC		Greg																					
Sand Lake Inside Lane Closures	Dennis Scott		Greg	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC
Ramp M Lane Closure	Dennis Scott		Greg	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC
EB Sand Lake Side Walk Closure	Lane		Greg	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC



# Agenda — Past Project Status

- **Past Project Status - FDOT to review past 7 days**
  - Continue traffic pattern on westbound I-4
  - Bridge and roadway work on outside of westbound I-4
  - Continue eastbound Sand Lake Road sidewalk detour
  - Median work on Sand Lake Road
  - Eastbound Sand Lake Road to westbound I-4 on ramp work
  - Crane on-site for pile driving
    - First round of pile driving complete
    - Construction noise limited to between 7 a.m. and 10 p.m.
  - Ongoing mowing
- **Committee's Comments & Suggestions**





# Agenda — Future Project Status

- **Future Project Status - FDOT to review next 7 days**
  - Continue traffic pattern on westbound I-4
  - Bridge and roadway work on outside of westbound I-4
  - Open eastbound Sand Lake Road sidewalk, detour westbound sidewalk
  - Eastbound Sand Lake Road to westbound I-4 on ramp work
  - Ongoing mowing
- **Committee's Comments & Suggestions**





# Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
  - Westbound Sand Lake Road sidewalk detour into January
  - Pile driving to resume after the holidays
- **Committee's Comments & Suggestions**





# Agenda — Cleanliness Review

- **Cleanliness Review**
  - Committee's observations over past 7 days
- **Condition Review**
  - Committee's observations over past 7 days  
(fencing, wraps, barricades, temporary signage)



# Agenda — Old Business

- **Public Input or Comments**
  - None
- **Commitments Update**
  - Fencing and screening
  - Banners
  - Mowing and cleaning
  - Clean Team
  - Ponds
  - 90% plans



# Agenda — New Business

- **Next Meeting 12/6/23**