



I-4 and Sand Lake Road Interchange Design-Build

12/06/2023



Status as of December 4, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
246	1400	17.3%	01/25/2027



Construction Areas Map

Areas 1 - 7



Sand Lake 3470			Current Week								Week 1							Week 2							
Activity ID	Activity Description	Foreman / Sub Name	Schedule ID	Supt	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec
					MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Rdway																								
	Remove shoulder gutter Exist. WB 14	Dennis Scott		Greg Lemire																					
	Close Sidewalk North side Sand Lake	Dennis Scott		Greg Lemire	X																				
	Remove Sidewalk and curb NW quad SL	Dennis Scott		Greg Lemire	X																				
	Stripe grass NW Quad Sand Lake	Dennis Scott		Greg Lemire		X	X																		
	Excavate for base NW Quad Sand Lake	Dennis Scott		Greg Lemire			X	X	X																
	Place Base NW Quad Sand Lake	Dennis Scott		Greg Lemire								X	X	X											
	Fine Grade for sod NW Quad Sand Lake	Dennis Scott		Greg Lemire											X	X									
	MOT Maintenance 14 & Sand Lake	Dennis Scott		Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	MOT Nightly Lane Closures	Dennis Scott		Greg Lemire							N														
	Removing remain traffic seperator WB SL and Ramp M	Dennis Scott		Greg Lemire																					
	Load Out Concrete Debris in yard	Kyle Sample		Greg Lemire																					
	Remove and Load out shoulder gutter 14 Wb	Kyle Sample		Greg Lemire	X																				
	Stripe grass NE Quad Sand Lake	Kyle Sample		Greg Lemire		X																			
	Excavate for base NE Quad Sand Lake	Kyle Sample		Greg Lemire		X	X																		
	Place Base NE Quad Sand Lake	Kyle Sample		Greg Lemire				X	X																
	Fine Grade for sod NE Quad Sand Lake	Kyle Sample		Greg Lemire								X	X												
	Weekiva	Jessie Wilson		Greg Lemire																					
	Finish base NE Quad Sand Lake	Jessie Wilson		Greg Lemire																					
	Finish base NW Quad Sand Lake	Jessie Wilson		Greg Lemire																					
	Grade for new Gr EB 1-4	Jessie Wilson		Greg Lemire				X	X			X	X	X	X	X									
	Degrass & Fill crane area under Ramp J NW Section	Stephanie Cannon		Tyler Sample																					
	Degrass & Fill crane area under Ramp J SW Section	Stephanie Cannon		Tyler Sample																					
	Place Embankment WB 14 1466-1455	Stephanie Cannon		Tyler Sample				X	X			X	X	X	X	X			X	X	X	X	X		
	Place Embankment to RW104 Level Pad	Stephanie Cannon		Tyler Sample	X	X	X												X	X	X	X	X		
	Excavate Pond 205D	Stephanie Cannon		Tyler Sample	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Mowing and Litter Pick Up	Billy Worles		Greg Lemire	X	X	X					X	X	X					X	X	X				
	Clean Team	Billy Worles		Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Structures																								
	PTO	Juan P		James	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
	PTO	Eusebio Perez	SUBS420	James	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
	Place Friction Collars - Cut pile	Eusebio Perez	SUBS420	James																					
	PTO	Jose Perez		James												x			x	x	x	x	x		
	Cut & Remove Existing Bridge Deck	Jose Perez		James																					
	Subs																								
	Asphalt Plants Closed	OPC		Nate													Closed	Closed	Closed	Closed	Closed	Closed	Closed	Closed	Closed
	Offices Scheduled																								
	Place S if police are scheduled																								
	Schedule Orange County			Anthony																					
	FHP			Anthony																					
	Critical Protection Services			Anthony																					
	1-4 EB 1 LANE INSIDE																								
	1-4 EB 2 LANE INSIDE																								
	Duke Lane Closer																								
	Road Closures / Sidewalk																								
	1-4 WB LANE INSIDE	OPC		Greg																					
	1-4 WB LANE OUTSIDE	OPC		Greg																					
	Sand Lake Inside Lane Closures	Dennis Scott		Greg	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC	NC	NC	NC	NC			
	Ramp M Lane Closure	Dennis Scott		Greg	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC	NC	NC	NC	NC			
	EB Sand Lake Side Walk Closure	Lane		Greg	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC	NC	NC	NC	NC			



Agenda — Past Project Status

- **Past Project Status - FDOT to review past 7 days**
 - Continue traffic pattern on westbound I-4
 - Bridge and roadway work on outside of westbound I-4
 - Opened eastbound Sand Lake Road sidewalk, detour westbound sidewalk
 - Median work on Sand Lake Road
 - Eastbound Sand Lake Road to westbound I-4 on ramp work
 - Ongoing mowing
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status - FDOT to review next 7 days**
 - Continue traffic pattern on westbound I-4
 - Bridge and roadway work on outside of westbound I-4
 - Westbound Sand Lake Road sidewalk detour
 - Eastbound Sand Lake Road to westbound I-4 on ramp work
 - Ongoing mowing
- **Committee's Comments & Suggestions**





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Westbound Sand Lake Road sidewalk detour
 - Pile driving to resume after the holidays
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
 - None
- **Commitments Update**
 - Fencing and screening
 - Banners
 - Mowing and cleaning
 - Clean Team
 - Ponds
 - 90% plans



Agenda — New Business

- **Next Meeting 12/13/23**