



I-4 and Sand Lake Road Interchange Design-Build

12/13/2023




Status as of December 11, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
253	1400	18.1%	01/25/2027



Construction Areas Map

Areas 1 - 7



Sand Lake 3470				Current Week								Week 1								Week 2							
Activity ID	Activity Description	Foreman / Sub Name	Supt	4-Dec MO N	5-Dec TUE	6-Dec WED	7-Dec THU	8-Dec FRI	9-Dec SAT	10-Dec SUN	11-Dec MO N	12-Dec TUE	13-Dec WED	14-Dec THU	15-Dec FRI	16-Dec SAT	17-Dec SUN	18-Dec MO N	19-Dec TUE	20-Dec WED	21-Dec THU	22-Dec FRI	23-Dec SAT	24-Dec SUN			
	Subs																										
	NB Sand Lake Light Pole and Ped Crossing Work	Conti	Anthony			X	X																				
	Ramp M Sign Removal for Paving Conflict	Conti	Anthony				X	X																			
	Remove existing WB Light Poles	Conti	Anthony									X	X	X	X												
	WB Temp Lighting Install Remaining Light Poles and Lights	Conti	Anthony											X	X												
	Sand Lake Signal Temp Reroute Work	Conti	Anthony								X	X	X	X	X			X	X	X	X	X					
	EB & WB Lighting Outage Repairs	Conti	Anthony								X	X	X	X	X			X	X	X	X	X	X				
	Sand Lake Underdeck Lighting Repair Work	Conti	Anthony								X	X	X	X	X			X	X	X	X	X					
	Sand Lake Temp Signal Strain Poles Installation	Conti	Anthony																								
	WB Median Sod	UnlimitedTurf	Anthony																								
	Loop Ramp Sod	UnlimitedTurf	Anthony																								
	Sacrificial Mill and Overlay on Sand Lake Rd	OPC	Nate																								
	Asphalt Plants Closed	OPC	Nate													Closed	Closed	Closed	Closed	Closed	Closed	Closed	Closed	Closed	Closed		
	Pave NW/NE Quad Sand Lake	OPC	Nate																								
	Prime all of J and SE - SW Quad & Median	Patriot Prime	Nate																								
	Stripe Phase 1 step 3 Sand Lake WB for Tube	Ogelsby	Anthony																								
	Change Order Work for Sand Lake Ped stripping	Ogelsby	Anthony																								
	Restripe WB Sand Lake	Ogelsby	Anthony																								
	Relocate 475' of low pro wall to WB	TCP	Anthony																								
	Remove Stockpile of J Wall	TCP	Anthony																								
	Place K-Wall WB I-4 1435 -1390	TCP	Anthony																								
	Acme Guard Rail Removal (waiting on contract)	Acme																									
	Survey																										
	Vacation, Weekend & Night schedule																										
	Greg L																										
	Tyler S																										
	Dennis Scott																										
	Greg Allen										V																
	Offices Scheduled																										
	Place 5 if police are scheduled																										
	Schedule Orange County		Anthony																								
	FHP		Anthony																								
	Critical Protection Services		Anthony														S	S	S								
	I-4 EB 1 LANE INSIDE																										
	I-4 EB 2 LANE INSIDE																										
	Duke Lane Closer																										
	Road Closures / Sidewalk																										
	I-4 WB LANE INSIDE	OPC	Greg																								
	I-4 WB LANE OUTSIDE	OPC	Greg																								
	Sand Lake Inside Lane Closures	Dennis Scott	Greg	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC	NC	NC	NC	NC						
	Ramp M Lane Closure	Dennis Scott	Greg	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC	NC	NC	NC	NC						
	EB Sand Lake Side Walk Closure	Lane	Greg	NC	NC	NC	NC			NC	NC	NC	NC	NC			NC	NC	NC	NC	NC						



Agenda — Past Project Status

- **Past Project Status - FDOT to review past 7 days**
 - Continue traffic pattern on westbound I-4
 - Bridge and roadway work on outside of westbound I-4
 - Westbound Sand Lake Road sidewalk detour
 - Median work on Sand Lake Road
 - Ongoing mowing
- **Committee's Comments & Suggestions**





Agenda — Future Project Status

- **Future Project Status - FDOT to review next 7 days**
 - Continue traffic pattern on westbound I-4
 - Bridge and roadway work on outside of westbound I-4
 - Westbound Sand Lake Road sidewalk detour
 - Median work on Sand Lake Road
 - Ongoing mowing
- **Committee's Comments & Suggestions**





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Westbound Sand Lake Road sidewalk detour
 - Pile driving to resume after the holidays
 - Clean Team on site during holidays
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
 - None
- **Commitments Update**
 - Fencing and screening
 - Banners
 - Mowing and cleaning
 - Clean Team
 - Ponds
 - 90% plans



Agenda — New Business

Updated phone number



Leeland Shelton
Quality Assurance Manager
Daily Point of Contact
LShelton@hntb.com
352-721-4227

**As always, our online contact form
and hotline are available**

i4beyond.com/contact-us/
Project Hotline: 321-988-9375



Agenda — New Business

- **Next Meeting 12/20/23**