

Sand Lake 3470					Current Week						Week 1								Week 2							
Activity ID	Activity Description	Foreman / Sub Name	Supt	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec		
				MO N	TUE	WED	THU	FRI	SAT	SUN	MO N	TUE	WED	THU	FRI	SAT	SUN	MO N	TUE	WED	THU	FRI	SAT	SUN		
	Rdway																									
	PTO		Greg Lemire																							
	Remove shoulder gutter Exist. WB I4	Dennis Scott	Greg Lemire																							
	Close Sidewalk North side Sand Lake	Dennis Scott	Greg Lemire	X																						
	Remove Sidewalk and curb NW quad SL	Dennis Scott	Greg Lemire	X																						
	Stripe grass NW Quad Sand Lake	Dennis Scott	Greg Lemire		X	X																				
	Excavate for base NW Quad Sand Lake	Dennis Scott	Greg Lemire			X	X	X																		
	Place Base NW Quad Sand Lake	Dennis Scott	Greg Lemire								X	X	X													
	Fine Grade for sod NW Quad Sand Lake	Dennis Scott	Greg Lemire											X	X											
	MOT Maintenance I4 & Sand Lake	Dennis Scott	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
	MOT Nightly Lane Closures	Dennis Scott	Greg Lemire							N							N									
	Removing remain traffic separator WB SL and Ramp M	Dennis Scott	Greg Lemire															N	N	N	N					
	Saw cut ramp M2 and place permaent base																									
	Load Out Concrete Debris in yard	Kyle Sample	Greg Lemire				X	X																		
	Install Temp drainage NE quad Sand Lake	Kyle Sample	Greg Lemire			X																				
	Remove and Load out shoulder gutter I4 Wb	Kyle Sample	Greg Lemire	X																						
	Stripe grass NE Quad Sand Lake	Kyle Sample	Greg Lemire		X																					
	Excavate for base NE Quad Sand Lake	Kyle Sample	Greg Lemire		X	X																				
	Place Base NE Quad Sand Lake	Kyle Sample	Greg Lemire				X	X																		
	Fine Grade for sod NE Quad Sand Lake	Kyle Sample	Greg Lemire								X	X														
	Maintain Erosion Control	Kyle Sample	Greg Lemire										X	X	X			X	X	X	X	X				
	Wekiva	Jessie Wilson	Greg Lemire																							
	Finish base NE Quad Sand Lake	Jessie Wilson	Greg Lemire																							
	Finish base NW Quad Sand Lake	Jessie Wilson	Greg Lemire																							
	Grade for new Gr EB I-4	Jessie Wilson	Greg Lemire				X	X			X	X	X	X	X											
	PTO		Tyler Sample																			X				
	PTO	Stephanie Cannon	Tyler Sample												X			X	X	X	X	X				
	Degrass & Fill crane area under Ramp J NW Section	Stephanie Cannon	Tyler Sample																							
	Degrass & Fill crane area under Ramp J SW Section	Stephanie Cannon	Tyler Sample																							
	Place Embankment WB I4 1466-1455	Stephanie Cannon	Tyler Sample				X	X			X	X	X	X	X			X	X	X	X	X				
	Place Embankment to RW104 Level Pad	Stephanie Cannon	Tyler Sample	X	X	X												X	X	X	X	X				
	Excavate Pond 205D	Stephanie Cannon	Tyler Sample	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
	Mowing and Litter Pick Up	Billy Worles	Greg Lemire	X	X	X					X	X	X					X	X	X						
	Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
	Structures																									
	PTO	Juan P	James	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
	Pile delivery B-2 End Bent 3	Juan P	James																							
	Drive B-2 End Bent 3	Juan P	James																							
	Drive B-1 End Bent 3																									
	PTO	Eusebio Perez	James	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
	Place Friction Collars - Cut pile	Eusebio Perez	James																							
	Form Cap End Bent 1	Eusebio Perez	James																							
	Rebar End Bent 1	Eusebio Perez	James																							
	Pour B-2 End Bent 1	Eusebio Perez	James																							
	Form Cap End Bent 2	Eusebio Perez	James																							
	Rebar End Bent 2	Eusebio Perez	James																							
	Pour B-2 End Bent 2	Eusebio Perez	James																							

[illegible]