



I-4 and Sand Lake Road Interchange Design-Build

1/10/2024



Status as of January 8, 2024

Days Used	Total Days	% Days Complete	Last Contract Day
281	1400	20.0%	01/25/2027



Construction Areas Map

Areas 1 - 7



B	C	E	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC	AD	AE	AF	AG	AH
Sand Lake 3470			Current Week							Week 1							Week 2				
Activity Description	Foreman /	Supt	8-Jan	9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan
	Sub Name		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI
Rdway																					
PTO		Greg Lemire																			
MOT Maintenance I4 & Sand Lake	Dennis Scott	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X
MOT Nightly Lane Closures	Dennis Scott	Greg Lemire	N	N	N	N			N	N	N	N	N			N					
Fine Grade for sod NE Quad Sand Lake	Kyle Sample	Greg Lemire	X	X	X																
Fine Grade for sod NW Quad Sand Lake	Kyle Sample	Greg Lemire																			
Erosion Control/Deficiency List	Kyle Sample	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X
Degrass & Fill crane area under Ramp J SW Section	Kyle Sample	Greg Lemire	X	X	X	X															
Partial MSE wall demo B-1	Kyle Sample	Greg Lemire									X	X	X	X							
Finish base NE Quad Sand Lake	Jessie Wilson	Greg Lemire																			
Finish base NW Quad Sand Lake	Jessie Wilson	Greg Lemire																			
Grade for new Gr EB I-4	Jessie Wilson	Greg Lemire	N	N	N	N															
	Jessie Wilson	Greg Lemire																			
Degrass & Fill crane area under Ramp J SW Section	Stephanie Cannon	Tyler Sample																			
Place Embankment WB I4 1466-1455	Stephanie Cannon	Tyler Sample																			
Place Embankment to RW104 Level Pad	Stephanie Cannon	Tyler Sample	X	X	X	X	X			X	X	X	X	X			X	X	X		
Excavate/Grade Pond 205D	Stephanie Cannon	Tyler Sample	X	X	X	X	X			X	X	X	X	X							
Excavate/Grade Pond 206	Stephanie Cannon	Tyler Sample															X	X	X	X	X
Remove Guardrail I4 median	Ashton K	Greg Lemire	X	X	X	X	X														
Load Demo Concrete	Ashton K	Greg Lemire								X	X	X	X	X			X	X	X	X	X
Mowing and Litter Pick Up	Billy Worles	Greg Lemire	SL	SL	528	535	535			SL	SL	528	535	535			SL	SL	528	535	535
Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X
Drainage																					
Prep Force Main	Jose C	Greg Lemire	X	X	X	X	X														
Stage Force Main	Jose C	Greg Lemire								X	X	X	X	X							
Install Force Main	Jose C	Greg Lemire															X	X	X	X	X
Set Killyne tank	Jose C	Greg Lemire	X	X	X																

B	C	E	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC	AD	AE	AF	AG	AH			
Sand Lake 3470			Current Week								Week 1								Week 2					
Activity Description	Foreman /	Supt	8-Jan	9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan			
	Sub Name		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI			
Structures																								
Setup																								
Pile delivery B-2 End Bent 3	Juan P	James	x			X																		
Drive B-2 End Bent 3	Juan P	James		x	X		X	X																
Pile delivery B-2 EB 3	Juan P	James								X	X													
Drive B-1 EB 3	Juan P	James										X	X	X	X									
Cut & Remove Existing Bridge Deck 1/2	Juan P	James															N	N	N	N	N			
TTW 1-2	Juan P	James																						
Place Friction Collars - Cut pile	Eusebio Perez	James																						
Form Cap End Bent 1	Eusebio Perez	James	x	x	x	x	x																	
Rebar End Bent 1	Eusebio Perez	James								x	x	x	x	X										
Pour B-6 End Bent 1	Eusebio Perez	James															p							
Form Cap End Bent 2	Jose Perez	James	X	X																				
Rebar End Bent 2	Jose Perez	James			X	X	X																	
Pour B-6 End Bent 2	Jose Perez	James								p														
Set Girders B-6	Jose Perez																							
Cut & Remove Existing Bridge Deck	Jose Perez	James															N	N	N	N	N			
Subs																								
Sand Lake Underdeck Lighting Repair Work	Conti	John																						
Sand Lake Temp Signal Strain Poles Installation	Conti	John								X	X	X	X											
WB Median Sod	Hydro-Grass	Nate																						
Sacrificial Mill and Overlay on Sand Lake Rd	OPC	Nate														NC	NC	NC	NC					
Pave NW/NE Quad Sand Lake	OPC	Nate																						
Pave 4' Misc Asphalt EB I4	OPC	Nate																						
Prime all of J and SE - SW Quad & Median	Patriot Prime	Nate																						
Restripe WB Sand Lake	Ogelsby	Nate																						
Relocate 475' of low pro wall to WB	TCP	Nate									N													
Remove Stockpile of J Wall	TCP	Nate	N	N	N	N																		
Place K-Wall WB I-4 1435 -1390	TCP	Nate	N	N	N	N																		
Acme Guard Rail Removal (waiting on contract)	Acme	Nate																						
Offices Scheduled																								
Place S if police are scheduled		Nate																						
Schedule Orange County		Nate																						
FHP		Nate	S	S																				
Critical Protection Services		Nate																						
I-4 EB 1 LANE INSIDE		Nate																						
I-4 EB 2 LANE INSIDE		Nate																						
Duke Lane Closer		Nate																						
Road Closures / Sidewalk																								
I-4 WB LANE INSIDE	OPC	Greg	N	N																				
I-4 EB LANE INSIDE	OPC	Greg	N	N	N																			
Sand Lake Outside Lane Closures	Dennis Scott	Greg																						
Ramp M Lane Closure	Dennis Scott	Greg																						
EB Sand Lake Side Walk Closure	Lane	Greg																						



Agenda — Past Project Status

- **Past Project Status - FDOT to review past 7 days**
 - Continue traffic pattern on westbound I-4
 - Bridge and roadway work on outside of westbound I-4
 - Westbound Sand Lake Road sidewalk detour
 - Median work on Sand Lake Road
 - Ongoing mowing
- **Committee's Comments & Suggestions**





Agenda — Future Project Status

- **Future Project Status - FDOT to review next 7 days**
 - Pile driving in Area 3
 - Continue traffic pattern on westbound I-4
 - Bridge and roadway work on outside of westbound I-4
 - Westbound Sand Lake Road sidewalk detour
 - Median work on Sand Lake Road
 - Ongoing mowing
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Westbound Sand Lake Road sidewalk detour
 - Pile driving to continue
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
 - None
- **Commitments Update**
 - Fencing and screening
 - Banners
 - Mowing and cleaning
 - Clean Team
 - Ponds
 - 90% plans



Agenda — New Business

- **Next Meeting 1/17/23**