

	A	B	C	E	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC	AD	AE	AF	AG	AH	AI	AJ	
1	Sand Lake 3470				Current Week						Week 1								Week 2							
2	Activity ID	Activity Description	Foreman / Sub Name	Supt	8-Jan	9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	
3					MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	
4		Rdway																								
5		PTO		Greg Lemire																						
6		MOT Maintenance I4 & Sand Lake	Dennis Scott	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
7		MOT Nightly Lane Closures	Dennis Scott	Greg Lemire	N	N	N	N			N	N	N	N	N			N								
8																										
9		Fine Grade for sod NE Quad Sand Lake	Kyle Sample	Greg Lemire	X	X	X																			
10		Fine Grade for sod NW Quad Sand Lake	Kyle Sample	Greg Lemire																						
11		Erosion Control/Deficiency List	Kyle Sample	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
12		Degrass & Fill crane area under Ramp J SW Section	Kyle Sample	Greg Lemire	X	X	X	X																		
13		Partial MSE wall demo B-1	Kyle Sample	Greg Lemire									X	X	X	X										
14																										
15																										
16		Finish base NE Quad Sand Lake	Jessie Wilson	Greg Lemire																						
17		Finish base NW Quad Sand Lake	Jessie Wilson	Greg Lemire																						
18		Grade for new Gr EB 1 -4	Jessie Wilson	Greg Lemire	N	N	N	N																		
19			Jessie Wilson	Greg Lemire																						
20																										
21																										
22		Degrass & Fill crane area under Ramp J SW Section	Stephanie Cannon	Tyler Sample																						
23		Place Embankment WB I4 1466-1455	Stephanie Cannon	Tyler Sample																						
24		Place Embankment to RW104 Level Pad	Stephanie Cannon	Tyler Sample	X	X	X	X	X			X	X	X	X	X			X	X	X					
25		Excavate/Grade Pond 205D	Stephanie Cannon	Tyler Sample	X	X	X	X	X			X	X	X	X	X										
26		Excavate/Grade Pond 206	Stephanie Cannon	Tyler Sample															X	X	X	X	X			
27																										
28		Remove Guardrail I4 median	Ashton K	Greg Lemire	X	X	X	X	X																	
29		Load Demo Concrete	Ashton K	Greg Lemire								X	X	X	X	X			X	X	X	X	X			
30																										
31		Mowing and Litter Pick Up	Billy Worles	Greg Lemire	SL	SL	528	535	535			SL	SL	528	535	535			SL	SL	528	535	535			
32		Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
33		Drainage																								
34																										
35		Prep Force Main	Jose C	Greg Lemire	X	X	X	X	X																	
36		Stage Force Main	Jose C	Greg Lemire								X	X	X	X	X										
37		Install Force Main	Jose C	Greg Lemire															X	X	X	X	X			
38		Set Killyne tank	Jose C	Greg Lemire	X	X	X																			
39																										
40		Structures																								
41																										
42		Setup																								
43		Pile delivery B-2 End Bent 3	Juan P	James	x			X																		
44		Drive B-2 End Bent 3	Juan P	James		x	X		X	X																
45		Pile delivery B-2 EB 3	Juan P	James								X	X													
46		Drive B-1 EB 3	Juan P	James										X	X	X	X									
47		Cut & Remove Existing Bridge Deck 1/2	Juan P	James															N	N	N	N	N			
48		TTW 1-2	Juan P	James																						
63		Place Friction Collars - Cut pile	Eusebio Perez	James																						
64		Form Cap End Bent 1	Eusebio Perez	James	x	x	x	x	x																	
65		Rebar End Bent 1	Eusebio Perez	James								x	x	x	x	X										
66		Pour B-6 End Bent 1	Eusebio Perez	James															p							
67																										
68		Form Cap End Bent 2	Jose Perez	James	X	X																				
69		Rebar End Bent 2	Jose Perez	James			X	X	X																	
70		Pour B-6 End Bent 2	Jose Perez	James								p														
71		Set Girders B-6	Jose Perez																							

[illegible]