

	A	B	C	E	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC	AD	AE	AF	AG	AH	AI	AJ		
1	Sand Lake 3470				Current Week							Week 1								Week 2							
2	Activity ID	Activity Description	Foreman / Sub Name	Supt	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb		
3					MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN		
4		Rdway																									
5		PTO		Greg Lemire																							
6		MOT Maintenance I4 & Sand Lake	Dennis Scott	Greg Lemire	X	X	X	X	X			X	X	X	X	X											
7		MOT Nightly Lane Closures	Dennis Scott	Greg Lemire	N	N	N	N			N	N	N	N	N			N	N	N	N	N			N		
8																											
9		Partial MSE wall demo B-1	Kyle Sample	Greg Lemire	X	X	X	X	X																		
10		Place Embankment WB I4 4193-4202	Kyle Sample	Greg Lemire								X	X	X	X	X											
12																											
13		Grade for new Gr EB I -4	Jessie Wilson	Greg Lemire																							
14		Grade for stab Tube	Jessie Wilson	Greg Lemire	X	X	X	X	X			X	X	X													
15		Cut stab Tube	Jessie Wilson	Greg Lemire											X	X			X	X	X	X	X				
16		Place Limerock Tube	Jessie Wilson	Greg Lemire																							
17		Finish Limerock Tube	Jessie Wilson	Greg Lemire																							
18																											
19	EW310	Place Embankment Ramp M 1322-1307	Stephanie Cannon	Tyler Sample								X	X	X	X	X			X	X	X	X	X				
20		Place Embankment WB I4 4227-4249	Stephanie Cannon	Tyler Sample																							
21		Place Embankment to RW104 Level Pad	Stephanie Cannon	Tyler Sample																							
22	EW480	Excavate/Grade Pond 205D	Stephanie Cannon	Tyler Sample	X	X																					
23	EW220	Fill/Grade Pond 207	Stephanie Cannon	Tyler Sample			X	X	X			X	X	X	X	X			X	X	X	X	X				
24																											
25	DEMO110	Erosion Control/Deficiency List	Ashton K	Greg Lemire								X	X	X	X	X			X	X	X	X	X				
26		Load Demo Concrete	Ashton K	Greg Lemire																							
27		MOT assistance Sac Mill/Overlay	Ashton K	Greg Lemire		N	N	N																			
28																											
29		Mowing and Litter Pick Up	Billy Worles	Greg Lemire	SL	SL	SL	SL	SL										SL	SL	SL	SL	SL				
30		Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
31		Drainage																									
32																											
33	U-OUC100	Prep Force Main	Jose C	Greg Lemire																							
34	U-OUC100	Stage Force Main	Jose C	Greg Lemire	X	X	X	X	X																		
35	U-OUC100	Install Force Main	Jose C	Greg Lemire								X	X	X	X	X			X	X	X	X	X				
36		Set Kilyne tank	Jose C	Greg Lemire																							
37																											
38		Structures																									
39																											
40		Setup																									
41	P2240	Pile delivery B-1 EB 3	Juan P	James																							
42	PLE110	Drive B-1 EB 3	Juan P	James	X																						
43		Service work	Juan P	James		X	X	X	X																		
44																											
45		Cut & Remove Existing Bridge Deck 1/2	Juan P	James							N	N	N	N	N												
46																											
47	TW110	TTW 1-2	Juan P	James															X	X	X	X	X				
59	SUBS570	Form Cap End Bent 1	Eusebio Perez	James																							
60	SUBS570	Rebar End Bent 1	Eusebio Perez	James	X																						
61	SUBS570	Pour B-6 End Bent 1	Eusebio Perez	James			p																				
62	SUBS590	Strip B-6 Forms	Eusebio Perez	James				X	X			X															
63	SUBS570	B-1&2 Form end bents	Eusebio Perez	James									X	X	X	X			X	X	X	X	X				
64																											
65																											
66	SUBS600	Form Cap End Bent 2	Jose Perez	James	X																						
67	SUBS600	Rebar End Bent 2	Jose Perez	James																							
68	SUBS600	Pour B-6 End Bent 2	Jose Perez	James			p																				
69	BEAM150	Set Girders B-6	Jose Perez	James																							

[illegible]