



I-4 and Sand Lake Road Interchange Design-Build

1/31/2024



Status as of January 29, 2024

Days Used	Total Days	% Days Complete	Last Contract Day
302	1408	21.4%	02/08/2027



Construction Areas Map

Areas 1 – 7



[illegible]

[illegible]



Agenda — Past Project Status

- **Past Project Status — FDOT to review past 7 days**
 - Bridge demolition on westbound I-4
 - Milling and resurfacing on Sand Lake Road
 - Westbound Sand Lake Road sidewalk work
 - Continue traffic pattern on westbound I-4
 - Bridge and roadway work on outside of westbound I-4
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Bridge demolition work on westbound I-4
 - Westbound Sand Lake Road sidewalk work
 - Continue traffic pattern on westbound I-4
 - Bridge and roadway work on outside of westbound I-4
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Upcoming safety diversions for bridge demolition work
 - Sand Lake Road
 - I-4 ramps
 - Westbound Sand Lake Road sidewalk work
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
 - None
- **Commitments Update**
 - Fencing and screening
 - Banners
 - Mowing and cleaning
 - Clean Team
 - Ponds



Agenda — New Business

- **Next Meeting — 2/07/24**