

	A	B	C	E	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC	AD	AE	AF	AG	AH	AI	AJ
1	Sand Lake 3470				Current Week						Week 1						Week 2								
2	Activity ID	Activity Description	Foreman / Sub Name	Supt	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
3					MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
4		Rdway																							
5		MOT Maintenance I4 & Sand Lake	Dennis Scott	Greg Lemire	X	X	X	X	X																
6		MOT Nightly Lane Closures	Dennis Scott	Greg Lemire	N	N	N	N			N	N	N	N	N			N	N	N	N	N			N
7																									
8		Partial MSE wall demo B-1	Kyle Sample	Greg Lemire																					
9		Place Embankment WB I4 4193-4202	Kyle Sample	Greg Lemire	X	X	X	X	X																
11																									
12		Grade for new Gr EB I -4	Jessie Wilson	Greg Lemire																					
13		Grade for stab Tube	Jessie Wilson	Greg Lemire	X	X	X																		
14		Cut stab Tube	Jessie Wilson	Greg Lemire				X	X			X	X	X	X	X									
15		Place Limerock Tube	Jessie Wilson	Greg Lemire															X	X	X	X	X		
16		Finish Limerock Tube	Jessie Wilson	Greg Lemire																					
17																									
18	EW310	Place Embankment Ramp M 1322-1307	Stephanie Cannon	Tyler Sample	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
19		Place Embankment WB I4 4227-4249	Stephanie Cannon	Tyler Sample																					
20		Place Embankment to RW104 Level Pad	Stephanie Cannon	Tyler Sample																					
21	EW480	Excavate/Grade Pond 205D	Stephanie Cannon	Tyler Sample																					
22	EW220	Fill/Grade Pond 207	Stephanie Cannon	Tyler Sample	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
23																									
24	DEMO110	Erosion Control/Deficiency List	Ashton K	Greg Lemire								X	X	X	X	X			X	X	X	X	X		
25		Load Demo Concrete	Ashton K	Greg Lemire																					
26		MOT assistance Sac Mill/Overlay	Ashton K	Greg Lemire	X	X	X	X																	
27																									
28		Mowing and Litter Pick Up	Billy Worles	Greg Lemire								SL	SL	SL	SL	SL									
29		Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
30		Drainage																							
31																									
32	U-OUC100	Prep Force Main	Jose C	Greg Lemire																					
33	U-OUC100	Stage Force Main	Jose C	Greg Lemire	X	X	X	X																	
34	U-OUC100	Install Force Main	Jose C	Greg Lemire					X			X	X	X	X	X			X	X	X	X	X		
35		Set Klyne tank	Jose C	Greg Lemire																					
36																									
37		Structures																							
38																									
39		Setup																							
40	P2240	Pile delivery B-1 EB 3	Juan P	James																					
41	PLE110	Drive B-1 EB 3	Juan P	James																					
42		Service work	Juan P	James																					
43																									
44		Cut & Remove Existing Bridge Deck 1/2	Juan P	James	N	N	N	N																	
45																									
46	TW110	TTW 1-2	Juan P	James								X	X	X	X	X			X	X					
47																									
48		Walking across Sand Lake	Juan P	James																	X	X			
61	SUBS590	Strip B-6 Forms	Eusebio Perez	James	X																				
62	SUBS570	B-1&2 Form end bents	Eusebio Perez	James		X	X	X	X			X	X	X	X	X			X	X	X	X			
63																									
64																									
65	SUBS600	Form Cap End Bent 2	Jose Perez	James																					
66	SUBS600	Rebar End Bent 2	Jose Perez	James																					
67	SUBS600	Pour B-6 End Bent 2	Jose Perez	James																					
68	BEAM150	Set Girders B-6	Jose Perez	James															X						
69																									
70	SUBS610	Strip B-6 Forms	Jose Perez	James	X																				

[illegible]