

	A	B	C	E	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
1	Sand Lake 3470				Current Week							Week 1							Week 2						
2	Activity ID	Activity Description	Foreman / Sub Name	Supt	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	29-Feb	1-Mar	2-Mar	3-Mar	4-Mar	5-Mar	6-Mar	7-Mar	8-Mar	9-Mar	10-Mar
3					MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
4		Rdway																							
5		MOT Maintenance I4 & Sand Lake	Dennis Scott	Greg Lemire																					
6		MOT Nightly Lane Closures	Dennis Scott	Greg Lemire	N	N	N	N			535	535	535	535	535			535	535	535	535	N			N
7																									
8		Emb WB				V	V	V	V		535	535	535	535	535										
9		Cut stab Tube	Jessie Wilson	Greg Lemire															X	X	X	X	X		
10		Place Limerock Tube	Jessie Wilson	Greg Lemire																					
11		Finish Limerock Tube	Jessie Wilson	Greg Lemire																					
12		Demo Mill Loop Ramp	Jessie Wilson	Greg Lemire																					
13																									
14	EW310	Place Embankment Ramp M 1322-1307	Stephanie Cannon	Tyler Sample	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
15		Place Embankment WB I4 4227-4249	Stephanie Cannon	Tyler Sample																					
16	EW480	Excavate/Grade Pond 206	Stephanie Cannon	Tyler Sample																					
17	EW220	Fill/Grade Pond 207	Stephanie Cannon	Tyler Sample	X	X	X	X	X																
18																									
19	DEMO110	Erosion Control/Deficiency List	Ashton K	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
20		Load Demo Concrete	Ashton K	Greg Lemire																					
21		MOT assistance Sac Mill/Overlay	Ashton K	Greg Lemire																					
22																									
23		Mowing and Litter Pick Up	Billy Worles	Greg Lemire	SL	SL	SL	SL	SL										SL	SL	SL	SL	SL		
24		Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
25		Drainage																							
26																									
27	U-OUC100	Prep Force Main	Jose C	Greg Lemire																					
28	U-OUC100	Stage Force Main	Jose C	Greg Lemire																					
29	U-OUC100	Install Force Main	Jose C	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
30	U-OUC100	Flush And Test Force Main	Jose C	Greg Lemire																					
31	U-OUC100	Connect Force Main to existing	Jose C	Greg Lemire																					
32		Remove existinnng Force Main	Jose C	Greg Lemire																					
33																									
34		Structures																							
35																									
36		Cut & Remove Existing Bridge Deck 1/2	Juan P	James	N	N	N	N																	
37		Setup	Juan P	James																					
38	P2250	Pile delivery B-2 EB 1	Juan P	James								X		X											
39	P2250	Pile delivery B-2 End Bent 1	Juan P	James									X		X										
40	PILE120	Drive B-2 End Bent 1	Juan P	James									X	X	X	X									
41	PILE100	Drive B-1 End Bent 1	Juan P	James															X	X	X	X			
42		TTW 1-1	Juan P	James																			X		
43																									
44	SUBS590	Strip B-6 Forms	Eusebio Perez	James																					
45	SUBS570	B-1&2 Form end bents	Eusebio Perez	James	X	X	X	X	x			X	X	X	X	x			X	X	X	X	x		
46																									
47	SUBS610	Strip B-6 Forms	Jose Perez	James																					
48	SUBS600	B-1&2 Form end bents	Jose Perez	James	X	X	X	X	x			X	X	X	X	x			X	X	X	X	x		
49																									
50		Subs																							
60		ORange County Office Delivery	Aries																						
61		Pavement Marking Ramp J & DDI	Oglesby	Nate																		X	X	X	X
62		Install Barrier Associated with DDI	TCP	Nate																				X	X
63		Sign Installation for DDI	Acme	Nate																		X	X	X	X
64		Ramp J Temp Widening	Hubbard	Nate							X	X	X	X	X										
65		Sod Pond 205D	Unlimited Turf	Nate																					
66		Demo Mill Ramp M	Trans Permier	Nate																					
67																									

[illegible]