

	A	B	C	E	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC	
1	Sand Lake 3470				Current Week							Week 1								Week 2						
2	Activity ID	Activity Description	Foreman / Sub Name	Supt	26-Feb	27-Feb	28-Feb	29-Feb	1-Mar	2-Mar	3-Mar	4-Mar	5-Mar	6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar	13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	
3					MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	
4		Rdway																								
5		MOT Maintenance I4 & Sand Lake	Dennis Scott	Greg Lemire																						
6		MOT Nightly Lane Closures	Dennis Scott	Greg Lemire	N	N	N	N			535	535	535	535	N	N		N	N	N	N			535		
7		Stripe and place DDI into Configoration	Dennis Scott	Greg Lemire												N										
8		Set Kwall phase 1A Sand Lake 300'	Dennis Scott	Greg Lemire												N										
9																										
10		Emb WB			535	535	535	535																		
11		Cut stab Tube	Jessie Wilson	Greg Lemire								X	X	X	X	X										
12		Place Limerock Tube	Jessie Wilson	Greg Lemire																						
13		Finish Limerock Tube	Jessie Wilson	Greg Lemire																						
14		Demo Mill Loop Ramp	Jessie Wilson	Greg Lemire															X	X	X					
15																										
16		DDI Prep (MOT, Signage)	Kyle Sample	Tyler Sample					X			X	X	X	X	X										
17																										
18		DDI Prep (MOT, Signage)	Jose Castro C.	Greg Lemire					X			X	X	X	X	X										
19																										
20																										
21	EW630	Place Embankment Ramp M 1322-1307	Stephanie Cannon	Tyler Sample								X	X	X	X	X										
22		Place Embankment WB I4 4227-4249	Stephanie Cannon	Tyler Sample															X	X	X	X	X			
23	EW360	Excavate/Grade Pond 206	Stephanie Cannon	Tyler Sample	X	X	X	X	X										X	X	X	X	X			
24		Fill/Grade Pond 207	Stephanie Cannon	Tyler Sample																						
25	DEMO110	Break UP/Load Out Bridge Demo Concrete	Stephanie Cannon	Tyler Sample	X	X	X	X	X																	
26																										
27		Erosion Control/Deficiency List	Ashton K	Greg Lemire	X	X	X	X	X			X	X	X	X	X										
28		Load Demo Concrete	Ashton K	Greg Lemire																						
29		MOT assistance Sac Mill/Overlay	Ashton K	Greg Lemire															X	X	X	X	X			
30																										
31		Mowing and Litter Pick Up	Billy Worles	Greg Lemire								SL	SL	SL	SL	SL										
32		Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
33		Drainage																								
34																										
35	U-OUC100	Prep Force Main	Jose C	Greg Lemire																						
36	U-OUC100	Stage Force Main	Jose C	Greg Lemire																						
37	U-OUC100	Install Force Main	Jose C	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
38	U-OUC100	Flush And Test Force Main	Jose C	Greg Lemire																						
39	U-OUC100	Connect Force Main to existing	Jose C	Greg Lemire																						
40		Remove existinng Force Main	Jose C	Greg Lemire																						
41																										
42	Structures																									
43																										
44		Cut & Remove Existing Bridge Deck 1/2	Juan P	James																						
45		Setup	Juan P	James																						
46	P2250	Pile delivery B-2 EB 1	Juan P	James	X		X																			
47	P2250	Pile delivery B-2 End Bent 1	Juan P	James		X		X																		
48	PILE120	Drive B-2 End Bent 1	Juan P	James		X	X	X	X																	
49	PILE100	Drive B-1 End Bent 1	Juan P	James								X	X	X	X											
50		TTW 1-1	Juan P	James												X			X	X	X	X	X			
51																										
52	SUBS590	Strip B-6 Forms	Eusebio Perez	James																						
53	SUBS500	B-1&2 Form end bents	Eusebio Perez	James	X	X	X	X	x			X	X	X	X	x										
54																										
55	SUBS590	Strip B-6 Forms	Jose Perez	James																						
56	SUBS440	B-1&2 Form end bents	Jose Perez	James	X	X	X	X	x			X	X	X	X	x										
57																										

[illegible]