



I-4 and Sand Lake Road Interchange Design-Build

3/20/2024



Status as of March 18, 2024

Days Used	Total Days	% Days Complete	Last Contract Day
351	1410	24.9%	02/10/2027



Construction Areas Map

Areas 1 – 7



[illegible]



Agenda — Past Project Status

- **Past Project Status — FDOT to review past 7 days**
 - Monitored DDI configuration
 - Added additional signs, pavement markings, and lighting to DDI configuration.
 - Shifted pedestrian traffic to northern sidewalk
 - Continue traffic pattern on westbound I-4
 - Bridge and roadway work on outside of westbound I-4
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Monitoring DDI configuration
 - Bridge demolition work
 - Eastbound Sand Lake Road sidewalk work
 - Continue traffic pattern on westbound I-4
 - Bridge and roadway work on outside of westbound I-4
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Construction Areas Map

Areas 1 – 7





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Continue traffic pattern on westbound I-4
 - Pile driving B-2 pier
 - Bridge and roadway work on outside of westbound I-4
 - Ongoing mowing and litter pickup
 - Eastbound Sand Lake Road sidewalk work
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
- **Commitments Update**
 - Fencing and screening
 - Banners
 - Mowing and cleaning
 - Clean Team
 - Ponds



Agenda — New Business

- **Next Meeting — 3/27/24**