



# I-4 and Sand Lake Road Interchange Design-Build

3/27/2024

[I4Beyond.com](http://I4Beyond.com)



## Status as of March 25, 2024

Days Used	Total Days	% Days Complete	Last Contract Day
358	1410	25.4%	02/10/2027







Sand Lake 3470				Current Week							Week 1							Week 2							
Activity ID	Activity Description	Foreman / Sub Name	Supt	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	1-Apr	2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	
	Rdway																								
	MOT Maintenance I4 & Sand Lake	Dennis Scott	Greg Lemire																						
	MOT Nightly Lane Closures	Dennis Scott	Greg Lemire	528	528	528	528			N	N	N	N	N			N	N	N	N	N			N	
	MOT for Thermo Stripping	Dennis Scott	Greg Lemire		N	N	N																		
	Demo/Load curb sta.115-118	Kyle Sample	Tyler Sample																						
	Excavate Loop Ramp	Kyle Sample	Tyler Sample	X	X																				
	Excavate/Grade Pond 206	Kyle Sample	Tyler Sample	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
EXC130	B-1/B-2 Pier sawcut/excavate footers	Jose Castro C.	Greg Lemire	X									X	X	X	X									
CIP100	Grade for Gravity Wall T.L. 5644-5648	Jose Castro C.	Greg Lemire															X	X	X	X	X			
	Pothole/locate existing Utility for F.M.	Jose Castro C.	Greg Lemire			X	X	X			X	X													
	Support Temp Critical Walls	Jose Castro C.	Greg Lemire																						
	Repair/Prep for Erosion Inspection	Jose Castro C.	Greg Lemire		X																				
	Pond 207 Slopes	Stephanie Cannon	Tyler Sample			X	X	X			X	X	X	X	X			X	X	X					
	Place Embankment WB I4 4227-4249	Stephanie Cannon	Tyler Sample	X	X	X	X	X																	
	Place Embankment WB I4 4217-4222	Stephanie Cannon	Tyler Sample																	X	X				
	Stock Pile Select Fill RW 1-2/6-1	Stephanie Cannon	Tyler Sample																						
	Erosion Control/MOT Deficiency List	Ashton K	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
	Clear & Grub Turkey Lake 5644 - 5648	Ashton K	Greg Lemire																						
	Install Silt Fence Turkey Lake 5644 - 5656	Ashton K	Greg Lemire																						
	528 MOT support for demo	Ashton K	Greg Lemire		N	N	N																		
	Mowing and Litter Pick Up	Billy Worles	Greg Lemire																						
	Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
	Drainage																								
J-OUC100	Install Force Main	Jose C	Greg Lemire	X	X	X	X	X			X	X	X	X	X										
J-OUC100	Flush And Test Force Main	Jose C	Greg Lemire															X	X	X	X	X			
J-OUC100	Connect Force Main to existing	Jose C	Greg Lemire																						
J-OUC130	Remove existing Force Main	Jose C	Greg Lemire																						
	Structures																								
PILE100	Drive B-1 End Bent 1	Juan P	James																						
	TTW 1-1	Juan P	James																						
	Prep Girder removal existing bridge SL	Juan P	James																						
	Remove existing girders	Juan P	James																						
	Exc B-2 Pier 1	Juan P	James	X	X	X																			
	Pile delivery & Drive B-2 Pier	Juan P	James				4				4							2		2		4			
	Drive B-2 Pier 1	Juan P	James					X			X	X	X	X											
	Exc B-2 Pier 2	Juan P	James												X			X							
	Drive B-2 Pier 2	Juan P	James																X	X	X	X			

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman /	Supt	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	1-Apr	2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr
		Sub Name		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
OH210	Set overhangs B-6	Jaime Castillo	James																					
DECK150	Side form B-6	Jaime Castillo	James																					
Rein180	Rebar B-6	Jaime Castillo	James	X																				
DECK150	Bedwell setup B-6	Jaime Castillo	James		X	X	X																	
DECK150	B-6 Pour	Jaime Castillo	James					P																
DECK150	Strip Sideforms	Jaime Castillo	James								X	X	X		X	X								
DECK150	Clean up Bridge Area	Jaime Castillo	James															X	X	X	X	X		
SUBS430	B-1&2 Form,Pour & Strip Bent 2	Eusebio Perez	James																					
SUBS420	B-1&2 Form,Pour & Strip Bent 1	Eusebio Perez	James	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
SUBS430	B-1&2 Form,Pour & Strip Bent 2	Rafeal Pedroza	James																					
SUBS420	B-1&2 Form,Pour & Strip Bent 1	Rafeal Pedroza	James	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Exc B-2 Pier 2	Jose Perez	James	X	X	X	X	X																
	Build Shoring	Jose Perez	James	X	X																			
	Form Footing	Jose Perez	James								X	X	X	X	X			X	X	X	X	X		
		Jose Perez	James																					
		Francisco Barragan	James	535	535	535	535	535			535	535	535	535	535			535	535	535	535	535		
	Subs																							
	Pavement Marking Ramp Thermo DDI	Oglesby	Nate		NC																			
	Install Barrier Associted with DDI	TCP	Nate																					
	Barrier Wall on Ramp M	TCP	Nate									NC	NC	NC										
	Re-Stripe Ramp M	Oglesby	Nate								N													
	Road Closures / Sidewalk																							
	Sandlake Rd Contra-Flow (Pile Delivery)	Lane	Greg				NC			H	NC							NC		NC		NC		
	Sandlake rd Full Closure	Lane	Greg							H														
	Sandlake Rd Singles Lane Closure	Oglesby	Dennis		N	N				H														
	Rolling Operations (Without Lane Closures)	Oglesby	Dennis	N						H														
	Single Lane Closures on I-4	Lane	Greg							H														
	Ramp M Closure	Oglesby & TCP	Greg							H	N	N	N	N										



# Agenda — Past Project Status

- **Past Project Status — FDOT to review past 7 days**
  - Monitored DDI configuration
  - Added additional signs, pavement markings, and lighting to DDI
  - Shifted pedestrian traffic to northern sidewalk
  - Installing force main
  - Bridge and roadway work on outside of westbound I-4
  - Two girder removal operations
  - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**





# Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
  - Monitoring DDI configuration
  - Bridge demolition work
  - Install barrier wall
  - Sand Lake Road southern sidewalk work
  - Placing westbound I-4 embankment
  - Excavating loop ramp
  - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**









# Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
  - Pile driving B-2 pier
  - Excavating loop ramp
  - Flushing and testing force main
  - Sand Lake Road southern sidewalk work
  - Continue traffic pattern on westbound I-4
  - Bridge and roadway work on outside of westbound I-4
  - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



# Agenda — Cleanliness Review

- **Cleanliness Review**
  - Committee's observations over past 7 days
- **Condition Review**
  - Committee's observations over past 7 days  
(fencing, wraps, barricades, temporary signage)





# Agenda — Old Business

- **Public Input or Comments**
- **Commitments Update**
  - Fencing and screening
  - Banners
  - Mowing and cleaning
  - Clean Team
  - Ponds



# Agenda — New Business

- **Next Meeting — 4/3/24**