



I-4 and Sand Lake Road Interchange Design-Build

4/03/2024



Status as of April 01, 2024

Days Used	Total Days	% Days Complete	Last Contract Day
365	1410	25.9%	02/10/2027



Phillips
Crossing

Rosen Inn
International

482

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub Name	Supt	1-Apr	2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr	17-Apr	18-Apr	19-Apr	20-Apr	21-Apr
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Rdway																							
	MOT Maintenance 14 & Sand Lake	Dennis Scott	Greg Lemire																					
	MOT Nightly Lane Closures	Dennis Scott	Greg Lemire	N	N	N	N			N	N	N	N	N			N	N	N	N	N			N
	MOT for Thermo Striping	Dennis Scott	Greg Lemire		N	N	N																	
	Demo/Load curb sta.115-118	Kyle Sample	Tyler Sample																					
	Excavate Loop Ramp	Kyle Sample	Tyler Sample																					
	Excavate/Grade Pond 206	Kyle Sample	Tyler Sample	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
EXC130	B-1/B-2 Pier sawcut/excavate footers	Jose Castro C.	Greg Lemire			X	X	X	X										X	X	X	X		
CIP100	Grade for Gravity Wall T.L. 5644-5648	Jose Castro C.	Greg Lemire								X	X	X	X	X			X	X	X	X	X		
	Pothole/locate existing Utility for F.M.	Jose Castro C.	Greg Lemire	X	X																			
	Support Temp Critical Walls	Jose Castro C.	Greg Lemire																					
	Repair/Prep for Erosion Inspection	Jose Castro C.	Greg Lemire																					
	Pond 207 Slopes	Stephanie Cannon	Tyler Sample																					
	Place Embankment WB 14 4227-4249	Stephanie Cannon	Tyler Sample																					
	Place Embankment WB 14 4217-4222	Stephanie Cannon	Tyler Sample								X	X	X	X	X			X	X	X	X	X		
	Stock Pile Select Fill RW 1-2/6-1	Stephanie Cannon	Tyler Sample	X	X	X	X	X																
	Erosion Control/MOT Deficiency List	Ashton K	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Clear & Grub Turkey Lake 5644 - 5648	Ashton K	Greg Lemire																					
	Install SRH Fence Turkey Lake 5644 - 5656	Ashton K	Greg Lemire																					
	528 MOT support for demo	Ashton K	Greg Lemire																					
	Mowing and Litter Pick Up	Billy Worles	Greg Lemire																					
	Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Drainage																							
U-OUC100	Install Force Main	Jose C	Greg Lemire	X	X	X	X	X																
U-OUC100	Flush And Test Force Main	Jose C	Greg Lemire								X	X	X	X	X									
U-OUC100	Connect Force Main to existing	Jose C	Greg Lemire															X	X	X	X	X		
U-OUC130	Remove existing Force Main	Jose C	Greg Lemire																					
	Structures																							
PILE100	Drive B-1 End Bent 1	Juan P	James																					
	TTW 1-1	Juan P	James																					
	Prep Girder removal existing bridge SL	Juan P	James																					
	Remove existing girders	Juan P	James																					
	Exc B-2 Pier 1	Juan P	James																					
	Pile delivery & Drive B-2 Pier	Juan P	James	4							2		2		4							4		
	Drive B-2 Pier 1	Juan P	James	x	x	x	x																	
	Exc B-2 Pier 2	Juan P	James					x			x													
	Drive B-2 Pier 2	Juan P	James									x	x	x	x									
OH210	Set overhangs B-6	Jaime Castillo	James																					
DECK150	Side form B-6	Jaime Castillo	James																					
Reinf180	Rebar B-6	Jaime Castillo	James																					
DECK150	Bedwell setup B-6	Jaime Castillo	James																					
DECK150	B-6 Pour	Jaime Castillo	James								p													
DECK150	Strip Sideforms	Jaime Castillo	James										x	x	x									
DECK150	Clean up Bridge Area	Jaime Castillo	James															x	x	x	x	x		
SUBS430	B-1&2 Form,Pour & Strip Bent 2	Eusebio Perez	James																					
SUBS420	B-1&2 Form,Pour & Strip Bent 1	Eusebio Perez	James	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
SUBS430	B-1&2 Form,Pour & Strip Bent 2	Rafeal Pedroza	James																					
SUBS420	B-1&2 Form,Pour & Strip Bent 1	Rafeal Pedroza	James	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		

[illegible]



Agenda — Past Project Status

- **Past Project Status — FDOT to review past 7 days**
 - Monitored DDI configuration
 - Added additional signs, pavement markings, and lighting to DDI
 - Installing force main
 - Bridge and roadway work on outside of westbound I-4
 - Pile Driving
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Monitoring DDI configuration
 - Install barrier wall adjacent to old Loop Ramp
 - Placing westbound I-4 embankment
 - Excavating loop ramp
 - Pile Driving
 - Bridge Deck Pour Loop Ramp Area
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Phillips
Crossing

Rosen Inn
International





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Continue traffic pattern on westbound I-4
 - Pile driving in median of Sand Lake
 - Excavating loop ramp
 - Bridge and roadway work on outside of westbound I-4
 - Flushing and testing force main
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**

- Committee's observations over past 7 days

- **Condition Review**

- Items addressed recently include, concrete sidewalk improvements, sweep and clean sidewalk, silt fence replaced or repaired, construction equipment cleanup, ADA check.
- Committee's observations over past 7 days (fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
- **Commitments Update**
 - Fencing and screening
 - Banners
 - Mowing and cleaning
 - Clean Team
 - Ponds



Agenda — New Business

- **Next Meeting — 4/10/24**