

				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman /	Supt	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr	17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Apr	25-Apr	26-Apr	27-Apr	28-Apr
		Sub Name		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Rdway																							
	MOT Maintenance I4 & Sand Lake	Dennis Scott	Greg Lemire																					
	MOT Nightly Lane Closures	Dennis Scott	Greg Lemire	N	N	N	N			N	N	N	N	N			N	N	N	N	N			N
	MOT for Thermo Striping	Dennis Scott	Greg Lemire	N	N	N	N																	
EW630	Excavate/Grade Pond 206	Kyle Sample	Tyler Sample	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Demo Mill WB/Ramp J outside 1438-1454	Kyle Sample	Tyler Sample		X	X																		
EXC130	B-1/B-2 Pier sawcut/excavate footers	Jose Castro C.	Greg Lemire									X	X	X										
CIP100	Install/Mainain Temp Drainage	Jose Castro C.	Greg Lemire	X	X								X					X	X	X	X	X		
	Load out concrete rubble	Jose Castro C.	Greg Lemire			X	X	X					X	X	X									
	Support Temp Critical Walls	Jose Castro C.	Greg Lemire								X				X									
	Place Embankment WB I4 1438-1454	Stephanie C	Tyler Sample										X	X	X			X	X	X	X	X		
	Place Embankment Ramp M 1313-1320	Stephanie C	Tyler Sample	X	X	X	X	X			X	X												
	Place Embankment WB I4 4217-4222	Stephanie C	Tyler Sample										X	X	X			X	X	X	X	X		
	Erosion Control/MOT Deficiency List	Ashton K	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Drainage																							
U-OUC100	Install Force Main	Jose C	Greg Lemire	x	x	x																		
U-OUC100	Flush And Test Force Main	Jose C	Greg Lemire				X	X																
U-OUC100	Connect Force Main to existing	Jose C	Greg Lemire								X	X	X	X	X									
U-OUC130	Remove existinng Force Main	Jose C	Greg Lemire															X	X	X	X	X		
	Structures																							
	Pile delivery & Drive B-2 Pier (Delivery Time 2AM)	Juan P	James	4				4							4				4			2		
Pile 160	Drive B-2 Pier 1	Juan P	James																					
	Exc B-2 Pier 2	Juan P	James	x																				
Pile 160	Drive B-2 Pier 2	Juan P	James		x	x	x	x																
DECK150	Strip Sideforms	Jaime Castillo	James			x	x	x										X	X	X	X		X	
DECK150	Adjust overhang jacks B1&B2	Jaime Castillo	James								x	x	x	x										
SUBS430	B-1&2 Form,Pour & Strip Bent 2	Eusebio Perez	James																					
SUBS420	B-1&2 Form,Pour & Strip Bent 1	Eusebio Perez	James	x	x	x	x	x			x	x	x	x	x			x	x					
SUBS430	B-1&2 Form,Pour & Strip Bent 2	Rafeal Pedroza	James																					
SUBS420	B-1&2 Form,Pour & Strip Bent 1	Rafeal Pedroza	James	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
	Exc B-2 Pier 2	Jose Perez	James																					
	Build Shoring	Jose Perez	James																					
	Form Footing	Jose Perez	James	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
		Jose Perez	James																					
	Subs																							
	Milling to Allow widening on I-4 WB	TransPremier	Nate		X	X																		

[illegible]