

| Sand Lake 3470 | | | | Current Week | | | | | | | Week 1 | | | | | | | Week 2 | | | | | | |
|----------------|--|-----------------------|--------------|--------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|-------|-------|-------|-------|-------|
| Activity ID | Activity Description | Foreman / Sub Name | Supt | 15-Apr | 16-Apr | 17-Apr | 18-Apr | 19-Apr | 20-Apr | 21-Apr | 22-Apr | 23-Apr | 24-Apr | 25-Apr | 26-Apr | 27-Apr | 28-Apr | 29-Apr | 30-Apr | 1-May | 2-May | 3-May | 4-May | 5-May |
| | | | | MON | TUE | WED | THU | FRI | SAT | SUN | MON | TUE | WED | THU | FRI | SAT | SUN | MON | TUE | WED | THU | FRI | SAT | SUN |
| | Rdway | | | | | | | | | | | | | | | | | | | | | | | |
| | MOT Maintenance I4 & Sand Lake | Dennis Scott | Greg Lemire | | | | | | | | | | | | | | | | | | | | | |
| | MOT Nightly Lane Closures | Dennis Scott | Greg Lemire | 535 | 535 | 535 | N | | | N | N | N | N | N | | | N | N | N | N | N | | | N |
| | MOT for Thermo Striping | Dennis Scott | Greg Lemire | N | | | | | | | | | | | | | | | | | | | | |
| | Crash Attenuator Pads (3) CFP/I4 | Dennis Scott | Greg Lemire | | | | | | | N | N | N | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | |
| EW630 | Excavate/Grade Pond 206 | Kyle Sample | Tyler Sample | X | | | | X | | | X | X | X | X | X | | | X | X | X | X | X | | |
| | Locate Utilities Pond 206 | Kyle Sample | Tyler Sample | | X | X | X | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | |
| EXC130 | B-1/B-2 Pier sawcut/excavate footers | Jose Castro C. | Greg Lemire | | X | X | X | | | | | | | | | | | | | | | | | |
| CIP100 | Install/Mainain Temp Drainage | Jose Castro C. | Greg Lemire | | | | | X | | | X | X | X | | | | X | X | X | X | X | | | |
| | Load out concrete rubble | Jose Castro C. | Greg Lemire | X | X | | | X | | | | | | X | X | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | |
| | Place Embankment WB I4 1438-1454 | Stephanie C | Tyler Sample | | X | X | X | | | | | | | | | | | | | | | | | |
| | Place Embankment WB I4 4217-4222 | Stephanie C | Tyler Sample | X | | | | X | | | X | X | X | X | X | | | X | X | X | X | X | | |
| | Stock Pile Select Fill for RW6-1/1-2 | Stephanie C | Tyler Sample | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | |
| | Erosion Control/MOT Deficiency List | Ashton K | Greg Lemire | | | X | X | X | | | X | X | X | X | X | | | X | X | X | X | X | | |
| | Install Office Septic | Ashton K | Greg Lemire | | | X | X | X | | | X | X | X | | | | | | | | | | | |
| | MOT support | Ashton K | Greg Lemire | N | N | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | |
| | Mowing and Litter Pick Up | Billy Worles | Greg Lemire | | | | | | | | | | | | | | | | | | | | | |
| | Clean Team | Billy Worles | Greg Lemire | X | X | X | X | X | | | X | X | X | X | X | | | X | X | X | X | X | | |
| | Drainage | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | |
| U-OUC100 | Install Force Main | Jose C | Greg Lemire | X | X | | | | | | | | | | | | | | | | | | | |
| U-OUC100 | Flush And Test Force Main | Jose C | Greg Lemire | | | X | X | X | | | X | X | | | | | | | | | | | | |
| U-OUC100 | Connect Force Main to existing | Jose C | Greg Lemire | | | | | | | | | | X | X | X | | | X | X | | | | | |
| U-OUC130 | Remove existinng Force Main | Jose C | Greg Lemire | | | | | | | | | | | | | | | | | X | X | X | | |
| | | | | | | | | | | | | | | | | | | | | | | | | |
| | Structures | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pile delivery & Drive B-2 Pier (Delivery Time 2AM) | Juan P | James | | | | | 4 | | | | 4 | | | 2 | | | | | | | | | |
| Pile 160 | Drive B-2 Pier 2 | Juan P | James | x | x | | | | | | | | | | | | | | | | | | | |
| | Exc B-1 Pier 1 | Juan P | James | | | x | x | x | | | | | | | | | | | | | | | | |
| Pile 160 | Drive B-1 Pier 1 | Juan P | James | | | | | | | | x | x | x | x | x | | | x | x | x | x | x | | |
| | | | | | | | | | | | | | | | | | | | | | | | | |
| DECK150 | Strip Sideforms - Rub & Patch | Jaime Castillo | James | X | X | x | x | | | | | | | | | | | X | X | X | X | | X | |
| DECK150 | Adjust overhang jacks B1&B2 | Jaime Castillo | James | | | | | | | | x | x | x | x | | | | | | | | | | |
| SUBS420 | B-2 Pier 2 footing - F,P & S | Eusebio Perez | James | x | x | x | x | x | | | x | x | x | x | x | | | x | x | x | x | x | | |
| SUBS420 | B-1&2 Form,Pour & Strip Bent 1 | Rafeal Pedroza | James | x | p | x | x | x | | | x | x | x | x | x | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | |
| | Subs | | | | | | | | | | | | | | | | | | | | | | | |
| | 36" Jack & Bore | CFU | John | | | | | | | | | | | | | | | x | x | x | x | x | | |
| | Barrier Wall on I-4 at Ceneral Florida PKWY | TCP | Nate | | | | | | | | NC | NC | | | | | | | | | | | | |
| | Temp Wall TW1-2 and TW1-1 | Maylor | Arth | x | x | x | x | x | | | x | x | x | x | x | | | x | x | x | x | x | | |
| | | | | | | | | | | | | | | | | | | | | | | | | |
| | Conti | | | | | | | | | | | | | | | | | | | | | | | |
| | Lighting Repair | | John | x | x | x | x | x | | | | | | | | | | | | | | | | |
| | Meter Relocation @ Ramp K | | John | | | x | x | x | | | x | x | | | | | | | | | | | | |
| | Temp Lights Ph 1A | | John | x | x | x | x | x | | | | | | | | | | | | | | | | |
| | Damaged ITS Vault I-4 EB | | John | | | x | x | x | | | x | x | | | | | | | | | | | | |
| | Damaged LP on TLR 3rd PTY Accident | | John | | | x | x | x | | | x | x | | | | | | | | | | | | |
| | Offices Scheduled | | | | | | | | | | | | | | | | | | | | | | | |

[illegible]