



I-4 and Sand Lake Road Interchange Design-Build

10/23/2024



Status as of October 21, 2024

Days Used	Total Days	% Days Complete	Last Contract Day
568	1,437	39.5%	03/09/2027

Sand Lake 3470				Current Week								Week 1								Week 2									
				21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov					
Activity ID	Activity Description	Foreman / Sub	Supt	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN					
	Roadway																												
	Halloween Horror nights																												
	MOT Nightly Lane Closures	Dennis Scott	Jamie Leone	N	N						N	N						N	N	N	N	N							
	Excavate/Grade Level Pad RW105	Kyle Sample	Tyler Sample	X																									
	Excavate/Grade Level Pad 1-2/TWM9-4	Kyle Sample	Tyler Sample												X	X													
	Exc/FG/Bck Fill Shoulder Barrier 4192-4194+50	Kyle Sample	Tyler Sample		X	X																							
	Exc/FG/Bck Fill Shoulder Barrier Ramp M 1310+50-1312+85	Kyle Sample	Tyler Sample								X	X	X	X															
	Ex/Fg Single-Face wall Ramp M2	Kyle Sample	Tyler Sample				X	X																					
	Grade for Sod Pond 207	Kyle Sample	Tyler Sample														X	X	X	X	X								
	Place Embankment WB GUL 4198-4203	Alex/Stephanie	Tyler Sample		X																								
	Place Embankment Ramp J 1012-1017	Alex/Stephanie	Tyler Sample			X	X	X																					
EW380	Ph. 1C Step 1 - EB/Ramp K Temp Base	Alex/Stephanie	Tyler Sample	X	X	X	X	X			X	X	X	X	X														
	Place Embankment Ramp M 1311-1320	Alex/Stephanie	Tyler Sample														X	X	X	X	X								
	Erosion Deficiency Items	Ferold Metelus	Greg Lemire								X	X	X	X	X	X		X	X	X	X	X							
	Mitered Ends/Collars/Transverseable Slots/Inverts	Ferold Metelus	Greg Lemire	X	X	X	X	X	X																				
	Mowing and Litter Pick Up	Billy Worles	Greg Lemire	SL	SL	SL	SL	SL	SL		528	528	528	528	528	538		535	535	535	535	535	535						
	Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X						
	Drainage / Utilities																												
DRG470	Ramp M - Install S-336 to S-800	Jose Castro C.	Greg Lemire	X	X	X																							
	Install S-513 to S-512 Ramp J	Jose Castro C.	Greg Lemire				X	X	X																				
	S-106 Turkey Lake	Jose Castro C.	Greg Lemire								X	X																	
	S-107 Turkey Lake	Jose Castro C.	Greg Lemire										X	X	X														
	S-110 Turkey Lake	Jose Castro C.	Greg Lemire														X	X	X										
	S-1110A Turkey Lake	Jose Castro C.	Greg Lemire																	X	X								
U-OUC100	Install Water Main Ramp J	Edward	Greg Lemire	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X						
	Structures																												
DECK100	b-2 Seal Deck	Jaime Castillo	James	X	X	X	X	X	X																				
DECK110	Dry run B-5	Jaime Castillo	James								X	X	X	X	X	X		X	X	X	X	X	X						
	Rebar B-2	Eusebio Perez	Jose P	528	528	528	528	528			X	X	X	X	X														
DECK100	Dry run B-2	Eusebio Perez	Jose P															X	X	X	X	X	X						
	Ramp M Gravity Wall	Franciso	Jose P	528	528	528	528	528	528		X	X	X	X	X	X		X	X	X	X	X	X						
BW110	set precast 36in at 5-1 wall	Rafael	Jose P	X	X	X	X	X	X																				
	form moment slab wall 5-1	Rafael	Jose P								X	X	X	X	X	X		X	X	X	X	X	X						
	Subs																												
MSE340	Install MSE Wall 5-1	RWH Crew 1	Nate	X	X	X	X	X	X																				
MSE350	Install MSE Wall 5-2	RWH Crew 2	Nate	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X						
MSE170	Install MSE Wall 1-2	RWH Crew 1	Nate								X	X	X	X	X	X		X	X	X	X	X	X						
	Install MSE Wall 105	RWH Crew 3	Nate	X	X	X	X	X	X		X	X	X	X	X	X													
	Instal Wire wall 9-2	RWH Crew 3	Nate	X	X	X	X	X	X		X	X	X	X	X	X													
SIP130	B1 S.I.P	Shelby	James	X	X	X	X																						
	JVD Barrier Wall on Ramp J	JVD	Nate	X	X	X	X																						
	JVD 528/SLR Pier Protection	JVD	Nate								X	X	X	X	X														
	Guardrail on Tube & 528 Ramps	Acme Guardrail	Nate								X	X	X	X	X														
	Ph. 1B step 2 - Low Pro Barrier 5632 - 5653	TCP	Lemire/Nate	N	N																								
	Install Post Mounted Signs for TLR Traffic Shift	Acme Barricades	Roberto		N	X																							
	Existing Drainage Cleaning/ Inspection (TLR)	APS	Rainer	N	N																								
	Existing Drainage Cleaning/ Inspection (East SLR) Ramp K	APS	Rainer	X	X																								
	Lighting Maintenance	Conti	Rainer		X														X										
	Bridge 5 Lighting	Conti	Rainer	X	X	X	X	X			X	X	X	X	X							X							
	Wall 5-1	Conti	Rainer	X	X	X	X	X			X	X	X	X	X														
	Wall 5-2	Conti	Rainer														X	X	X	X	X								
	ITS Conduit	Conti/Synergy	Rainer		X	X	X	X			X	X	X	X	X			X	X	X	X	X							
	MOC ITS Pole 73.3-EB-B	Conti	Rainer									X	X	X	X														
	Utilities	UTILITY OWNER	STA																										
	CONDUIT BORE: TLR (TBD)	ZAYO	TLR																										
	MTL PICKUP: 16" BUTTERFLY VLV, 2 MLUGS, 1 VBOX	OUC/WM	OUC Office		X	X																							
	12kv Underground Relocation	Duke	Pond 207		X	X	X	X																					
	Officers Scheduled																												
	Place S if police are scheduled		Nate																										
	Orange County		Nate																										
	FHP		Nate																										
	Critical Protection Services		Nate	X	X						X	X						X	X	X	X	X							

N/P - Night Pour

X - Day Schedule

NC - Night Time Confirmed

C - Confirmed or Cure

N - Night

D-Mile Delivery

N/P - Night Pour

X - Day Schedule

NC - Night Time Confirmed

C- Confirmed or Cure

N - Night

D-Pile Delivery

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Officers Scheduled																							
	Place S if police are scheduled		Nate																					
	Orange County		Nate																					
	FHP		Nate																					
	Critical Protection Services		Nate	X	X						X	X						X	X	X	X	X		
	Road Closures / Sidewalk																							
	Sandlake Rd Singles Lane Closure	APS	Dennis	X	X													X	X	X	X	X		
	Ramp K Single Lane Closures	APS	Dennis	X	X						X	X												
	Sand Lake Contra-Flow	Lane	Dennis																					
	I-4 Single Lane Closures	Lane	Dennis																					
	Turkey Lake Single Lane Closures	Lane	Dennis	X	X																			
	Turkey Lake																							

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
C - Confirmed or Cure
N - Night
D-Pile Delivery



Phillips
Crossing

Rosen Inn
International



Agenda — Past Project Status

- **Past Project Status — FDOT to review past 7 days**
 - Install bridge lighting (Area 1)
 - Underground utility work
 - Install water main near westbound I-4 entrance ramp (Areas 1 and 2)
 - Bridge deck installation (Areas 1, 2 and 3)
 - Continue installing MSE walls (Area 1)
 - Excavate loop ramp (Area 3)
 - Install permanent drainage (Area 3)
 - Maintain temp drainage (Areas 3 and 4)
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Install bridge lighting (Area 1)
 - Install water main near westbound I-4 entrance ramp (Areas 1 and 2)
 - Bridge deck installation (Areas 1, 2, and 3)
 - Continue installing MSE walls (Area 1)
 - Guardrail work on the express lanes and S.R. 528
 - Excavate loop ramp (Area 3)
 - Maintain temp drainage (Areas 3 and 4)
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Phillips
Crossing

Rosen Inn
International



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Install water main near westbound I-4 entrance ramp (Areas 1 and 2)
 - Bridge deck installation (Areas 1, 2, and 3)
 - Continue install MSE walls (Areas 1 and 3)
 - Excavate loop ramp (Area 3)
 - Grade sod around retention pond
 - Install permanent drainage (Areas 1 and 3, and Turkey Lake Road)
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
- **Commitments Update**
 - Fencing and screening
 - Mowing and cleaning
 - Clean Team
 - Ponds



Agenda — New Business

- Next meeting — 10/30/24