

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
C - Confirmed or Cure
N - Night
D-Pile Delivery

Sand Lake 3470				Current Week								Week 1							Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt	18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	1-Dec	2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec		
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN		
	Roadway																									
	MOT Nightly Lane Closures	Dennis Scott	Jamie Leone	N	N	N	N			N	N	N						N	N	N	N					
STAB160	Ramp J/SLR tie-in (permanent & temp)	Kyle Sample	Tyler Sample	X	X	X	X	X																		
	Grade Level Pad RW104	Kyle Sample	Tyler Sample								X	X	X													
	Place Embankment WB I4 sta. 4223 - 4234	Kyle Sample	Tyler Sample															X	X	X	X	X				
	Place Embankment Ramp M 1311-1320	Alex	Tyler Sample	X	X	X	X	X																		
	Place Temp Embankment Ramp M	Alex	Tyler Sample								X	X	X													
	Grade for Sod Pond 207	Alex	Tyler Sample	X	X	X	X	X			X	X	X													
	Ramp K Temp Embankment	Alex	Tyler Sample															X	X	X	X	X				
	Ramp J LBR'S	Jessie Wilson	Greg Lemire	X	X	X	X	X				PTO/J.W.	PTO/J.W.													
	Cut Stabilization Ramp J sta. 4190 - B5	Jessie Wilson	Greg Lemire	X	X	X	X					PTO/J.W.	PTO/J.W.													
	Place Lime Rock sta. 4190 - B5	Jessie Wilson	Greg Lemire								X	PTO/J.W.	PTO/J.W.													
	Finish Lime Rock sta. 4190 - B5	Jessie Wilson	Greg Lemire								X	PTO/J.W.	PTO/J.W.					X	X	X	X	X				
	Erosion Deficiency Items	Ferold Metelus	Greg Lemire	X	X	X	X	X			X	X	X					X	X	X	X	X				
	Mowing and Litter Pick Up	Billy Worles	Greg Lemire			SL	SL	SL										SL	SL	SL						
	Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X			X	X	X					X	X	X	X	X				
	Drainage / Utilities																									
	S-110 Turkey Lake	Jose Castro C.	Greg Lemire	X	X	X		PTO/J.C.			PTO/J.C.	PTO/J.C.	PTO/J.C.													
	S-1110A Turkey Lake	Jose Castro C.	Greg Lemire				X	PTO/J.C.			PTO/J.C.	PTO/J.C.	PTO/J.C.													
	S111A Turkey Lake	Jose Castro C.	Greg Lemire					PTO/J.C.			PTO/J.C.	PTO/J.C.	PTO/J.C.													
	S-117 Turkey Lake	Jose Castro C.	Greg Lemire					PTO/J.C.			PTO/J.C.	PTO/J.C.	PTO/J.C.					X	X	X						
	S-119 Turkey Lake	Jose Castro C.	Greg Lemire					PTO/J.C.			PTO/J.C.	PTO/J.C.	PTO/J.C.									X	X			
U-OUC100	Install Water Main Ramp J	Edward	Greg Lemire	X	X	X	X	X	X	X	X	X	X					X	X	X	X	X				
	Structures																									
DECK110	Dry run B-5	Jaime Castillo	James	X	X	X	X	X			X	X	X													
DECK100	Dry run B-2	Jaime Castillo	James	X	X	X	X	X																		
DECK110	Pour B-5	Jaime/Eusebio	James															N/P	C	C	C	C	C	C	C	
	form approach slab 5-1	Jaime Castillo	Jose P																	x	x	x	x	x		
	Gravity wall Ramp M	Francisco	James	X	P	X	X	X			X	p	X													
	Build up 5-2 Coping	Rafael	Jose P	X	x	x	x	x										X	X	X						
	set precast 36in at 5-2 wall	Rafael	Jose P				X	X													X	X				
	form moment slap wall 5-2	Rafael	Jose P								X	X	X													
	Rock at 5-2 approach slab	Juan Pinero	James	N	N	N																				
	B-7 Retainer wall	Juan Pinero	James	N	N	N	N																			
	B-7 MATERIAL	Juan Pinero	James								X	X	X					X	X							
	Subs																									
MSE350	Install MSE Wall 5-2	RWH Crew 1	Nate	X	X	X	X	X																		
MSE200	Install MSE Wall 1-2	RWH Crew 2	Nate	X	X	X	X	X	X		X	X	X					X	X	X	X	X				
MSE180	Install MSE Wall 6-1	RWH Crew 3	Nate	X	X	X	X	X	X		X	X	X					X	X	X	X	X				
MSE360	Install MSE Wall 104	RWH Crew 1	Nate								X	X	X					X	X	X	X	X				
	Shoulder Barrier - Ramp J sta. 1014+60 - 1016+38	JVD	Nate															X	X	X	X	X				
	b5 approach slabs 1&2	Shelby	Jose P																	x	x	x				
	Shift Traffic Outside I4 WB	Oglesby	Nate	NC	NC																				x	
	I-4 EB Barrier Wall and Attenuator	TCP	Roberto			T	NC			NC	NC	NC														
	North of SL WB I-4	TCP	Roberto																						T	
DRN160	J&B EB 400	CFU	Rainer	X	X	X	X	X			X	X	X					X	X	X	X	X				
	Video New Drainage	APS	Rainer																							
	Lighting Maintenance	Conti	Rainer		X																					
	Bridge 2 Lighting	Conti	Rainer	X	X	X																				
	Wall 5-1	Conti	Rainer	X	X	X	X	X			X	X														
	Ramp K Lighting	Conti	Rainer	X	X	X	X	X			X	X						X	X	X	X	X				
	ITS Conduit North of SLR	Conti/Synergy	Rainer	X	X	X	X	X			X	X						X	X	X	X	X				
	Utilities	UTILITY OWNER	STA																							
	Mini Cell Array Relocation	Verizon	TLR	X	X																					
	Officers Scheduled																									
	Place S if police are scheduled		Nate																							
	Orange County		Nate																							
	FHP		Nate	NC	NC	N	N			N	N	N														
	Critical Protection Services		Nate	NC	NC																					
	Road Closures / Sidewalk																									
	Sandlake Rd Singles / Double Lane Closure	OC Utility	Dennis	X	X	X	X																			
	Ramp K Closure	Hubbard	Dennis																							
	Sand Lake Contra-Flow	Lane	Dennis																							
	I-4 Single Lane Closures	Lane	Dennis	X	X	X	X																			
	Turkey Lake Single Lane Closures	Lane	Dennis																							