

Sand Lake 3470							Current Week								Week 1								Week 2							
Activity ID		Activity Description	Foreman / Sub	Supt	Start	Duration	Finish	9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec		
							MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN			
		Roadway																				Closed	Closed	Closed	Closed	Closed	Closed	Closed		
		MOT Nightly Lane Closures	Dennis Scott	Jamie Leone				N	N	N	N			N	N	N	N	N									Closed	Closed		
		Grade Level Pad RW104	Kyle Sample	Tyler Sample				X	X																					
		Place Embankment WB I4 sta. 4223 - 4234	Kyle Sample	Tyler Sample				X	X	X	X	X			X	X	X	X	X											
		Support JVD (Ex, Grade, & Backfill)	Kyle Sample	Tyler Sample				X	X	X	X	X																		
		Place Temp Embankment Ramp M	Alex	Tyler Sample											X	X	X	X	X											
		Ramp K Temp Embankment	Alex	Tyler Sample				X	X	X	X	X																		
		Temp. Drainage Ramp K (ph.1B)	Ferold Metelus	Greg Lemire				X	X	X	X	X																		
		Mowing and Litter Pick Up	Billy Worles	Greg Lemire							X	X			X															
		Clean Team	Billy Worles	Greg Lemire				X	X	X	X	X			X	X	X	X	X											
		Drainage / Utilities																												
DRG470		Ramp M - Install S-323 and S-275 crossings	Jose Castro C.	Greg Lemire				N	N	N	N																			
		Temp Pipe Ramp K 560'	Ferold Metelus	Greg Lemire				X	X	X	X	X																		
		Structures																												
		form approach slab 5-1	Jaime Castillo	Jose P				6:00 AM																						
		form approach slab 5-2	Victor M	Jose P					X	P	C	C	C	C	C	C	C													
		form moment slab wall 5-2	Victor M	Jose P											X	X	X	X												
		Gravity wall Ramp M	Francisco	James				X	X	X																				
		set precast 36in at 5-2 wall	Rafael	Jose P				X																						
BW180		form moment slab wall 5-2	Rafael	Jose P					X	X	X	X																		
		Subs																												
MSE120		Install MSE Wall 1-2	RWH Crew 1	Nate				X	X	X	X	X			X	X	X	X	X											
		Install MSE Wall 6-1	RWH Crew 2	Nate				X	X	X	X	X			X	X	X	X	X											
MSE360		Install MSE Wall 104	RWH Crew 3	Nate											X	X	X	X	X											
		Shoulder Barrier - Ramp J sta. 1014+60 - 1016+38	JVD	Roberto				X	X	X	X	X																		
		Shoulder Barrier - Ramp M sta. 1310+49 - 1312+84	JVD	Roberto											X	X	X	X	X											
		10' Sidewalk Ramp J	JVD	Roberto											X	X	X	X	X											
		Type F C&G Ramp J	JVD	Roberto													X	X	X											
		B5 aproach slabs 1&2	Shelby	Jose P				X	X	X																				
PAVE240		Permanent Ramp J	Hubbard	Nate				N	N	N	N																			
		South of SL WB I-4	TCP	Roberto										NC	NC	NC	NC	NC												
		Lighting Maintenance (SLR & Ramp M)	Conti	Rainer					N	N																				
		Ramp J Light Bases & Poles	Conti	Rainer				X	X	X	X	X																		
		Wall 5-2 Lighting, conduit, Embedded Boxes	Conti	Rainer				X	X	X																				
		Ramp M Graivty Wall Conduit & Embedded Boxes	Conti	Rainer											X	X	X	X	X											
		Ramp K Lighting	Conti	Rainer								X			X	X	X	X	X											
		Ramp K ITS, WWDS	Conti	Rainer											X	X	X	X	X											
		Ramp K Signage	Conti	Rainer											X	X	X	X	X											
		ITS Conduit I-4 WB	Conti/Synergy	Rainer				X	X	X	X	X			X	X	X	X	X											
		Lighting Conduit I-4 WB	Conti/Synergy	Rainer				X	X	X	X	X																		
		MOT I4WB Phase 1B Barrier Wall Lights 13	Conti	Rainer											X	X	X	X	X											
		Sand Lake Officers Scheduled																												
		Place S if police are scheduled & # once total of officers confirmed		Nate																										
		Orange County		Nate																										
		FHP		Nate				2	2	2	2			1	1	1	1	1												
		Critical Protection Services		Nate					1	1																				
		Sand Lake Road Closures / Sidewalk																												
		Sand Lake Rd & Ramps																												
		Sandlake Rd Singles WB	Lane	Jamey				T-N	T-N	T-N	T-N			T-N	T-N	T-N	T-N	T-N												
		Sandlake Rd Singles EB Outside (11pm to 7am) (Conit Lighting)	Lane	Jamey				T-N	N-C	N-C	T-N			T-N	T-N	T-N	T-N	T-N												
		Ramp M Closure (10pm to 5am)(storm drain install & conit lighting)	Lane	Jamey				N-C	N-C	N-C	N-C																			
		Sand Lake Contra-Flow	Lane	Jamey																										
		I-4 EB																												
		I-4 Single Lane Closures EB	Lane	Jamey				T-N	T-N	T-N	T-N			T-N	T-N	T-N	T-N	T-N												
		I-4 WB																												
		I-4 Single Lane Closures WB Outside (8:30pm to 6:30am)	Lane	Jamey				N-C	N-C	N-C	N-C			T-N	T-N	T-N	T-N	T-N												
		I-4 Single Lane Closures WB Inside (10pm to 6:30am)	Lane	Jamey				T-N	T-N	T-N	T-N			N-C	N-C	N-C	N-C	N-C												
		Central Florida PKWY																												
		Full Detour CFP (12:30AM to 5:30AM)(Prep for Bridge Demo)	Lane	Jamey																										
		Turkey Lake Single Lane Closures																												