



# I-4 and Sand Lake Road Interchange Design-Build

**11/13/2024**



# Status as of November 11, 2024

Days Used	Total Days	% Days Complete	Last Contract Day
589	1,456	40.5%	03/28/2027

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	1-Dec
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Roadway														I	I	I	I	I	I	I	I	I	I
	MOT Nightly Lane Closures	Dennis Scott	Jamie Leone	N	N	N	N			N	N	N	N	N			N	N	N					
	Excavate/Grade Pond 206A	Kyle Sample	Tyler Sample	X																				
PAV130	Ramp I/SUR tie-in (permanent & temp)	Kyle Sample	Tyler Sample	X	X	X	X	X										X	X	X				
	Grade Level Pad RW104	Kyle Sample	Tyler Sample								X	X	X	X	X									
	Place Embankment Ramp M 1311-1320	Alex/Stephanie	Tyler Sample	X	X	X	X	X			X	X	X	X	X									
	Place Temp Embankment Ramp M	Alex/Stephanie	Tyler Sample															X	X	X				
STAR130	Place Sweetener Ramp J sta. 4194 - 4207	Alex/Stephanie	Tyler Sample					X	X															
	Grade for Sod Pond 207	Alex/Stephanie	Tyler Sample	X	X	X	X	X			X	X	X	X	X									
	528	Jessie Wilson	Greg Lemire	528	528	528	528	528																
	Ramp J LBR'S	Jessie Wilson	Greg Lemire	LBR	LBR	LBR	LBR	LBR			X	X	X	X	X									
	Cut Stabilization Ramp J sta. 4190 - B5	Jessie Wilson	Greg Lemire	X	X	X	X	X			X	X	X	X	X									
	Place/Finish Lime Rock Ramp J sta. 4190 - B5	Jessie Wilson	Greg Lemire											X	X	X		X	V	V				
	Erosion Deficiency Reps	Ferold Metelus	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X				
	Mowing and Litter Pick Up	Billy Worles	Greg Lemire	SL	SL	SL	SL	SL			528	528	SL	SL	SL			535	535	535				
	Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X				
	Drainage / Utilities																							
DRG400	Ramp M - Install CS-207 to S-800	Jose Castro C.	Greg Lemire	X	X	X	X																	
	S-107 Turkey Lake	Jose Castro C.	Greg Lemire					X																
	S-110 Turkey Lake	Jose Castro C.	Greg Lemire					X			X	X	X											
	S-1110A Turkey Lake	Jose Castro C.	Greg Lemire											X	X									
	S111A Turkey Lake	Jose Castro C.	Greg Lemire															X	X	X				
U-ORC100	Install Water Main Ramp J	Edward	Greg Lemire	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X				
	Structures																							
	RT crane assist B-2 rebar	Jaime Castillo	James	X	X	X																		
DRCK110	Dry run B-5	Jaime Castillo	James			X	X	X	X		X	X	X	X	X			X	X	X				
DRCK000	Dry run B-2	Jaime Castillo	James								X	X	X	X	X									
	Gravity wall Ramp M	Francisco	James	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X				
	Gravity wall Ramp M	Eusebio		X	X	X	X	X																
	set precast 36in at S-1 wall	Rafael	Jose P	X	X																			
	form moment slap wall S-1	Rafael	Jose P			X	X	X																
	Build up S-2 Coping	Rafael	Jose P			X	X	X																
	set precast 36in at S-2 wall	Rafael	Jose P								X	X	X	X	X									
	form moment slap wall S-2	Rafael	Jose P															X	X	X				
	Rock at S-1 approach slab	Juan Pinero	James	X	X	X																		
	B-7 Retainer wall	Juan Pinero	James							N	N	N	N	N										
	B-7 MATERIAL	Juan Pinero	James															X	X	X				

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
C - Confirmed or Cure
N - Night
D-Pile Delivery

Sand Lake 3470				Current Week							Week 1							Week 2						
				11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	1-Dec
Activity ID	Activity Description	Foreman / Sub	Supt	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Subs																							
M56350	Install MSE Wall 5-2	RWH Crew 1	Nate	X	X	X	X	X	X		X	X	X	X	X									
M56320	Install MSE Wall 1-2	RWH Crew 2	Nate		X	X	X	X	X		X	X	X	X	X	X		X	X	X				
	Install MSE Wall 6-1	RWH Crew 3	Nate	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X				
	Install MSE Wall 104	RWH Crew 1	Nate															X	X	X				
	Shoulder Barrier - Ramp J sta. 1014+60 - 1016+38	JVD	Nate										X	X	X			X	X	X				
	Shoulder Barrier - Ramp M sta. 1310+49 - 1312+84	JVD	Nate				X	X	X		X	X												
	Bridge 2 rebar	Shelby	James	X	X	X																		
	Permanent end of Ramp J	Hubbard	Nate	NC																				
	Widening and Overbuild on Ramp K	Hubbard	Nate		NC																			
	Misc on EB	Hubbard	Nate			NC																		
	1-4 WB Barrier Wall and Attenuator Relocation Ramp K	TCP	Roberto			NC	NC																	
	Shift Traffic Outside 14 WB	Oglesby	Nate							NC	NC	NC												
	1-4 EB Barrier Wall and Attenuator	TCP	Roberto								N	N	N	N										
	Install Sheet pile shoring for J&B EB 400 5-266	CFU	Rainer	X	X	X	X	X																
	J&B EB 400	CFU	Rainer								X	X	X	X	X			X	X	X				
	Lighting Maintenance	Conti	Rainer									X												
	Bridge 2 Lighting	Conti	Rainer	X	X	X	X	X			X	X	X											
	Wall 5-1	Conti	Rainer	X	X	X	X	X			X	X	X	X	X			X	X					
	Ramp K Lighting	Conti	Rainer								X	X	X	X	X			X	X					
	ITS Conduit North of SLR	Conti/Synergy	Rainer								X	X	X	X	X			X	X					
	Utilities	UTILITY OWNER	STA																					
	Mini Cell Array Relocation	Verizon	TLR				X	X			X	X												
	Officers Scheduled																							
	Place 5 if police are scheduled		Nate																					
	Orange County		Nate																					
	THP		Nate	X	X	X	X			X	X	X	X	X			X	X						
	Critical Protection Services		Nate																					
	Road Closure / Sidewalk																							
	Sandlake Rd Singles / Double Lane Closure	DC Utility	Dennis	X	X	X	X			X	X	X	X	X										
	Ramp K Closure	Hubbard	Dennis	X		X	X																	
	Sand Lake Contra-Flow	Lane	Dennis																					
	1-4 Single Lane Closures	Lane	Dennis	X	X	X	X			X	X	X	X	X										
	Turkey Lake Single Lane Closures	Lane	Dennis																					

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
C - Confirmed or Cure
N - Night
D-Pile Delivery





482

Phillips  
Crossing

Rosen Inn  
International







# Agenda — Past Project Status

- **Past Project Status — FDOT to review past 7 days**
  - Install bridge lighting (Area 1)
  - Install water main near westbound I-4 entrance ramp (Areas 1 and 2)
  - Bridge deck installation (Areas 1, 2, and 3)
  - Turkey Lake median widening
  - Continue installing MSE walls (Area 1)
  - Excavate loop ramp (Area 3)
  - Install permanent drainage (Area 3)
  - Grade and sod around retention pond
  - Maintain temp drainage (Areas 3 and 4)
  - Utility relocation
  - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



# Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
  - Install bridge lighting (Area 1)
  - Install water main near westbound I-4 entrance ramp (Areas 1 and 2)
  - Bridge deck installation (Areas 1, 2, and 3)
  - Turkey Lake median widening
  - Continue installing MSE walls (Area 1)
  - Excavate loop ramp (Area 3)
  - Grade and sod around retention pond
  - Maintain temp drainage (Areas 3 and 4)
  - Utility relocation
  - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**





482

Phillips  
Crossing

Rosen Inn  
International

N





# Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
  - Install bridge lighting (Area 1)
  - Install water main near westbound I-4 entrance ramp (Areas 1 and 2)
  - Bridge deck installation (Areas 1, 2, and 3)
  - Turkey Lake median widening
  - Continue install MSE walls (Areas 1 and 3)
  - Excavate loop ramp (Area 3)
  - Maintain temp drainage (Areas 3 and 4)
  - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



# Agenda — Cleanliness Review

- **Cleanliness Review**
  - Committee's observations over past 7 days
- **Condition Review**
  - Committee's observations over past 7 days  
(fencing, wraps, barricades, temporary signage)





# Agenda — Old Business

- **Public Input or Comments**
- **Commitments Update**
  - Fencing and screening
  - Mowing and cleaning
  - Clean Team
  - Ponds



# Agenda — New Business

- Next meeting — 11/20/24
- Should we meet 11/27/24 (week of Thanksgiving)?