



I-4 and Sand Lake Road Interchange Design-Build

01/29/2025



Status as of January 27, 2025

Days Used	Total Days	% Days Complete	Last Contract Day
666	1,474	45.2%	04/15/2027

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Roadway																							
	Support JVD (Ex, Grade, & Backfill)	Kyle Sample	Sample	X																				
MOT180	Ramp J opening	Kyle Sample	Sample				N																	
MSE100	Excavate/Grade Level Pad/Strap Zone RW1-1	Kyle Sample	Sample			X	X	X	X		X	X												
	Place Embankment WB I4 sta. 4190 - 4214	Kyle Sample	Sample										X	X	X	X		X	X	X	X	X		
	Place Temp Embankment Ramp M	Kyle Sample	Sample		X	X	X	X																
	Place Embankment Ramp M	Kyle Sample	Sample		X	X	X	X	X															
	Place Embankment WB I4 sta. 4217-4222	Kyle Sample	Sample	X	X																			
	Demo Mill Ramp J/WB I4	Kyle Sample	Sample			X	X	X			X							X	X	X				
	Ramp K Temp Lime Rock	Kyle Sample	Sample								X	X	X	X	X			X	X	X				
	Balance/Mix Ramp M sta. 1310-1323	Jessie Wilson	Greg Lemire						LBR		LBR	LBR	LBR	LBR	LBR									
	Place/Finish Lime Rock Ramp M sta. 1310-1323	Jessie Wilson	Greg Lemire															X	X	X	X	X		
	Erosion Deficiency Items	Ferold Metelus	Greg Lemire	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X	
	Grade/Form/Pour Perm. Ditch Pavement Ramp M2/TLR	Ferold Metelus	Greg Lemire	X	X	X	X	X	X															
	Mowing and Litter Pick Up	Billy Worles	Greg Lemire					X			X	X	X	X		X		X	X	X	X	X	X	
	Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X	
	Drainage / Utilities																							
DRG100	Install 300A to S-300	Jose Castro C.	Greg Lemire	X	X	X																		
	Install S-329 to S-330 18" pipe	Jose Castro C.	Greg Lemire				X	X	X															
	Install S-330 to S-331 18" pipe	Jose Castro C.	Greg Lemire								X	X	X	X	X	X								
	Prep 42" steel pipe for welding	Jose Castro C.	Greg Lemire															X	X	X				
	S-110 Turkey Lake	Jose Castro C.	Greg Lemire																		X	X	X	
U-OUC100	Chlorinate Water Main	Edward	Greg Lemire	X	X	X	X	X			X													
U-OUC100	Install Line Stops	Edward	Greg Lemire								X													
U-OUC100	Connect to Existing WM	Edward	Greg Lemire						X		X													
	Lay 24" FM NW SL	Edward	Greg Lemire					X	X		X	X	X	X	X	X		X	X	X	X	X		
	Structures																							
DECK100	Dry run B-2	Jaime Castillo	James	X	X	X																		
	Pour B-2	Jaime Castillo	James							P				P										
	B-6 Traffic rail	Jaime Castillo	James	X	X	X	X	P			X	X												
	Wreck B-2 Set B-1	Jaime Castillo	James																					N
	form coping plain under B5,B1&B2	Francisco	Jose P		X	X	X	X																
	form coping build up	Francisco	Jose P		X	X	X	P	X		X	X	X	X	X	X		P	X	X	X	X	X	
	Gravity wall Ramp M	Francisco	James	X																				
	Pylon footing 1-2	Victor Medina	Jose P			X	X	X	X		X	X	X	X	P									
	Planter wall footing 1-2	Victor Medina	Jose P																					
	Pylon 1-2	Victor Medina	Jose P													X		X	X	X	X	X	X	
	form closure pours ramp M	Rafael	Jose P	X	X	X	X	X	X															
	form moment slab ramp M	Rafael	Jose P	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X		
	set precast on ramp M	Rafael	Jose P	X							X	X	X	X	X									
	B-7 Piles	Juan Pinero	James								X	X	X	X	X									
	B-8 Piles	Juan Pinero	James	X	X	X	X	X										X	X	X	X	X		

N/P - Night Pour	T-N - Tentative
X - Day Schedule	N - Night
NC - Night Time Confirmed	D-Pile Delivery
C - Confirmed or Cure	

Sand Lake 3470				Current Week								Week 1								Week 2							
Activity ID	Activity Description Subs	Foreman / Sub	Supt	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb			
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN			
MSE120	Install MSE Wall 6-2	RWH Crew 2	Nate	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X					
	Install MSE Wall 1-1	RWH Crew 1	Nate					X			X	X	X	X	X			X	X	X	X	X					
	Pile Inspection	Ardaman	James		X																						
	PDA Testing	GRL	James			X	X	X																			
	BS Grinding and Grooving	Hazen	James	X	X																						
	Guardrail Installation Ramp J	Acme Guardrail	Roberto	X	X																						
	F&I KWall Ramp J	TCP	Roberto	N-C																							
	Relocate Wall I4 WB	TCP	Roberto			N-C	N-C			N-C	N-C																
	Demo Mill WB sta. 4234-4245	Transpremier	Nate					X			X	X															
	Pavement Markings Ramp J	McShea	Nate		N	N	N																				
	Lighting Maintenance (Load Center A I-4EB)	Conti	Rainer	X	X	X	X	X																			
	MOC ITS Pole 73.3-EB-B	Conti	Rainer					X			X	X															
	Ramp M Gravity Wall Conduit & Embedded Boxes	Conti	Rainer								X	X	X	X	X												
	MOT I4WB Phase 1B Barrier Wall Lights 13	Conti	Rainer	X	X	X	X	X																			
	MOT I4WB South SLR Lights 21	Conti	Rainer	X	X	X	X	X		X	X	X	X	X	X												
	Ramp K Lighting	Conti	Rainer															X	X	X	X	X					
	Ramp K ITS, WWDS	Conti	Rainer															X	X	X	X	X					
	Ramp K Signage	Conti	Rainer															X	X	X	X	X					
	ITS Fiber I-4 WB	Conti/PCS	Rainer															X	X	X	X	X					
	ITS Conduit I-4 WB	Conti/Synergy	Rainer															X	X	X	X	X					
	Utilities	UTILITY OWNER	STA																								
	Pole Relocation: Gravity Wall (1/20 -5/14/25: 64 Days UWS)	Duke	TLR	N	N	N	N				N	N	N	N				N	N	N	N						
	Fiber Relocation	Crown Castle	SLR	X	X																						
	Fiber Relocation	ATT	TLR/7-11	TBD	TBD	TBD	TBD	TBD																			
	Gas Line Relocation	Teco	SLR								TBD	TBD	TBD	TBD	TBD												
	Sand Lake Officers Scheduled																										
	Place 5 if police are scheduled & # once total of officers confirmed		Nate																								
	Orange County		Nate																								
	FHP		Nate				N-C			N-C				N-C													
	Critical Protection Services		Nate				N-C			N-C				N-C													
	Sand Lake Road Closures / Sidewalk																										
	Sand Lake Rd & Ramps																										
	Sandlake Rd Singles WB	Dennis	Jamey				N-C																				
	Sandlake Rd Singles EB	Dennis	Jamey																								
	Sand Lake Contra-Flow WB (Pour Span 1 Bridge 2)	Dennis	Jamey							N-C																	
	Sand Lake Contra-Flow EB (Pour Span 2 Bridge 2)	Dennis	Jamey											N-C													
	Ramp J Full Closure (Traffic Shift)	Dennis	Jamey				N-C																				
	Signal Inside Left Lane Ramp K	Dennis	Jamey				N-C																				
	I-4 EB																										
	I-4 Single Lane Closures EB Outside	Dennis	Jamey																								
	I-4 Single Lane Closures EB Inside	Dennis	Jamey																								
	I-4 WB																										
	I-4 Single Lane Closures WB Inside (TCP)	TCP	Jamey							N-C	N-C	N-C	N-C	N-C													
	I-4 Single Lane Closures WB Outside (TCP) & (Traffic Shift)	Dennis	Jamey	N-C	N-C	N-C	N-C																				
	Central Florida PKWY																										
	Full Detour CFP (12:30AM to 5:30AM)	Dennis	Jamey																								

N/P - Night Pour	T-N - Tentative
X - Day Schedule	N - Night
NC - Night Time Confirmed	D-Pile Delivery
C - Confirmed or Cure	



Phillips
Crossing

Rosen Inn
International



aerial
Innovations



Agenda — Past Project Status

- **Past Project Status — FDOT to review past 7 days**
 - Demo westbound I-4 entrance ramp surface (Areas 1 and 2)
 - Pile driving (near Central Florida Parkway)
 - Bridge deck installation (Areas 1, 2, and 3)
 - Chlorinate water main
 - Turkey Lake median widening
 - Place embankment (Area 3)
 - Continue installing MSE walls (Area 1)
 - Utility relocation
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Demo westbound I-4 entrance ramp surface (Areas 1 and 2)
 - Paving westbound I-4 entrance ramp (Area 1)*
 - Pile driving (near Central Florida Parkway)
 - Bridge deck installation (Areas 1, 2, and 3)
 - Changeover water main from existing to new (Area 1)
 - Turkey Lake median widening
 - Place temporary embankment (Areas 2 and 3)
 - Continue installing MSE walls (Area 1)
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Bridge deck installation (Areas 1, 2, and 3)
 - Pile driving (near Central Florida Parkway)
 - Place lime rock on loop ramp (Area 3)
 - Turkey Lake median widening
 - Continue installing MSE walls (Area 1)
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
- **Commitments Update**
 - Fencing and screening
 - Mowing and cleaning
 - Clean Team
 - Ponds



Agenda — Old Business

- Westbound I-4 entrance ramp from Sand Lake Road changeover
 - January 30
- Bridge deck pours over Sand Lake Road
 - Bridge 2
 - February 2 and 10
 - Bridge 1
 - Late February





I-4 to S.R. 528 Ramp Widening Construction Activities

- Widen to two lanes the ramp from westbound I-4 to S.R. 528/Beachline Expressway
- Construction activities:
 - Ramp widening
 - Bridge deck construction
- Target completion date
 - Spring 2026





Agenda — New Business

- Next meeting: 2/05/25