



# I-4 and Sand Lake Road Interchange Design-Build

02/05/2025



# Status as of February 3, 2025

Days Used	Total Days	% Days Complete	Last Contract Day
673	1,474	45.7%	04/15/2027

					Mega Con							Lane Training														
Sand Lake 3470					Current Week							Week 1							Week 2							
					3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	
Activity ID		Activity Description	Foreman / Sub	Supt	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	
		Roadway																								
		Pic Embankment 4209-4214	Kyle Sample	Sample	X	X	X	X	X	X		X	X	X	X	X										
		Pic Embankment 4190 - 4209	Kyle Sample	Sample															X	X	X	X	X			
		Excavate/Grade Level Pad/Strap Zone RW1-1	Kyle Sample	Sample	X	X																				
		Excavate/Grade Level Pad/Strap Zone RW103	Kyle Sample	Sample			X	X	X	X																
		Pic Temp Embankment Ramp M	Kyle Sample	Sample	X																					
		Demo Mill Ramp J/WB I4	Kyle Sample	Sample	X	X	X																			
		Pic Sweetener Ramp M	Kyle Sample	Sample								X	X	X	X	X										
		Ramp K Temp Lime Rock	Kyle Sample	Sample								X	X	X												
STAB120		Balance/Mix Ramp M sta. 1310-1323	Jessie Wilson	Greg Lemire				X	X			LBR	LBR	LBR	LBR	LBR										
		Place/Finish Lime Rock Ramp M sta. 1310-1323	Jessie Wilson	Greg Lemire															X	X	X	X	X			
		Erosion Deficiency Items	Jamie L	Greg Lemire	N	N	N	N			N	N	N	N	N			N	N	N	N	N				
		Grade/Form/Pour Perm. Ditch Pavement Ramp M2/TLR	Ferold Metelus	Greg Lemire	X	X																				
		Mowing and Litter Pick Up	Billy Worles	Greg Lemire	X	X	X	X		X		X	X	X	X	X	X		X	X	X	X	X			
		Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X		
		Drainage / Utilities																								
DRG100		Install S-318 to S-318OF 18" Gutter drain pipe	Jose Castro C.	Greg Lemire	X	X	X	X	X	X																
DRG100		Install S-318 to S-315 18" pipe	Jose Castro C.	Greg Lemire								X	X	X	X	X	X									
DRG100		Install S-315 to S-317 18" pipe	Jose Castro C.	Greg Lemire															X	X	X	X	X	X		
U-OUIC100		Install Line Stops	Edward	Greg Lemire									X													
U-OUIC100		Connect to Existing WM	Edward	Greg Lemire								X	X													
U-OUIC100		Lay 24" FM NW SL	Edward	Greg Lemire	X	X	X	X	x	X		X	X	X	X	x			X	X	X	X				
		Structures																								
		B-6 Traffic rail	Jaime Castillo	James		X	X	X	P																	
		Pour B-2	Jaime Castillo	James								P														
		Wreck B-2 Set B-1	Jaime Castillo	James									N	N	N			N	N	N	N	N			N	
		Slope Pavement	Francisco	jose p	X	X	X	X	X	X																
		form coping build up B5,B1&B2	Francisco	jose p								X	X	X	X	X	X									
		form coping plain under B5,B1&B2	Francisco	jose p															X	X	X	X	X	X		
		PLYon footing 1-2	victor medina	Jose P	x	x	x	x	P																	
		pylon 1-2	victor medina	Jose P						X		x	x	x	x	x	X		x	P						
		planter wall footing 1-2	victor medina	Jose P																	X	X	X	X		
		form moment slab ramp M	Rafael	Jose P	x	x	x	x	x	x		X	X	X	X	X										
BW100		set precast on ramp M	Rafael	Jose P	x	x																				
		form closure pours ramp M	Rafael	Jose P								X	X	X	X	X	X		X	X	X	X	X			
		B-7 Piles	Juan Pinero	James							X	X	X	X	X	X										
		B-8 Piles	Juan Pinero	James	X	X	X	X	X										X	X	X	X	X			

N/P - Night Pour	T-N - Tentative
X - Day Schedule	N - Night
NC - Night Time Confirmed	D-Pile Delivery
C - Confirmed or Cure	

Sand Lake 3470					Current Week								Week 1								Week 2							
Activity ID		Activity Description Subs	Foreman / Sub	Supt	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb			
					MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN			
		Install MSE Wall 6-2	RWH Crew 2	Nate	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X					
MSE230		Install MSE Wall 1-1	RWH Crew 1	Nate	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X					
		Install MSE Wall 103	RWH Crew 1	Nate															X	X	X	X	X					
		Relocate Wall I4 WB	TCP	Roberto	N-C																							
		Demo Mill WB sts. 4234-4245	Transpremier	Nate	X	X																						
		MOC ITS Pole 73.3-EB-B	Conti	Rainer	X	X																						
		Ramp M Graivty Wall Conduit & Embedded Boxes	Conti	Rainer	X	X	X	X	X																			
		MOT I4WB South SLR Lights 21	Conti	Rainer	X	X	X	X	X																			
		MSE Wall 6-1	Conti		X	X	X	X	X																			
		Ramp K Lighting	Conti	Rainer								X	X	X	X	X												
		Ramp K ITS, WWDS	Conti	Rainer								X	X	X	X	X												
		Ramp K Signage	Conti	Rainer								X	X	X	X	X												
		ITS Fiber I-4 WB	Conti/PCS	Rainer								X	X	X	X	X			X	X	X	X	X					
		ITS Conduit I-4 WB	Conti/Synergy	Rainer								X	X	X	X	X			X	X	X	X	X					
		Utilities	UTILITY OWNER	STA																								
		Pole Relocation: Gravity Wall (1/20 -5/14/25: 64 Days UWS)	Duke	TLR	N	N	N	N				N	N	N	N				N	N	N	N						
		Gas Line Relocation	Teco	SLR	TBD	TBD	TBD	TBD	TBD																			
		Sand Lake Officers Scheduled																										
		Place S if police are scheduled & # once total of officers confirmed		Nate																								
		Orange County		Nate																								
		FHP		Nate				N-C																				
		Critical Protection Services		Nate				N-C																				
		Sand Lake Road Closures / Sidewalk																										
		Sand Lake Rd & Ramps																										
		Sandlake Rd Singles WB	Dennis	Jamey																								
		Sandlake Rd Singles EB	Dennis	Jamey																								
		Sand Lake Contra-Flow WB (Pour Span 1 Bridge 2)	Dennis	Jamey																								
		Sand Lake Contra-Flow EB (Pour Span 2 Bridge 2)	Dennis	Jamey				N-C																				
		Ramp J Full Closure (Traffic Shift)	Dennis	Jamey																								
		Singal Inside Left Lane Ramp K I-4 EB	Dennis	Jamey								N-C																
		I-4 Single Lane Closures EB Outside	Dennis	Jamey																								
		I-4 Lane Closures EB Inside Kirkman DMS Sign North of SLR	Conti	Jamey																								
		I-4 WB																										
		I-4 Single Lane Closures WB Inside (TCP)	TCP	Jamey	N-C	N-C	N-C	N-C																				
		I-4 Single Lane Closures WB Outside (TCP) & (Traffic Shift)	Dennis	Jamey																								
		Central Florida PKWY																										
		Full Detour CFP (12:30AM to 3:30AM)	Dennis	Jamey																								

N/P - Night Pour	T-N - Tentative
X - Day Schedule	N - Night
NC - Night Time Confirmed	D-Pile Delivery
C - Confirmed or Cure	





Phillips  
Crossing

Rosen Inn  
International







# Agenda — Past Project Status

- **Past Project Status — FDOT to review past 7 days**
  - Bridge deck installation (Areas 1, 2, and 3)
  - Opened new westbound I-4 entrance ramp (Area 1)
  - Demo old westbound I-4 entrance ramp surface (Areas 1 and 2)
  - Pile driving (near Central Florida Parkway)
  - Turkey Lake median widening
  - Place embankment (Area 3)
  - Continue installing MSE walls (Area 1)
  - Lighting on westbound I-4
  - Utility relocation
  - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



# Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
  - Bridge deck installation (Areas 1, 2, and 3)
  - Place temporary lime rock (Area 2)
  - Place temporary embankment (Areas 2 and 3)
  - Continue installing MSE walls (Area 1)
  - Turkey Lake median widening
  - Connect to new water main
  - Utility relocation
  - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



# Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
  - Bridge deck installation (Areas 1, 2, and 3)
  - Place lime rock on loop ramp (Area 3)
  - Continue installing MSE walls (Area 1)
  - Turkey Lake median widening
  - Utility relocation
  - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**





# Agenda — Cleanliness Review

- **Cleanliness Review**
  - Committee's observations over past 7 days
- **Condition Review**
  - Committee's observations over past 7 days  
(fencing, wraps, barricades, temporary signage)



# Agenda — Old Business

- **Public Input or Comments**
- **Commitments Update**
  - Fencing and screening
  - Mowing and cleaning
  - Clean Team
  - Ponds





## BETTER ROADS AHEAD

**FDOT** **TARGET ZERO**  
SAFETY & SERVICE PROGRAM

[i4Beyond.com/SandLake](https://i4Beyond.com/SandLake)



## CONSTRUCTION TODAY CONVENIENCE TOMORROW

**FDOT** **TARGET ZERO**  
SAFETY & SERVICE PROGRAM

[i4Beyond.com/SandLake](https://i4Beyond.com/SandLake)



## SIGN UP FOR CONSTRUCTION ALERTS TODAY

**FDOT** **TARGET ZERO**  
SAFETY & SERVICE PROGRAM

[i4Beyond.com/SandLake](https://i4Beyond.com/SandLake)



## ALERT TODAY ALIVE TOMORROW

**FDOT** **TARGET ZERO**  
SAFETY & SERVICE PROGRAM

[i4Beyond.com/SandLake](https://i4Beyond.com/SandLake)



## WATCH FOR WORKERS

**FDOT** **TARGET ZERO**  
SAFETY & SERVICE PROGRAM

[i4Beyond.com/SandLake](https://i4Beyond.com/SandLake)

iStock  
Credit: PeopleImages



## USE EXTRA CAUTION NEAR THE WORK ZONE

**FDOT** **TARGET ZERO**  
SAFETY & SERVICE PROGRAM

[i4Beyond.com/SandLake](https://i4Beyond.com/SandLake)



## A SMOOTHER RIDE AHEAD

**FDOT** **TARGET ZERO**  
SAFETY & SERVICE PROGRAM

[i4Beyond.com/SandLake](https://i4Beyond.com/SandLake)



# Agenda — Old Business

- Bridge deck pours over Sand Lake Road
  - Bridge 2
    - February 10, 10 p.m. – 6 a.m.
  - Bridge 1
    - Late February
- Safety diversion on Sand Lake Road: removing deck forms
  - February 11, 12, 13





# Feb. 2: Bridge 2 Deck Pour





# Agenda — New Business

- Next meeting: 02/12/25