

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
C - Confirmed or Cure
T-N - Tentative
N - Night
D-Pile Delivery

[illegible]

Sand Lake 3470				Current Week							Week 1							Week 2								
Activity ID	Activity Description	Foreman / Sub	Supt	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	1-Mar	2-Mar	3-Mar	4-Mar	5-Mar	6-Mar	7-Mar	8-Mar	9-Mar		
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN		
	Lighting																									
	Lighting Maintenance Ramp J Sign	Conti	Rainer			X	X	X																		
	MSE Wall 6-1	Conti	Rainer					X							X											
	Ramp K Lighting	Conti	Rainer								X	X	X	X	X											
	Ramp M Graivty Wall Conduit & Embedded Boxes	Conti	Rainer			X							X													
	Ramp M Shoulder Lights	Conti	Rainer								X	X	X	X	X			X	X	X	X	X				
	ITS																									
	ITS Pullboxes I-4WB Sta: 1554 - 1479	Conti	Rainer	X	X	X	X	X			X	X	X	X	X											
	ITS Conduit I-4 EB Sta: 1554 - 1479	Conti/Synergy	Rainer								X	X	X	X	X			X	X	X	X	X				
	Ramp M WWDS	Conti	Rainer															X	X	X	X	X				
	Ramp K WWDS	Conti	Rainer															X	X	X	X	X				
	Ramp K Temp ITS Pole 73.3-EB-B	Conti	Rainer										X	X												
	MSE Wall 1-1 and 103	Conti	Rainer					X							X							X				
	SPM	Conti	Rainer																							
	Ramp K GMS	Conti	Rainer											X	X			X	X	X	X	X				
	Ramp K Cantilever Removal	Conti	Rainer								X	X	X													
	Aesthetic Lighting																									
	Pylon Bores CIP 1-2	Conti/Synergy	Rainer								X	X	X	X	X											
	Utilities	UTILITY OWNER	STA																							
	Pole Relocation: Gravity Wall (1/20 -5/14/25: 64 Days UWS)	Duke	TLR	N	N	N	N				N	N	N	N				N	N	N	N					
	Fiber Relocation	Crown Castle	SLR								X	X	X	X												
	Sand Lake Road Closures /																									
	Sand Lake Rd & Ramps																									
	Sandlake Rd Singles WB	Dennis	Jamey																							
	Sandlake Rd Singles EB	Dennis	Jamey																							
	Sand Lake Contra-Flow WB	Dennis	Jamey								N-C	N-C	N-C	N-C	N-C		N-C	N-C	N-C	N-C	N-C			N-C		
	Sand Lake Contra-Flow EB	Dennis	Jamey								N-C	N-C	N-C	N-C	N-C		N-C	N-C	N-C	N-C	N-C			N-C		
	Singal Outside Right Lane Ramp K	Dennis/APS	Jamey	N-C																						
	I-4 EB																									
	I-4 Single Lane Closures EB Outside	Dennis	Jamey																							
	I-4 Lane Closures EB Double Inside Lanes DMS 74.5 North of SLR	Conti	Jamey																							
	I-4 WB																									
	I-4 Single Lane Closures WB Inside (TCP)	TCP	Jamey				N-C			N-C																
	I-4 Single Lane Closures WB Outside (TCP) & (Traffic Shift)	Dennis	Jamey				N-C			N-C																
	Central Florida PKWY																									
	Full Detour CFP (12:30AM to 5:30AM)	Dennis	Jamey																							