

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
C - Confirmed or Cure
T-N - Tentative
N - Night
D-Pile Delivery

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	17-Mar	18-Mar	19-Mar	20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	1-Apr	2-Apr	3-Apr	4-Apr	5-Apr	6-Apr
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Roadway																							
BASE210	Permanent Ramp J (left turns) Base	Kyle Sample	Sample	X	X	X																		
	Permanent Ramp J Asphalt	Kyle Sample	Sample								OPC													
FLAT140	Grade for Curb & Gutter/Sidewalk Ramp J	Kyle Sample	Sample				X	X	X															
	Permanent Ramp M "eyebrow" Base	Kyle Sample	Sample								X	X	X	X	X									
	Grade for Curb & Gutter/Sidewalk Ramp M "eyebrow"	Kyle Sample	Sample															X	X	X	X	X		
	Ramp K Relocate Utilities	Conti	Rainer	X	X	X	X	X																
EW380	Ramp K Embankment	Dennis Scott	Sample					X			X	X												
	Ramp K Stone (Temp)	Dennis Scott	Sample										X	X	X									
	Ramp K Asphalt (Temp)	Dennis Scott	Sample									OPC	OPC	OPC										
	Ramp K Traffic swap	Dennis Scott	Sample																					X
	Support JVD (Ex/Grade/Backfill: Ramp M Shoulder Barrier)	Dennis Scott	Sample	X	X	X	X	X			X	X	X	X	X			X		X		X		
	Support Conti (Drill Shafts)	Dennis Scott	Sample	X	X	X	X	X			X	X	X	X	X									
STAB240/ STAB260	Grade Stab I4 WB 4217 - 4245	Jessie Wilson	Greg Lemire	X	X	X	X	X	X		X	X	X	X	X									
STAB220	Mix/Plc/Balance 4226 - 4234	Jessie Wilson	Greg Lemire	X	X	X	X	X			LBR	LBR	LBR	LBR	LBR									
	Place/Finish Lime Rock I4 WB sta. 4217 - 4245	Jessie Wilson	Greg Lemire															X	X	X	X	X	X	
	Drainage / Utilities																							
DRG130	Install S-247 to S-256 24"	Jose Castro C.	Greg Lemire	X	X	X																		
DRG130	Install S-246 to S-336 30"	Jose Castro C.	Greg Lemire				X	X	X															
	Install S-211 to S-213 18" Pipe	Jose Castro C.	Greg Lemire								X	X	X											
	Install S-213 to S-215 18" Pipe	Jose Castro C.	Greg Lemire											X	X	X								
	Install S-212 to S-213 18" Pipe	Jose Castro C.	Greg Lemire															X	X	X	X			
	Install S-215 to S-216 18" Pipe	Jose Castro C.	Greg Lemire																		X	X		
DRG110	Install Underdrain Ramp M	Edward	Greg Lemire	X	X	X	X	X	X															
	Install S-241 to S-241A 36" Pipe	Edward	Greg Lemire								X	X												
	Install S-241A to S-241OF 54" Pipe	Edward	Greg Lemire										X	X										
	Install S-241A to S-809 48" Pipe	Edward	Greg Lemire												X	X								
	Install S-809 to S-811 48" Pipe	Edward	Greg Lemire															X	X	X				
	Install S-811 to S-812 48" Pipe	Edward	Greg Lemire																		X	X		
	Install S-812 to S-808 48" Pipe	Edward	Greg Lemire																				X	
	Structures																							
	B-1 Sideforms/seal deck	Jaime Castillo	James	X	X	X	X	X																
	Rebar B-1 Deck Span 1 & 2	Jaime Castillo	James	X	X	X	X	X			X	X	X	X	X									
	Approach slab B-1 runoff	Jaime Castillo	James										X	X	X									
DECK100	Dry run B-1	Jaime Castillo	James													X		x	X	X	X	P		
	form thick barrier wall b6	francisco	jose P	x	x	x	x	x			x	x	x	x	P									
	Form coping plain under B5,B1&B2	Francisco	Jose P															x	x	x	x	x		
	Rub and patch	Victor Medina	Jose P	x	x	x	x	x																
	Pylon footer RW1-1	Victor Medina	Jose P								x	x	x	x	x	x		x	x	x	x	P		
	Flowable fill bB2	rafael	jose P	P																				
BW200	Form moment slab on RW1-1	Rafael	Jose P	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
	Pour moment slab on RW1-1	Rafael	Jose P		P																			
	Subs																							
MSE240	Install MSE Wall 103	RWH Crew 2	Nate	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
MSE250	Install MSE Wall 102	RWH Crew 2	Nate	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Rebar B1	shelby		x	x	x	x	x																
	Half-Wall (RW104)	JVD	Roberto					X			X													
	Shoulder Barrier (Ramp M Shoulder Barrier)	JVD	Roberto	X	X	X	X	X			X													
	Shoulder Barrier (WB North)	JVD	Roberto									X	X	X	X			X	X	X	X	X		
	Unload Rebar	Blount Sanford	Roberto	X	X	X																		
	Grade Separated Median Barrier Wall I4 WB N	Blount Sanford	Roberto								X	X	X	X	X			X	X	X	X	X		
	Median Barrier Wall I4 WB N	Blount Sanford	Roberto																	X	X	X		

	Overbuild & Temp Ramp L	Hubbard	Nate							N	N													
Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	17-Mar	18-Mar	19-Mar	20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	1-Apr	2-Apr	3-Apr	4-Apr	5-Apr	6-Apr
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Temp Pavement Ramp K	Hubbard	Nate									N	N											
	Permanent Ramp J (left turns)	Hubbard	Nate							N	N													
	Lighting																							
	Lighting Maintenance Ramp M	Conti	Rainer	X	X	X																		
	Ramp K Lighting Removal	Conti	Rainer	X	X	X	X	X																
	Ramp M Shoulder Lights	Conti	Rainer								X	X	X	X	X									
	Bridge 6 Underdeck Conduit	Conti	Rainer										X											
	ITS																							
	ITS Conduit I-4 WB Sta: 1433 - 1330	Conti/Synergy	Rainer	X	X	X	X	X			X	X	X	X	X									
	ITS Conduit I-4 EB Sta: 1554 - 1479	Conti/Synergy	Rainer															X	X	X	X	X		
	Ramp M WWDS	Conti	Rainer	X	X	X	X	X			X	X	X	X	X									
	Ramp M Temp Bore	Conti/Synergy	Rainer															X	X	X	X	X		
	Ramp K WWDS	Conti	Rainer	X	X	X	X	X																
	MSE Wall 1-1 and 103 Conduit	Conti	Rainer					X																
	Drill Shaft ITS 73.3.EB.B Sta.1476	Conti	Rainer			X																		
	Drill Shaft ITS 73.3.EB.A Sta.1465	Conti	Rainer		X																			
	Drill Shaft ITS 73.9.EB.Sta.1493	Conti	Rainer				X																	
	Drill Shaft ITS 73.7 WB Sta.306	Conti	Rainer					X																
	Drill Shaft ITS 73.9 WB Sta.5227	Conti	Rainer								X													
	Drill Shaft ITS 74.2 WB Sta.5240	Conti	Rainer									X												
	Drill Shaft ITS 74.5 WB Sta.1522	Conti	Rainer										X											
	Drill Shaft ITS 74.3 EB Sta.1510	Conti	Rainer											X										
	Signals																							
	Ramp M Temp Strain Poles	Conti	Rainer															X	X	X	X	X		
	Ramp J Temp Ped Poles 2	Conti	Rainer			X	X	X																
	Ramp K PTemp Ped Poles 1	Conti	Rainer			X	X	X																
	SPM																							
	Ramp K GMS	Conti	Rainer	X	X	X	X	X																
	End Conti																							
	CFU Locate Utilities SL RD. New POL	CFU	Rainer			NC	NC																	
	Install J&B SLR CS-206A - S-2000	CFU	Rainer	X	X	X	X	X			X	X	X	X	X									
	Utilities	UTILITY OWNER	STA																					
	Pole Relocation: Gravity Wall (1/20 -5/14/25: 64 Days UWS)	Duke	TLR	X	X	X	X				X	X	X	X				X	X	X	X			
	Pole Relocation: Soft Digs and Bores (2)	Duke	TLR							N	N	N	N	N										
	Fiber Relocation	Crown Castle	SLR						N															
	Sand Lake Road Closures /																							
	Sand Lake Rd & Ramps																							
	Sand Lake Rd EB Single Lane	CFU	Jamey	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C										
	Sand Lake Rd WB Single Lane	CFU	Jamey	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C										
	Ramp J Shutdown (CFU) (Paving Hubbard)	CFU	Jamey	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C										
	Ramp K (Hubbard)	Hubbard	Jamey							N-C	N-C	N-C	N-C	N-C										
	Ramp L (Hubbard)	Hubbard	Jamey							N-C	N-C	N-C	N-C	N-C										
	I-4 EB																							
	I-4 Single Lane Closures EB	Dennis	Jamey	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C										
	I-4 WB																							
	I-4 Single Lane Closures WB	Dennis	Jamey	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C										