

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
Wor
T-N - Tentative
N - Night
D-Pile Delivery

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	31-Mar	1-Apr	2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr	17-Apr	18-Apr	19-Apr	20-Apr
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Roadway																							
	Ramp J shift and Open	Kyle Sample	Sample				X																	
	Permanent Ramp M "eyebrow" Base	Kyle Sample	Sample															X	X	X	X	X		
	Grade for Curb & Gutter/Sidewalk Ramp M "eyebrow"	Kyle Sample	Sample															X	X	X	X	X		
MSE240/250	RW102/103	Kyle Sample	Sample	X	X	X	X	X	X		X	X	X	X	X	X								
	Ramp K Relocate Utilities	Conti	Rainer	X	X	X	X	X																
EW380	Ramp K Embankment	Dennis Scott	Sample								X	X	X	X										
	Ramp K Stone (Temp)	Dennis Scott	Sample												X	X		X	X					
	Ramp K Traffic swap	Dennis Scott	Sample																					X
	Support JVD (Ex/Grade/Backfill: Ramp M Shoulder Barrier)	Dennis Scott	Sample	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
BASE220/270	Support Blount Sanford (Ex/Grade/Backfill: I4 WB/Ramp M)	Dennis Scott	Sample	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Place/Finish Lime Rock I4 WB sta. 4217 - 4245	Jessie Wilson	Greg Lemire	X	X	X	X	X	X						X			X	X	X	X			
	Mix/Plc/Balance Ramp M 1301 - 1310	Jessie Wilson	Greg Lemire								X	X	X	X	LBR			LBR	LBR	LBR	LBR			
	Grade Stab Ramp M 1301 - 1310	Jessie Wilson	Greg Lemire																			X	X	
	Drainage / Utilities																							
	Install S-212 to S-213 18" Pipe	Jose Castro C.	Greg Lemire	X	X	X	X																	
	Install S-215 to S-216 18" Pipe	Jose Castro C.	Greg Lemire				X	X	X															
	Install 42' steel pipe	Jose Castro C.	Greg Lemire								X	X	X	X	X	X								
	Install S320A to S-334	Jose Castro C.	Greg Lemire															X	X	X				
	Install S-334 to S-335 18" pipe	Jose Castro C.	Greg Lemire																		X	X	X	
	Install S-241A to S-241OF 54" Pipe	Edward	Greg Lemire	X																				
	Install S-241A to S-809 48" Pipe	Edward	Greg Lemire		X	X	X																	
	Install S-809 to S-811 48" Pipe	Edward	Greg Lemire					X	X		X													
	Install S-811 to S-812 48" Pipe	Edward	Greg Lemire									X	X	X										
	Install S-812 to S-808 48" Pipe	Edward	Greg Lemire												X	X								
	Install S808 to S-325 18" Pipe	Edward	Greg Lemire															X	X	X				
	Install S-808 to S-810 42" Pipe	Edward	Greg Lemire																		X	X	X	
	Structures																							
	demo endbent B7	Eusebio Perez	Jose Perez		x	x	x																	
	remove temp bracing span 2	jaime castillo	jose perez							N	N	N	N	N										
	Strip Overhang B1	jaime castillo	Jose perez									N	N	N										
	strip bulkhead/keyway B1	Jaime Castillo	James		x	x																		
DECK100/120	Dry run B1	Jaime Castillo	James	x	X	X	P																	
	gravity wall ramp M	Francisco	Jose P	x	x	x	x	x			P	x	x	x	P									
	Form coping plain under B5,B1&B2	Francisco	Jose P	x	x	x	x	x																
	pylon footer RW1-1	Victor Medina	Jose P	x	x	x	x	P																
	endbent 1 B7	Victor Medina	Jose P								x	x	x	x	x			x	x	x	P			
	rub and patch	Rafael	jose P	x	x	x	x	x																
	Subs																							
MSE240	Install MSE Wall 103	RWH Crew 2	Nate	X	X	X	X	X																
MSE250	Install MSE Wall 102	RWH Crew 2	Nate	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Shoulder Barrier (WB North)	JVD	Roberto	X	X	X	X	X																
	Shoulder Barrier (WB/Ramp J)	JVD	Roberto								X	X	X	X	X									
	Half-Wall (RW1-1)	JVD	Roberto															X	X	X				
	Grade Separated Median Barrier Wall I4 WB N	Blount Sanford	Roberto	X	X	X	X	X																
	Median Barrier Wall I4 WB N	Blount Sanford	Roberto			X	X	X			X	X	X	X	X			X	X	X	X			
	Relocate Kwall Ramp L	TCP	Roberto	N	N																			
	Lighting																							
	Ramp M Graivity Wall Conduit & Embedded Boxes	Conti	Rainer															X	X	X	X	X		
	Ramp M Shoulder Wall Conduit & Embedded Boxes	Conti	Rainer															X	X	X	X	X		
	Ramp M Shoulder Lights	Conti	Rainer	X	X	X	X	X			X	X	X	X	X									
	Bridge 6 Underdeck Conduit	Conti	Rainer																		X	X		
	ITS																							
	ITS Conduit I-4 EB Sta: 1433 - 1330	Conti/Synergy	Rainer	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Ramp M WWDS	Conti	Rainer								X	X	X	X	X			X	X	X	X	X		
	Ramp M Temp Bore	Conti/Synergy	Rainer								X	X	X	X	X									
	Ramp K WWDS	Conti	Rainer	X	X	X	X	X																
	Signals																							
	Ramp M Temp Strain Poles	Conti	Rainer	X	X	X	X	X																
	Ramp M/SLR Signal Head	Conti	Rainer								X	X	X	X	X									
	Ramp J Temp Ped Poles 2	Conti	Rainer	X	X	X																		
	SPM																							
	Ramp K GMS	Conti	Rainer	X	X	X	X	X																
	Install J&B SLR CS-206A - S-2000	CFU	Rainer															X	X	X	X	X		

[illegible]