

[illegible]

Sand Lake 3470				Current Week							Week 2							Week 3						
Activity ID	Activity Description	Foreman / Sub	Supt	7-Apr MON	8-Apr TUE	9-Apr WED	10-Apr THU	11-Apr FRI	12-Apr SAT	13-Apr SUN	14-Apr MON	15-Apr TUE	16-Apr WED	17-Apr THU	18-Apr FRI	19-Apr SAT	20-Apr SUN	21-Apr MON	22-Apr TUE	23-Apr WED	24-Apr THU	25-Apr FRI	26-Apr SAT	27-Apr SUN
	Pole Relocation: Gravity Wall (1/20 -5/14/25: 64 Days UWS)	Duke	TLR	X	X	X	X				X	X	X	X				X	X	X	X			
	Pole Relocation: Soft Digs and Bores (2)	Duke	TLR	X	X	X	X				X	X	X	X										
	Fiber Relocation	Summit	SLR		X	X	X	X			X	X	X											
	Sand Lake Road Closures / Sidewalk																							
	Sand Lake Rd & Ramps																							
	Sand Lake Contra-Flow WB	Dennis	Jamey	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C			
	Sand Lake Contra-Flow EB	Dennis	Jamey	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C			
	Ramp J Full	Lane	Jamey							N-C	N-C	N-C	N-C	N-C										
	Ped Opening South Side (4/8/25)				X																			
	Ramp K opening (4/27/25)																							X
	Ramp M1 Eyebrow opening (5/6/25)																							
	I-4 EB																							
	I-4 Double Lane Closures EB	Finishing Systems	Jamey							N-C	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C			
	I-4 EB Express Lanes Single	Finishing Systems	Jamey							N-C	N-C	N-C	N-C	N-C			N-C	N-C	N-C	N-C	N-C			
	I-4 WB																							
	I-4 Single Lane Closures WB	Finishing Systems	Jamey							N-C	N-C	N-C	N-C	N-C										
	I-4 Double Lane Closures WB	Finishing Systems	Jamey														N-C	N-C	N-C	N-C	N-C			
	I-4 WB Express Lanes Single	Finishing Systems	Jamey														N-C	N-C	N-C	N-C	N-C			