

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	5-May	6-May	7-May	8-May	9-May	10-May	11-May	12-May	13-May	14-May	15-May	16-May	17-May	18-May	19-May	20-May	21-May	22-May	23-May	24-May	25-May
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Roadway																							
	Ramp M2 Eyebrow opening (prerequisite)	Kyle Sample	Sample								X	X	X	X										
	RW102/103	Kyle Sample	Sample	X	X	X	X	X																
EW410	Embankment WB 4189 - 4214	Kyle Sample	Sample	X	X	X	X	X																
	Demo Mill Exist. Ramp M	Kyle Sample	Sample																X	X				
	Ex/Grade Pond 206	Kyle Sample	Sample																	X	X	X	X	
	Ramp K Relocate Utilities	Conti	Rainer					X																
EW380	Ramp K Embankment	Dennis Scott	Sample								X	X	X											
	Ramp K Stone (Temp)	Dennis Scott	Sample											X	X	X								
	Support Blount Sanford (Ex/Grade/Backfill: I4 WB/Ramp M)	Dennis Scott	Sample	X	X	X	X	X																
	Approach Slab Base Bridge 1/2 (South side)	Dennis Scott	Sample	X	X	X	X	X																
STAB220	Grade Stab I4 WB 4217 - 4245 (North)	Jessie Wilson	Greg Lemire	X	X	X	X	X																
	Place/Finish Lime Rock I4 WB sta. 4217 - 4245 (North)	Jessie Wilson	Greg Lemire						X		X	X	X	X	X	X								
	Mix/Plc/Balance I4 WB 4189 - 4214 (South)	Jessie Wilson	Greg Lemire															X	X	X	LBR	LBR		
	Night Mot \ Erosion Deficiency Items	Jamie L	Greg Lemire	X	X	X	X	X																
	Pre & Post work Ramp M Eyebrow swap														N									
	Asphalt	Hubbard	Nate		X	X	X																	
	Prestripe	McShae	Nate					X	X		X													
	Guardrail	ACME	Roberto					X	X		X													
	Temp Signs	ACME	Roberto			X	X	X						X	X									
	Predrill sign holes	Dennis Scott	Tyler	X																				
	Prestand post ramp M and Nose	Dennis Scott	Tyler		X	X	X																	
	Signal Poles (9) Ramp M	Conti	Rainer	N	N																			
	Signal Heads (10) Ramp M	Conti	Rainer			N	N	N			N	N												
	Street Lights (8) Ramp M	Conti	Rainer		X	X	X	X			X													
	Relocate ext wrong way	Conti	Rainer									X	X	X										
	Sign Relocates Ramp M	Conti	Rainer		X	X	X	X			X	X	X											
	Test Signals Ramp M	Conti	Rainer												N									
	Pre Tape Sandlake	McShae	Nate/Roberto			N	N																	
	Switch Traffic	Lane	Lemire/Sample												N									
	Switch Traffic	Conti	Rainer/Barton												N									
	Switch Traffic	TCP/ACME/McSHAE	Nate/Roberto												N									
	Thermo striping	McShae															N	N	N	N				
	Drainage / Utilities																	N	N	N				
DRG390	Install S-531 to S-526	Jose Castro C.	Greg Lemire				X	X	X															
	Install S-334 to S-335 18" pipe	Jose Castro C.	Greg Lemire								X	X	X											
DRG250	Install S-202	Jose Castro C.	Greg Lemire	X	X	X																		
	Install S-203	Jose Castro C.	Greg Lemire																					
	Install S-204	Jose Castro C.	Greg Lemire								X	X	X											
	Install S-229 to S-231	Jose Castro C.	Greg Lemire											X	X	X								
	S-110 Turkey Lake	Jose Castro C.	Greg Lemire																					
	S-1110A Turkey Lake	Jose Castro C.	Greg Lemire															X	X	X	X	X	X	
	Install S-241A to S-809 48" Pipe	Edward	Greg Lemire	X	X	X	X	X	X															
	Install S-809 to S-811 48" Pipe	Edward	Greg Lemire								X	X	X	X	X	X								
	Install S-241A to S-809 48" Pipe	Jonathan	Greg Lemire	X																				
	Install S-809 to S-811 48" Pipe	Jonathan	Greg Lemire		X	X	X																	
	Install S-811 to S-812 48" Pipe	Jonathan	Greg Lemire					X	X		X	X												
	Install S-812 to S-808 48" Pipe	Jonathan	Greg Lemire										X	X	X	X								
	Install S808 to S-325 18" Pipe	Jonathan	Greg Lemire																				X	
	Install S-319 to S-319OF	Jonathan	Greg Lemire															X	X	X	X	X		
	Remove existing WM with drainage install	Jonathan	Greg Lemire	X	x	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X		
	Structures																							
	F/G junction/ form junction slab W103/w102	francisco	jose perez			x	x	x	x		x	x	x	x	x			x	x	x	x	x		
	Form coping build up W103,W102	Francisco	Jose P	x	P	x	x	x	x		x	x	x	x				x	x	x	x	x		
	form clouser W102&W103	Francisco	jose perez										x	x	x			x	x	x	x	x		
	form coping plain under b1	Victor Medina	Jose P										x	x	x			x	x	x				
	approach slab 1 B1	Victor Medina	Jose P	x	x	x	x	x			x	x												
	set precast W102	Rafael	Jose P	x	x	x	x	x	x		x	x	x	x	x									
	set precast W103	Rafael	Jose P	x	x	x	x																	
	Subs																							
	Install MSE Wall 6-2	RWH Crew 1	Nate															X	X	X	X	X		
MSE250	Install MSE Wall 102	RWH Crew 1	Nate	X	X	X	X	X			X	X	X	X	X									
	Shoulder Barrier (WB/Ramp J)	JVD	Roberto																					
	Shoulder Barrier (WB South)	JVD		X	X	X	X				X	X	X	X	X									
	Half-Wall (RW1-1)	JVD	Roberto					X			X													
	Median Barrier Wall I4 WB N	Blount Sanford	Roberto	X	X	X																		
	Median Barrier Wall I4 WB S	Blount Sanford					X	X																
	Bridge 750485 Repulice Drive - I-4 EB Toll - Existing Girders	Finishing Systems	Medani	N	N	N																		
	Bridge 750485 Repulice Drive - I-4 WB Toll - Existing Girders	Finishing Systems	Medani							N	N	N	N											
	Bridge 750485 Repulice Drive - I-4 WB - Existing Girders	Finishing Systems	Medani														N	N	N	N				N

[illegible]