

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
TS-Traffic Shift
T-N - Tentative
N - Night
D-Pile Delivery

Sand Lake 3470				Current Week								Week 1								Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt	19-May	20-May	21-May	22-May	23-May	24-May	25-May	26-May	27-May	28-May	29-May	30-May	31-May	1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun	8-Jun			
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN			
	Roadway																										
	Level Pad/Strapzone 6-2	Kyle Sample	Sample	X	X																						
	Demo Mill Exist. Ramp M	Kyle Sample	Sample			X	X	X																			
	Ex/Grade Pond 206	Kyle Sample	Sample									X	X	X	X			X	X	X	X	X					
EW380	Ramp K R.O.W. Adjustments	Dennis Scott	Sample								X	X	X														
	Ramp K Embankment	Dennis Scott	Sample										X	X	X												
	Ramp K Stone (Temp)	Dennis Scott	Sample															X	X								
	Support Blount Sanford (Ex/Grade/Backfill: I4 WB/Ramp M)	Dennis Scott	Sample															X	X	X	X	X					
	Approach Slab Base Bridge 1/2 (South side)	Dennis Scott	Sample									X	X	X	X												
	Dewater Pond 206	Dennis Scott	Sample	X	X																						
	Grade for North Sidewalk	Dennis Scott	Sample			X	X	X																			
STAB240/STAB260	Grade Stab I4 WB 4217 - 4245 (North)	Jessie Wilson	Sample	X	X	X																					
BASE270	Place/Finish Lime Rock I4 WB sta. 4217 - 4245 (North)	Jessie Wilson	Sample				X	X	X		X	X	X	X	X	X											
	Mix/Plc/Balance I4 WB 4189 - 4214 (South)	Jessie Wilson	Sample															X	X	X	LBR	LBR	LBR				
	Grade Stab Ramp M3 3317 - 3325	Jessie Wilson	Sample																		X	X	X				
	Pre & Post work Ramp M Eyebrow swap																										
	Thermo striping	McShae		N	N	N																					
	Drainage / Utilities																										
	S-110 Turkey Lake	Jose Castro C.	Greg Lemire	X	X	X	X																				
	S-1110A Turkey Lake	Jose Castro C.	Greg Lemire					X	X																		
	S111A Turkey Lake	Jose Castro C.	Greg Lemire								X	X	X	X													
	S-117 Turkey Lake	Jose Castro C.	Greg Lemire												X	X		X	X	X							
	S-119 Turkey Lake	Jose Castro C.	Greg Lemire																		X	X	X				
	Install S-810 to S-807 42" Pipe	Edward	Greg Lemire	X	X	X	X	X	X																		
	Install S-807 tp S-327	Edward	Greg Lemire								X	X	X	X	X	X											
	Install S-518 to S-515	Edward	Greg Lemire															X	X	X	X	X	X				
	Install S808 to S-325 18" Pipe	Jonathan	Greg Lemire	X	X	X	X	X	X																		
	Install S-808 to S-810 42" Pipe	Jonathan	Greg Lemire								X	X	X	X	X	X											
	Install S-319 to S-319OF	Jonathan	Greg Lemire	X	X	X	X	X																			
U-OUC300	Remove existing WM with drainage install	Jonathan	Greg Lemire	X	X	X	X	X																			
	Structures																										
	Form pylon 1-1	victor medina	jose perez	x	x	x	x	x			x	x	x	x	x	x		x	x	P							
AS100	Form approach slab B1	victor medina	jose perez					x	x		x	x	P														
	Form approach slab B2	victor/Fransico	jose perez											x	x			x	x	x	P						
BW220/230	F/G junction/ form junction slab W103/w102	rafael	jose perez	x	x	P	P	x			x	x	x	x	x												
	Form coping build up W103,W102	rafael	jose perez	x	x	P	x	x			x	x	x	x	x												
	Form closure W102&W103	rafael	jose perez								x	x	x	x	x												
	Set precast W102	Rafael	Jose P	x	x	x	x	x	x									x	x	x	x	x	x				
	Set precast W103	Rafael	Jose P								x	x	x	x	x	x											
	Subs																										
	Install MSE Wall 6-2	RWH Crew 1	Nate				X	X			X	X	X	X	X			X	X	X	X	X					
MSE250	Install MSE Wall 102	RWH Crew 1	Nate	X	X	X																					
	Demo Mill Ramp M	Trans Premier	Nate			X	X	X																			
	Shoulder Barrier (WB/Ramp J)	JVD	Roberto															X	X	X	X	X					
	Median Barrier Wall I4 WB N	Blount Sanford	Roberto															X	X	X	X	X					
	Median Barrier Wall I4 WB S	Blount Sanford	Roberto															X	X	X	X	X					
	Ramp J Pipe Videos	APS	Rainer	N																							
	Bridge 750485 Repulice Drive - I-4 WB - Existing Girders	Finishing Systems	Medani	N	N	N	N			N	N	N	N	N													
	Bridge 750485 Repulice Drive - Adventure Way Off Ramp - Existing Girders	Finishing Systems	Medani														N	N	N	N							
	Bridge 750485 Repulice Drive - SB Kirkman Rd On Ramp to I-4 WB - Existing Girders	Finishing Systems	Medani																					N			
	Lighting																										
	MSE Wall 102 Conduit and LP Anchor Bolts	Conti	Rainer	X	X	X	X	X			X	X	X	X	X												

