

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
TS-Traffic Shift
T-N - Tentative
N - Night
D-Pile Delivery

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	26-May	27-May	28-May	29-May	30-May	31-May	1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Roadway																							
	Grade for Sod (Ramp M2/Ramp J)	Kyle Sample	Sample		X	X	X	X			X	X	X	X	X									
	Ramp M2 Roadway	Kyle Sample	Sample		X	X	X	X			X	X	X	X	X			X	X	X	X	X		
EW380	Ramp K R.O.W. Adjustments	Dennis Scott	Sample	X	X	X																		
	Ramp K Embankment	Dennis Scott	Sample			X	X	X																
	Ramp K Stone (Temp)	Dennis Scott	Sample								X	X												
	Support Blount Sanford (Ex/Grade/Backfill: I4 WB/Ramp M)	Dennis Scott	Sample								X	X	X	X	X			X	X	X	X	X		
AS100	Support JVD (Ex/Grade/Backfill: I4 WB/Ramp M)	Dennis Scott	Sample								X	X	X	X	X			X	X	X	X	X		
	Approach Slab Base Bridge 1/2 (South side)	Dennis Scott	Sample		X	X	X	X																
	North Sidewalk	Dennis Scott	Sample		X																			
	Pond 206B	Stephanie Cannon	Sample	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
BASE270	Ponf 206	Stephanie Cannon	Sample																	X	X	X		
	Place/Finish Lime Rock I4 WB sta. 4217 - 4245 (North)	Jessie Wilson	Sample	X	X	X	X	X	X															
	Mix/Plc/Balance I4 WB 4189 - 4214 (South)	Jessie Wilson	Sample							X		X	X		LBR	LBR	LBR		LBR	LBR	LBR			
	Grade Stab I4 WB 4189 - 4214 (South)	Jessie Wilson	Sample																	X	X	X	X	
	Grade Stab Ramp M3 3317 - 3325	Jessie Wilson	Sample											X	X	X		X	X	LBR	LBR	LBR	LBR	
	Thermo striping Ramp M	McShae																N	N	N	N			
	Drainage / Utilities																							
	Install S-334 to S-335 18" pipe	Jose Castro C.	Greg Lemire	X																				
	S111A Turkey Lake	Jose Castro C.	Greg Lemire		X	X	X																	
	S-117 Turkey Lake	Jose Castro C.	Greg Lemire					X	X		X	X	X											
	S-119 Turkey Lake	Jose Castro C.	Greg Lemire											X	X	X								
	Install S-807 tp S-327	Edward	Greg Lemire	X	X	X	X	X	X															
	Install S-518 to S-515	Edward	Greg Lemire								X	X	X	X	X	X								
	Install S-808 to S-810 42" Pipe	Jonathan	Greg Lemire	X	X	X	X	X	X															
	Structures																							
	form pylon 1-1	victor medina	jose perez		x	x	x	x	x	P	C	C	C	C	C	C	C	C	C	C	C	C	C	C
	form aproach slab b1	victor medina	jose perez															x	x	x	x			
BW220/BW230	form aproach slab b2	victor/Fransico	jose perez								x	x	x	x	x									
	F/G junction/ form junction slab W103/w102	rafael	jose perez		x	x	x	x				x	x	x	x			x	x	x	x	x		
	Form coping build up W103,W102	rafael	jose perez		x	x	x	x																
	form clouser W102&W103	rafael	jose perez		x	x	x	x			x	x	x	x	x			x	x	x	x	x		
BW240	set precast W102	Rafael	Jose P								x	x	x	x	x	x								
	set precast W103	Rafael	Jose P	x	x	x	x	x	x															
	Subs																							
	Install MSE Wall 6-2	RWH Crew 1	Nate	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Shoulder Barrier (WB/Ramp J)	JVD	Roberto								X	X	X	X	X			X	X	X	X	X		
	Shoulder Barrier (WB South)	JVD	Roberto																	X	X	X		
	Median Barrier Wall I4 WB N	Blount Sanford	Roberto								X	X	X	X	X									
	Median Barrier Wall I4 WB S	Blount Sanford	Roberto								X	X	X	X	X			X	X	X	X	X		
	Bridge 750485 Repulice Drive - I-4 WB - Existing Girders	Finishing Systems	Gian	N	N	N	N																	
	Bridge 750485 Repulice Drive - Adventure Way Off Ramp - Existing Girders	Finishing Systems	Gian							N	N	N	N											
	Bridge 750485 Repulice Drive - SB Kirkman Rd On Ramp to I-4 WB - Existing Girders	Finishing Systems	Gian														N	N	N	N				
	Bridge 750485 Repulice Drive - Universal Roads - Existing Girders	Finishing Systems	Gian																					N
	Lighting																							
	MSE Wall 102 Conduit and LP Anchor Bolts	Conti	Rainer	X	X	X	X	X																
	I4WB Barrier Wall Lights	Conti	Rainer															X	X	X	X	X		
	ITS																							
	ITS Pullboxes I-4WB Sta: 1554 - 1479	Conti	Rainer								X	X	X	X	X									
	ITS Conduit I-4 EB Sta: 1433 - 1330	Conti/Vasi	Rainer								X	X	X	X	X			X	X	X	X	X		

	ITS Conduit I-4 WB Sta: 1554 - 1479	Conti/Vasi	Rainer	X	X	X	X	X																
	MSE Wall 1-1 and 103 Conduit	Conti	Rainer					X																
	<u>Signals</u>																							
	Ramp M Ped Poles	Conti	Rainer	X	X	X	X	X																
	<u>SPM</u>																							
	Ramp K GMS	Conti	Rainer	X	X	X	X	X																
	Ramp K Remove Strain Poles	Conti	Rainer								X	X	X	X	X									
	Utilities	UTILITY OWNER	STA																					
	Fiber Relocation: Splice/Cutoff (Gravity Wall/Widening)	ATT	TLR																					
	Fiber Relocation (Gravity Wall/Widening)	Spectrum	TLR		N																			
	Fiber Relocation (Gravity Wall/Widening)	Comcast	TLR			N	N				N	N												
	Fiber Relocation (Gravity Wall/Widening)	Smart City	TLR										N	N										
	Fiber Relocation (Gravity Wall/Widening)	Verizon	TLR														N	N						
	Fiber Relocation (Temp Critical Wall)	Comcast	SLR		X	X													N	N				
	Fiber Relocation (SLR Jack & Bore)	Summit	SLR		X																			
	Gas Line Relocation (24" WM)	Teco	SLR				X	X																
	Fiber Relocation (24" WM)	Zayo	SLR								X	X	X	X	X									
	Sand Lake Road Closures / Sidewalk																							
	Sand Lake Rd & Ramps																							
	Sand Lake Rd WB Single Lane	Lane	Jamey		X	X	X			X	X	X	X	X										
	Sand Lake Rd EB Single Lane	Lane	Jamey		X	X	X			X	X	X	X	X										
	Ped Opening South Side (4/9/25)																							
	Ramp K opening (6/1/25)									X														
	I-4 WB (8/01/25)																							
	I-4 WB																							
	I-4 Double Lane Closures WB	Finishing Systems	Jamey		X	X	X			X	X	X	X	X			X	X	X	X				
	I-4 WB Express Lanes Single	Finishing Systems	Jamey		X	X	X			X	X	X	X	X										
	South Kirkman Collector Rd																							
	Single Lane Closure	Finishing Systems	Jamey							X	X	X	X	X			X	X	X	X				