



I-4 and Sand Lake Road Interchange Design-Build

06/04/2025



Status as of June 2, 2025

Days Used	Total Days	% Days Complete	Last Contract Day
792	1,479	53.5%	04/20/2027

Sand Lake 3470				Current Week								Week 1								Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun			
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN			
	Roadway																										
	Grade for Sod (Ramp M2/Ramp J)	Kyle Sample	Sample				X	X																			
	Ramp M2 Roadway	Kyle Sample	Sample								X	X	X	X	X			X	X	X	X	X					
	Ramp K R.O.W. Adjustments	Dennis Scott	Sample								X	X	X	X	X												
	Ramp K Embankment	Dennis Scott	Sample															X	X	X	X	X					
	Support Blount Sanford (Ex/Grade/Backfill: I4 WB/Ramp M)	Dennis Scott	Sample	X	X	X	X	X			X	X	X	X	X												
	Support JVD (Ex/Grade/Backfill: I4 WB/Ramp M)	Dennis Scott	Sample	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X					
	Approach Slab Base Bridge 1/2 (South side)	Dennis Scott	Sample	X	X	X	X	X																			
	North Sidewalk	Dennis Scott	Sample	X	X	X																					
	Support RWH Wall 6-2	Stephanie Cannon	Sample	X		X		X			X		X		X												
	Pond 206B	Stephanie Cannon	Sample	X	X	X	X	X			X	X	X	X	X												
	Pond 206	Stephanie Cannon	Sample										X	X	X			X	X	X	X	X					
	Place/Finish Lime Rock I4 WB sta. 4217 - 4245 (North)	Jessie Wilson	Sample	X	X	X	X	X																			
	Mix/Pic/Balance I4 WB 4189 - 4214 (South)	Jessie Wilson	Sample								X	X	X	LBR	LBR	LBR		LBR	LBR	LBR							
	Grade Stab I4 WB 4189 - 4214 (South)	Jessie Wilson	Sample																		X	X	X				
	Place/Finish Lime Rock WB 4189 - 4214 (South)	Jessie Wilson	Sample																X	X	X	X					
	Grade Stab Ramp M3 3317 - 3325	Jessie Wilson	Sample				X	X	X		X	X	LBR	LBR	LBR	LBR		LBR	LBR	X	X	X	X				
	Drainage / Utilities																										
	Install S-332 & S-332OF	Jose Castro C.	Greg Lemire	X	X	X																					
	S-110 Turkey Lake	Jose Castro C.	Greg Lemire				X	X	X																		
	S-1110A Turkey Lake	Jose Castro C.	Greg Lemire								X	X	X	X	X	X											
	S111A Turkey Lake	Jose Castro C.	Greg Lemire															X	X	X	X						
	S-117 Turkey Lake	Jose Castro C.	Greg Lemire																		X	X					
	Install S-807 to S-327 18" Pipe	Edward	Greg Lemire	X	X	X	X	X																			
	Install S-810 to S-808 42" Pipe	Edward	Greg Lemire								X	X	X	X													
	Install S-810 tp S-326	Edward	Greg Lemire												X	X		X	X	X							
	Install S-518 to S-515	Edward	Greg Lemire																		X	X	X				
	Install S808 to S-325 18" Pipe	Jonathan	Greg Lemire	X	X	X	X	X	X																		
	Install S-808 to S-810 48" Pipe	Jonathan	Greg Lemire								X	X	X	X	X	X											
	Install S-811 to S-812 48" Pipe	Jonathan	Greg Lemire															X	X	X	X						
	Install S-812 to S-808 48" Pipe	Jonathan	Greg Lemire																		X	X					
	Remove existing WM with drainage install	Jonathan	Greg Lemire	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X				
	Structures																										
	form pylon 1-1	victor medina	jose perez	X	X	X	P	C	C	C	C	C	C	C	C	C	C	C	C	C	C	C	C				
	form approach slab b1	victor medina	jose perez								X	X	X	X													
	form approach slab b2	victor/Fransico	jose perez	X	X	X	X	X																			
	form pylon 1-1 Second pour																							P			
	F/G junction/ form junction slab W103/w102	Rafael	jose perez		X	X	X	X			X	X	X	X	X	X		X	X	X	X	X					
	form douser W102&W103	Rafael	jose perez	X	X	X	X	X			X	X	X	X	X	X		X	X	X	X	X					
	set precast W102	Rafael	Jose P	X	X	X	X	X	X																		
	set precast W103	Rafael	Jose P			X	X	X	X		X	X	X	X	X	X		X	X	X	X	X					
	Subs																										
	Install MSE Wall 6-2	RWH Crew 1	Nate	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X					
	I-4 WB Permanent Paving	Hubbard	Nate														N	N	N	N	N						
	Shoulder Barrier (WB/Ramp J)	JVD	Roberto	X	X	X	X	X			X	X	X	X	X												
	Shoulder Barrier (WB South)	JVD	Roberto										X	X	X			X	X	X	X	X					
	Median Barrier Wall I4 WB N	Blount Sanford	Roberto	X	X	X	X	X																			
	Median Barrier Wall I4 WB S	Blount Sanford	Roberto								X	X	X	X	X			X	X	X	X	X					
	Thermo Paint Markings on SLR	McShea	Nate							N	N	N	N	N													
	Bridge 750485 Repulice Drive - Adventure Way Off Ramp - Existing Girders	Finishing Systems	Gian	N	N	N																					
	Bridge 750485 Repulice Drive - SB Kirkman Rd On Ramp to I-4 WB - Existing Girders	Finishing Systems	Gian							N	N	N	N														

Sand Lake 3470				Current Week								Week 1								Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun			
				MON	TUE	WED	THU	FR	SAT	SUN	MON	TUE	WED	THU	FR	SAT	SUN	MON	TUE	WED	THU	FR	SAT	SUN			
	Bridge 750485 Republic Drive - Universal Roads - Delineating Gliders	Finishing Systems	Gian														N	N	N	N							
	Lighting																										
	Lighting Maintenance Checkers/Wholefoods	Conti	Rainer	X	X	X																					
	MSE Wall 102 Conduit and LP Anchor Bolts	Conti	Rainer	X	X	X	X	X																			
	14WB Barrier Wall Lights	Conti	Rainer								X	X	X	X	X			X	X	X	X	X					
	ITS																										
	ITS Fiber I-4 WB Sta: 1554 - 1479	Conti/PCS	Rainer																								
	ITS Pullboxes I-4WB Sta: 1554 - 1479	Conti	Rainer															X	X	X	X	X					
	ITS Conduit I-4 EB Sta: 1433 - 1330	Conti/Vasi	Rainer								X	X	X	X	X												
	ITS Conduit I-4 WB Sta: 1554 - 1479	Conti/Vasi	Rainer								X	X	X	X	X												
	MSE Wall 1-1 and 103 Conduit	Conti	Rainer					X																			
	Drill Shaft ITS 73.7 EB Sta.307	Conti	Rainer					X																			
	Drill Shaft ITS 74.2 EB Sta.5241	Conti	Rainer				X																				
	Drill Shaft ITS 74.5 EB Sta.1522	Conti	Rainer		X																						
	Drill Shaft ITS 74.3 EB Sta.1510	Conti	Rainer			X																					
	Signals																										
	Ramp M Ped Poles	Conti	Rainer	X	X	X																					
	SPM																										
	Ramp K GMS	Conti	Rainer															X	X	X	X	X					
	Ramp K Remove Strain Poles	Conti	Rainer															X	X	X	X	X					
	I4 WB Shift																										
	Relocate Barrier Wall Lights	Conti	Rainer								X	X	X	X	X			X	X	X	X	X					
	Install J&B SLR CS-206A - S-2000	CFU	Rainer	X	X	X	X	X			X	X	X	X	X												
	Utilities	UTILITY OWNER	STA																								
	Fiber Hold & Guard (SLR Jack & Bore)	Century Link	SLR/Pond 206																								
	Gas Line Relocation	Teco	SLR	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X					
	Fiber Relocation Overhead (Gravity Wall/Widening)	Spectrum	TLR	X	X																						
	Fiber Relocation Overhead (Gravity Wall/Widening)	Comcast	TLR	X	X	X	X																				
	Fiber Relocation Overhead (Gravity Wall/Widening)	Smart City	TLR								X	X	X	X	X												
	Fiber Relocation Overhead (Gravity Wall/Widening)	Verizon	TLR															X	X	X	X	X					
	Fiber Relocation Underground (Gravity Wall/Widening)	Zayo	TLR																								
	Fiber Relocation Underground (24" Watermain)	Zayo	SLR																								
	Sand Lake Officers Scheduled																										
	FHP		Nate	X	X	X	X				X	X	X	X	X		X	X	X	X	X						
	Critical Protection Services		Nate								X	X	X	X	X												
	Sand Lake Road Closures / Sidewalk																										
	Sand Lake Rd & Ramps																										
	Sand Lake Double Lane WB	Dennis	Jamey								X	X	X	X	X												
	Sand Lake Double Lane EB	Dennis	Jamey								X	X	X	X	X												
	Sand Lake Rd WB Single Lane	Lane	Jamey	X	X	X	X																				
	Sand Lake Rd EB Single Lane	Lane	Jamey	X	X	X	X																				
	Ped Opening South Side (4/9/25)																										
	Ramp K opening (6/1/25)																										
	I-4 WB (8/01/25)																										
	I-4 WB																										
	I-4 Double Lane Closures WB	Finishing Systems	Jamey	X	X	X	X				X	X	X	X	X												
	I-4 WB Express Lanes Single	Finishing Systems	Jamey	X	X	X	X																				
	South Kirkman Collector Rd																										
	Single Lane Closure	Finishing Systems	Jamey	X	X	X	X				X	X	X	X	X												
	Universal Loop Ramp	Finishing Systems	Jamey								X	X	X	X	X		X	X	X	X	X						



I-4 BEYOND
THE ULTIMATE

Phillips
Crossing

Rosen Inn
International



1

2

3

4

6

5

7



Agenda — Current Project Status

- **Past Project Status — FDOT to review past 7 days**
 - Demolish old ramp (Area 3)
 - Jack and bore (Areas 1 and 3)
 - Bridge form removal (Areas 1, 2, and 3)
 - Install temporary traffic signals (Area 3)
 - Continue installing MSE walls (Areas 2 and 3)
 - Grade for sod (Areas 2 and 3)
 - Place lime rock (Areas 2 and 3)
 - Turkey Lake Road median widening
 - Utility relocation
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Approach slabs for bridges 1 and 2 (Areas 2 and 3)
 - Demolish old ramp (Area 3)
 - Jack and bore (Areas 1 and 3)
 - Bridge form removal (Areas 1, 2, and 3)
 - Continue installing MSE walls (Areas 2 and 3)
 - Lighting (Area 2 and 3)
 - Embankment work (Areas 5 and 6)
 - Turkey Lake Road median widening
 - Utility relocation
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Thermoplastic striping on Sand Lake Road
 - Approach slabs for bridges 1 and 2 (Areas 2 and 3)
 - Demolish old ramp (Area 3)
 - Grade pond (Area 3)
 - Bridge form removal (Areas 1, 2, and 3)
 - Continue installing MSE walls (Areas 2 and 3)
 - Place lime rock (Areas 2 and 3)
 - Lighting (Area 2 and 3)
 - Turkey Lake Road median widening
 - Utility relocation
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
- **Commitments Update**
 - Fencing and screening
 - Mowing and cleaning
 - Clean Team
 - Ponds



Agenda — New Business

- Next meeting: 06/11/25